

Grantee: State of California

Grant: B-08-DN-06-0001

January 1, 2011 thru March 31, 2011 Performance Report

Grant Number:

B-08-DN-06-0001

Obligation Date:**Grantee Name:**

State of California

Award Date:**Grant Amount:**

\$145,071,506.00

Contract End Date:**Grant Status:**

Active

Review by HUD:

Reviewed and Approved

QPR Contact:

No QPR Contact Found

Disasters:**Declaration Number**

NSP

Narratives**Areas of Greatest Need:**

Disaster Damage: Throughout California, abandoned and foreclosed homes have had an adverse impact on various major metropolitan, suburban and rural areas to varying degrees. This matter is only forecasted to worsen due to relaxed underwriting standards, in the recent past, for mortgages that are due to have variable interest rates reset in the near future, thus producing an increase in mortgage defaults and eventual foreclosures. Based on greatest need, HUD allocated \$145,071,506 to the State of California to be administered by the California Department of Housing and Community Development. The State of California has defined several areas (jurisdictions) of greatest need and made NSP allocations available to those areas. A California NSP Notice of Funding Availability was released in April 2009. The State was awarded The State will allow jurisdictions to use NSP funds for all 5 NSP eligible uses. Jurisdictions will be required to submit applications detailing their intended use of NSP funds, projected number of units to be acquired, rehabilitated, and made available for sale to low-, moderate-, middle-income persons or the projected number of units to be demolished and/or redeveloped. All jurisdictions that are awarded State NSP funds will be required to comply with stringent timelines for use/obligating funds, expenditure of funds, and performance reporting.

Distribution and and Uses of Funds:

Recovery Needs: According to HUD's guidelines for the distribution of these funds, states receiving grants for the NSP must target the funds toward areas of greatest need, identified as having the following conditions: 1. The greatest percentage of home foreclosures; 2. The greatest percentage of homes financed by a subprime mortgage related loan; and 3. Likely to face a significant rise in the rate of home foreclosure. To meet these requirements, the State of California's Department of Housing and Community Development (Department), which is responsible for implementing the NSP in the State, is proposing to allocate the funds through three tiers. Tier 1 and Tier 2 will total \$99,641,218 and Tier 3 will total \$36,267,877. The following is a description of the three Tiers: • In Tier 1, the Department will exclude those jurisdictions that received an allocation from HUD either directly or indirectly through an Urban County agreement. All other jurisdictions are eligible for consideration. However, the Department will limit the minimum allocation under Tier 1 to \$1 million. • In Tier 2, the Department will allow jurisdictions that did not receive allocations in Tier 1, due to the minimum threshold of \$1 million, to apply for funds if they combine with other jurisdictions through a joint agreement to meet this threshold. Counties will be permitted to receive any allocated amounts not requested by their cities, provided their total allocation meets the minimum threshold of \$1 million. • In Tier 3, the Department will distribute 25 percent of the State's allocation plus up to 5 percent for general administrative costs to cities and counties that can meet HUD's requirement for housing targeted to households at or below 50 percent of area median income, provided the applicant has met the threshold of \$1 million required under Tier 1 and Tier 2.

Ten percent of the total award will be used for general administrative costs for the program. The State may use up to 7% of the total administrative funds (10% of the total award), and award up to 5% of the Administrative funds to jurisdictions. No more than 10% of the total award will be used as general administrative funds.

Definitions and Descriptions:**Low Income Targeting:**

Acquisition and Relocation:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$144,971,506.00
Total CDBG Program Funds Budgeted	N/A	\$144,971,506.00
Program Funds Drawdown	\$6,335,578.25	\$66,884,336.92
Program Funds Obligated	\$7,595,150.00	\$144,936,438.00
Program Funds Expended	\$0.00	\$679,174.21
Match Contributed	\$0.00	\$489,165.00
Program Income Received	\$1,282,576.00	\$1,567,670.00
Program Income Drawdown	\$63,028.00	\$136,937.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$489,165.00
Limit on Public Services	\$21,760,725.90	\$0.00
Limit on Admin/Planning	\$14,507,150.60	\$4,312,340.78
Limit on State Admin	\$0.00	\$4,312,340.78

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$36,267,876.50	\$56,556,304.00

Overall Progress Narrative:

The State restructured the way the activities are set up within DRGR to accurately capture performance results by the sub-grantee jurisdictions. Originally, each phase was listed as a separate activity, not the aggregate activity. For instance, there was a separate activity for each of the following; acquisition, acquisition activity delivery, rehabilitation, rehabilitation activity delivery, disposition via resale, and disposition activity delivery costs. This structure created duplications of performance measurements (each activity reflected the address, resulting in the same address being counted up to 6 times if the buyers required homebuyer assistance).

To accomplish the clean-up of the performance data we had to combine all the components into one overall activity (Acquisition/rehab/resale) to be able to accurately report the data. This clean-up took over 6 weeks to accomplish, and required funds to be moved out of the previously identified activity(ies) and into the new, combined activities. This report reflects negative transactions in many of the activities, which is the clean-up that was needed.

In addition to combining the phases into one overall activity, narratives from the previous phases of activity were eliminated, as these separate phases will no longer be used in our reporting. However, this quarter will reflect the movement of funds (although no contracts were altered).

The State's awards include 8 contracts for the development of multi-family rental housing units, which will serve households at or below 50% of the AMI's of the jurisdictions where the properties are located. The combined total award amount for these multi-family projects is \$56,556,304. Many of these projects will take 16 - 18 months for development, and the expenditures will be drawn as the work is completed. To date, the multi-family expenditure rate is at 14%.

The remaining \$78,534,907 was awarded to over 110 jurisdictions within 51 contracts. The jurisdictions determined the NSP activities that would best address the area's needs, based on the impacts within their communities. The most common activity is acquisition / rehabilitation / disposition through resale to income eligible households. In addition, many jurisdictions took the opportunity to remove blight, eliminating health and safety problems.

Within the 51 contracts, over 300 properties have been assisted, of which almost half are through home ownership, thus stabilizing neighborhoods by putting owners back into units previously foreclosed upon. While some of the jurisdictions' homeownership programs focused on financing assistance only (the jurisdiction did not purchase the property), the result is still the same - single family units occupied by home owners.

The State was awarded additional Technical Assistance, to build capacity during this challenging hiring freeze environment. The TA providers work on site in our office, as well as provide TA to jurisdictions within our 51 contracts, as needed.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Financing Mechanisms	\$407,144.00	\$13,386,486.00	\$11,669,950.14
0002, Housing Acquisition/Rehabilitation/Disposition	\$2,133,639.00	\$47,394,880.00	\$38,048,970.00
0003, Landbank	\$0.00	\$0.00	\$0.00
0004, Demolition	\$206,787.00	\$1,720,537.00	\$1,051,739.00
0005, Redevelopment	\$4,020,720.00	\$68,505,501.00	\$12,832,589.00
0006, General Administration	\$549,368.25	\$14,064,102.00	\$4,263,168.78
0007, Affordable Rental Housing Component	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Grantee Activity Number: 6061-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

09/09/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Madera

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$57,645.00
Total CDBG Program Funds Budgeted	N/A	\$57,645.00
Program Funds Drawdown	\$19,092.00	\$42,523.00
Program Funds Obligated	\$0.00	\$57,645.00
Program Funds Expended	\$0.00	\$0.00
County of Madera	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

The unincorporated areas located at Road 28 to Road 29 1/2 and Highway 145 to Avenue 14 1/2; Parksdale; Parkwood and Bonadelle Ranchos 5.

Activity Progress Narrative:

\$19,092 was drawn down for general administration during this quarter. It was used in support of activities A - Soft Second Loans and A - Rehabilitation Loans.

74% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6062-21A

Activity Title: General Admin - Atwater

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

09/14/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Atwater

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$29,225.00
Total CDBG Program Funds Budgeted	N/A	\$29,225.00
Program Funds Drawdown	\$0.00	\$29,225.00
Program Funds Obligated	\$0.00	\$36,430.00
Program Funds Expended	\$0.00	\$0.00
City of Atwater	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

6/29/10 - Grantee is moving all excess funds in Financing Mechs, Redev and GA to B-01, 14A and 14H.

Location Description:

City of Atwater California for the target areas of: CTs:6.02; 8.01; 8.02

Activity Progress Narrative:

No general administration funds were drawn down during this quarter.
87% of funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6063-21A

Activity Title: General Admin - Los Banos

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

09/08/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Los Banos

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$120,393.00
Total CDBG Program Funds Budgeted	N/A	\$120,393.00
Program Funds Drawdown	\$8,620.00	\$79,380.00
Program Funds Obligated	\$0.00	\$120,393.00
Program Funds Expended	\$0.00	\$0.00
City of Los Banos	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Los Banos, California

Activity Progress Narrative:

\$5,559 was drawn down for general administration during this quarter. It was used in support of Activity B. 58% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6064-21A

Activity Title: General Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

09/08/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

County of Merced

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$192,234.00
Total CDBG Program Funds Budgeted	N/A	\$192,234.00
Program Funds Drawdown	\$0.00	\$69,080.00
Program Funds Obligated	\$0.00	\$192,234.00
Program Funds Expended	\$0.00	\$0.00
County of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

County of Merced

Activity Progress Narrative:

36% of the funds for this activity were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6083-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

09/09/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Madera

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$61,967.00
Total CDBG Program Funds Budgeted	N/A	\$61,967.00
Program Funds Drawdown	\$0.00	\$61,967.00
Program Funds Obligated	\$0.00	\$61,967.00
Program Funds Expended	\$0.00	\$0.00
City of Madera	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$585.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

Cities of Madera and Chowchilla

Activity Progress Narrative:

100% of activity funds were drawn down in other quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6084-21A

Activity Title: General Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

09/24/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Merced

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$102,348.00
Total CDBG Program Funds Budgeted	N/A	\$102,348.00
Program Funds Drawdown	\$0.00	\$102,348.00
Program Funds Obligated	\$0.00	\$102,348.00
Program Funds Expended	\$0.00	\$0.00
City of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

Target areas: Census Tracts - 10.02; 10.03; 10.04; 12; 13.01; 13.02; 14.01; 14.02; 15.01; 15.02; 15.03; 16.01; 16.02 and 17

Activity Progress Narrative:

100% of activity funds were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6105-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

10/21/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

City of West Sacramento

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$52,377.00
Total CDBG Program Funds Budgeted	N/A	\$52,377.00
Program Funds Drawdown	\$0.00	\$52,377.00
Program Funds Obligated	\$0.00	\$52,377.00
Program Funds Expended	\$0.00	\$0.00
City of West Sacramento	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of West Sacramento for:

Primary Target Area: Bryte and Broderick neighborhoods - CTs: 101.01 and 101.02

Secondary Target Areas: Glide/Westacre neighborhoods - CTs: 102.01, block group 1 and 2; CT 102.01, block group 2; CT 102.04, block group 3.

Activity Progress Narrative:

100% of funds were drawn down during previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6106-21A

Activity Title: General Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

09/23/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Oceanside

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$71,000.00
Total CDBG Program Funds Budgeted	N/A	\$71,000.00
Program Funds Drawdown	\$14,589.00	\$71,000.00
Program Funds Obligated	\$0.00	\$71,000.00
Program Funds Expended	\$0.00	\$0.00
City of Oceanside	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Admin

Location Description:

Priority 1: Census tracts 185.07; 185.13; 186.07; 186.09; 186.10; and 186.11
Priority 2: Census tracts 185.14; 193.01; 193.02; and 193.03
Priority 3: Census tracts 185.04; 185.17; 186.01; and 186.03
Priority 4: Census tracts 185.10; 185.11; 185.12; 185.15; 185.16; 185.19; 186.08; and 186.12

Activity Progress Narrative:

\$14,589 was drawn down for general administration during this quarter. It was used in support of Activity E. 100% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6107-21A

Activity Title: General Admin

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/17/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Carson

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$112,261.00
Total CDBG Program Funds Budgeted	N/A	\$112,261.00
Program Funds Drawdown	\$15,940.00	\$61,814.00
Program Funds Obligated	\$0.00	\$112,261.00
Program Funds Expended	\$0.00	\$0.00
City of Carson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Admin

Location Description:

City of Carson: Priority 1 - Census tracts 5435.01; 5436.01; 5436.04; 5437.01; 5437.02; 5438.02 and 5439.04 Priority 2 - Census tracts 5433.04 and 5433.22 Priority 3 - Census tracts 5433.03 and 5440.00
City of Lynwood: Priority Area 1 - Census tracts 5417.00 and 5405.01 Priority Area 2 - Census tracts 5405.02 and 5418.01
Priority Area 3 - Census tracts 5401.02 and 5418.02

Activity Progress Narrative:

\$15,940 was drawn down for general administration during this quarter. It was used in support of Activity B. 55% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6108-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

10/21/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Garden Grove

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$76,073.00
Total CDBG Program Funds Budgeted	N/A	\$76,073.00
Program Funds Drawdown	\$39,159.00	\$76,073.00
Program Funds Obligated	\$0.00	\$76,073.00
Program Funds Expended	\$0.00	\$0.00
City of Garden Grove	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Garden Grove and City of Westminster

Activity Progress Narrative:

\$39,159 was drawn down for general administration during this quarter. It was used in support of activities A and B. 100% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6109-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

10/21/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Fairfield

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$48,956.00
Total CDBG Program Funds Budgeted	N/A	\$48,956.00
Program Funds Drawdown	\$0.00	\$41,897.00
Program Funds Obligated	\$0.00	\$118,567.00
Program Funds Expended	\$0.00	\$0.00
City of Fairfield	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

Census tracts: 2526.05; 2526.06; 2526.08; 2526.09; 2524.02; 2525.02; 2525.01 and 2526.07

Activity Progress Narrative:

There was no activity in this quarter.
35% of the funds for this activity were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	6110-21A
Activity Title:	General Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

11/12/2009

Projected End Date:

12/31/2012

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Escondido

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$65,492.00
Total CDBG Program Funds Budgeted	N/A	\$65,492.00
Program Funds Drawdown	\$8,964.00	\$63,441.00
Program Funds Obligated	\$0.00	\$65,492.00
Program Funds Expended	\$0.00	\$0.00
City of Escondido	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

Priority 1: Census Tract/Block Group: 201.05/1,2 ; 201.06/1,2 ; 201.08/1,2,3,4
 Priority 2: 201.09/3,4,6 ; 202.02/1,2,3,4 ; 202.06/1,2 ; 202.07/1,2 ; 202.08/1 ; 202.09/1,2 ; 202.10/2 ; 202.11/1,2,3 ;
 202.12/1,2,3,4 ; 203.02/1,2,3,4,5 ; 203.04/3 ; 203.05/2 ; 203.07/2,3,4,5 ; 204.03/1,2 ; 204.04/1,2 ; 205.00/1,2,3,4 ;
 206.01/1,2,3,4 ; 206.02/1,2,3,4 ; 207.05/1,2,3 ; 207.06/2 ; 207.07/1,2 ; 207.08/1 ; 207.09/1

Activity Progress Narrative:

\$8,964 was drawn down for general administration during this quarter. It was used in support of Activity E.
 97% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6111-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

12/30/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Rancho Cordova

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$53,000.00
Total CDBG Program Funds Budgeted	N/A	\$53,000.00
Program Funds Drawdown	\$2,842.00	\$45,171.00
Program Funds Obligated	\$0.00	\$53,000.00
Program Funds Expended	\$0.00	\$0.00
City of Rancho Cordova	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Rancho Cordova to administer NSP funds in the following target areas: CTs 89.10 and 90.08

Activity Progress Narrative:

\$2,842 was drawn down for general administration during this quarter. It was used in support of Activity E. 85% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	6112-21A
Activity Title:	General Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

10/21/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Salinas

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$131,058.00
Total CDBG Program Funds Budgeted	N/A	\$131,058.00
Program Funds Drawdown	\$10,645.00	\$110,029.00
Program Funds Obligated	\$0.00	\$131,058.00
Program Funds Expended	\$0.00	\$0.00
City of Salinas	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Salinas to administer NPS funds to:

1st Priority: CTs: 5, 6, 7, 8 106.02; 106.03; 106.04; 106.05 and 106.06, which will focus on neighborhoods in the 93905 zip code area to include the Williams Ranch, Creekbridge, Montebello and Hard Ranch subdivisions.

2nd Priority: CTs: 2; 3; 4; 1.02; 1.03; 1.04; 105.03; and 105.04 which will focus on neighborhoods in the 93906 zip code area to include the Creekbridge and Pariso Estates subdivision, which incorporates.

3rd Priority: CTs: 17 and 18, which will focus in the 93901 and 93907 zip codes.

Activity Progress Narrative:

\$10,645 was drawn down for general administration during this quarter. It was used in support of Activity B. 84% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6113-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

12/02/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of South Gate

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$71,990.00
Total CDBG Program Funds Budgeted	N/A	\$71,990.00
Program Funds Drawdown	\$0.00	\$48,525.00
Program Funds Obligated	\$0.00	\$71,990.00
Program Funds Expended	\$0.00	\$0.00
City of South Gate	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of South Gate to administer NSP funds to Target Areas:

South Gate CTs: 5355.01; 5355.02; 5355.03; 5356.03; 5356.07; 5358.04; 5359.02 and 5361.01

Huntington Park CTs: Priority 1 - 5335.03; 5326.03; 5331.03; 5326.04; 5326.05; 5331.06 and 5332.01. Priority 2 - 5332.03 and 5335.01

Activity Progress Narrative:

100% of activity funds were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6114-21A

Activity Title: General Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

12/09/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Livermore

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$86,126.00
Total CDBG Program Funds Budgeted	N/A	\$86,126.00
Program Funds Drawdown	\$0.00	\$69,511.00
Program Funds Obligated	\$0.00	\$111,525.00
Program Funds Expended	\$0.00	\$0.00
City of Livermore	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Livermore to administer NSP funds to:

Target Areas:

City of Berkeley- CTs: 4220; 4221; 4230; 4231; 4232; 4233; 4234; 4239.01; 4240.01; 4240.02.

City of Fremont- CTs: 4411; 4415.22; 4416.02; 4417.00; 4419.21; 4419.23; 4428; 4430.02.

City of Livermore- CTs: 4507.01; 4507.02; 4511.01; 4512.01; 4513; 4514.02; 4515.02; 4515.03; 4516.02; 4517.01; 4517.02.

City of San Leandro- CTs: 4323; 4324; 4325; 4326; 4333; 4334; 4338.

City of Union City- CTs: 4401; 4402; 4403.01; 4403.02; 4403.04; 4403.06; 4403.07; 4403.08; 4403.09; 4403.31; 4351.01; 4380; 4415.01

Activity Progress Narrative:

62% of funds for this activity were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6115-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/25/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Oxnard

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$86,309.00
Total CDBG Program Funds Budgeted	N/A	\$86,309.00
Program Funds Drawdown	\$21,132.00	\$23,169.00
Program Funds Obligated	\$0.00	\$50,507.00
Program Funds Expended	\$0.00	\$0.00
City of Oxnard	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Oxnard to administer NSP funds to target areas: Sub-areas 33, 34 and the La Colonia neighborhood of 35 of the City of Oxnard.

Activity Progress Narrative:

\$21,132 was drawn down for general administration during this quarter. It was used in support of Activity B. 55% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6116-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

01/04/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Santa Clarita

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$59,350.00
Total CDBG Program Funds Budgeted	N/A	\$59,350.00
Program Funds Drawdown	\$10,707.00	\$26,752.00
Program Funds Obligated	\$0.00	\$59,350.00
Program Funds Expended	\$0.00	\$0.00
City of Santa Clarita	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Santa Clarita to administer NSP funds in Old Town Newhall - CT 9203.35

Activity Progress Narrative:

\$10,707 was drawn down for general administration during this quarter. It was used in support of Activity E. 45% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6117-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

10/23/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Hayward

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$53,273.00
Total CDBG Program Funds Budgeted	N/A	\$53,273.00
Program Funds Drawdown	\$0.00	\$30,083.00
Program Funds Obligated	\$0.00	\$78,000.00
Program Funds Expended	\$0.00	\$0.00
City of Hayward	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

All activities will be implemented in the following target areas: Census Tracts 4373; 4374; 4375; 4376; 4377; 4383; 4382.01; and the area north of Industrial Parkway of 4382.02

Activity Progress Narrative:

39% of grant funds have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6118-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/10/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Citrus Heights

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$52,689.00
Total CDBG Program Funds Budgeted	N/A	\$52,689.00
Program Funds Drawdown	\$0.00	\$52,689.00
Program Funds Obligated	\$0.00	\$52,689.00
Program Funds Expended	\$0.00	\$0.00
City of Citrus Heights	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Admin

Location Description:

Sayonara Drive: census tract 0081.41

Activity Progress Narrative:

100% of activity funds were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6119-21A

Activity Title: General Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

12/02/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Chino

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$10,000.00
Total CDBG Program Funds Budgeted	N/A	\$10,000.00
Program Funds Drawdown	\$0.00	\$10,000.00
Program Funds Obligated	(\$31,653.00)	\$10,000.00
Program Funds Expended	\$0.00	\$0.00
City of Chino	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Admin

3/17/11 - Grantee moved \$31,653 from 21A and into 01, 14A and 14H.

5/4/10 - Grantee moving funds from A-13, B-02 and GA into B-01, B-14A, B-14H

6/29/10- Grantee moving all Silent 2nd (A-13) and Disposition (B-02) funds, along with some Rehab B-14A and Rehab AD (B-14H) to B-01 Acq, and GA...Total being moved is \$232,364

Location Description:

City of Chino to administer NSP1 for activities in the following CT block groups:

060710017.017; 060710017.018; 060710006.011; 060710006.012; 060710006.013; 060710006.014; 060710001.106; 060710004.024; 060710004.025; 060710004.026; 060710004.027; 060710006.021; 060710006.022; 060710006.023; 060710005.001; 060710005.002; 060710005.003; 060710005.004; 060710005.005; 060710005.006; 060710005.007; 060710005.008

Activity Progress Narrative:

Previously obligated funds in the amount of \$31,653 from 6119-21A were moved to B-6119 per Grantee's request. 100% of activity funds have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6120-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

01/11/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Pittsburgh

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$85,924.00
Total CDBG Program Funds Budgeted	N/A	\$85,924.00
Program Funds Drawdown	\$0.00	\$43,652.00
Program Funds Obligated	\$0.00	\$85,924.00
Program Funds Expended	\$0.00	\$0.00
City of Pittsburgh	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Pittsburgh for administration of NSP funds in: Old Town, as well as the surrounding area in Census Tract 3100, which is bounded by 8th Street on the north, Columbia Street to the east, the Union Pacific Railroad tracks to the south, and by Willow Pass Road to the west

Activity Progress Narrative:

There was no activity during this quarter.
51% of activity funds have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6122-21A

Activity Title: General Administration-Roseville

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/25/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Roseville

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$65,000.00
Total CDBG Program Funds Budgeted	N/A	\$65,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$65,000.00
Program Funds Expended	\$0.00	\$0.00
City of Roseville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Roseville to administer NSP funds for census tracts: 208; 209.01; 209.02; 210.03; 210.04; 210.08

Activity Progress Narrative:

There has been no activity this quarter.
No activity funds have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6125-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

10/21/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Monterey

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$107,036.00
Total CDBG Program Funds Budgeted	N/A	\$107,036.00
Program Funds Drawdown	\$0.00	\$56,260.00
Program Funds Obligated	\$0.00	\$107,036.00
Program Funds Expended	\$0.00	\$0.00
County of Monterey	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

County of Monterey

Activity Progress Narrative:

53% of activity funds were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6127-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

10/23/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Sonoma

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$93,252.00
Total CDBG Program Funds Budgeted	N/A	\$93,252.00
Program Funds Drawdown	\$0.00	\$69,674.00
Program Funds Obligated	\$0.00	\$93,252.00
Program Funds Expended	\$0.00	\$0.00
County of Sonoma	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

County of Sonoma

Activity Progress Narrative:

75% of activity funds have been drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6129-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/25/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Yuba

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$49,135.00
Total CDBG Program Funds Budgeted	N/A	\$49,135.00
Program Funds Drawdown	\$0.00	\$15,000.00
Program Funds Obligated	\$0.00	\$84,395.00
Program Funds Expended	\$0.00	\$0.00
County of Yuba	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$13,408.00
Program Income Drawdown	\$0.00	\$13,408.00

Activity Description:

General Administration

Location Description:

County of Yuba for servicing Target Areas: Marysville, Linda, Olivehurst and Plumas Lake as defined by CTs 0401.00; 0402.00; 0403.00; 0404.00; 0405.00; 0406.00; and 0407.00

Activity Progress Narrative:

41% of activity funds were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6251-21A
Activity Title: General Admin

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/12/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Clovis

Overall

Jan 1 thru Mar 31, 2011

To Date

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$45,332.00
Total CDBG Program Funds Budgeted	N/A	\$45,332.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$54,930.00
Program Funds Expended	\$0.00	\$0.00
City of Clovis	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Admin

Location Description:

City of Clovis: #1-Southwest Clovis Neighborhood-CT 3101.00 & 3102.00; #2-Old Town Clovis Neighborhood-CT 5604.00; #3-Central Clovis Neighborhood-CT 5701.00 & 5704.00; #4-Villa & Highway 168 Neighborhood-CT 5602.00
 City of Firebaugh - Entire City
 City of Parlier - Entire City

Activity Progress Narrative:

No funds have been drawn down on this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6252-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

12/07/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Vacaville - I

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$55,058.00
Total CDBG Program Funds Budgeted	N/A	\$55,058.00
Program Funds Drawdown	\$0.00	\$55,058.00
Program Funds Obligated	\$0.00	\$55,058.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville - I	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Vacaville

Activity Progress Narrative:

100% of activity funds have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6253-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/12/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Los Angeles

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$100,207.00
Total CDBG Program Funds Budgeted	N/A	\$100,207.00
Program Funds Drawdown	\$15,666.00	\$54,869.00
Program Funds Obligated	\$0.00	\$100,207.00
Program Funds Expended	\$0.00	\$0.00
County of Los Angeles	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

County of Los Angeles

Activity Progress Narrative:

\$15,666 was drawn down for general administration during this quarter. It was used in support of Activity A. 55% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6254-21A

Activity Title: General Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

11/19/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Baldwin Park

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$79,657.00
Total CDBG Program Funds Budgeted	N/A	\$79,657.00
Program Funds Drawdown	\$0.00	\$40,137.00
Program Funds Obligated	\$0.00	\$79,657.00
Program Funds Expended	\$0.00	\$0.00
City of Baldwin Park	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Baldwin Park: Priority Area 1: Census Tract Block Groups 40.50.02.1 and 40.50.02.2 Priority Area 2: Census Tract Block Groups 40.52.01.1; 40.52.01.2 and 40.52.01.3
City of El Monte: Priority Area 1: Census Tracts 43.28.02; 43.34.03; 43.39.01; 43.39.02; 43.40.01 and 43.40.02 Priority Area 2: Census Tracts 43.26.01; 43.27.00; 43.28.01; 43.29.02; 43.32.00 and 43.38.01

Activity Progress Narrative:

50% of activity funds have been drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6260-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

12/02/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Yuba City

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$89,700.00
Total CDBG Program Funds Budgeted	N/A	\$89,700.00
Program Funds Drawdown	\$0.00	\$26,330.00
Program Funds Obligated	\$0.00	\$89,700.00
Program Funds Expended	\$0.00	\$0.00
City of Yuba City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Yuba City to administer NSP Funds to CTs: 0501.01; 0501.02; 0502.01; 0502.02; 0503.01; 0503.02; 0504.00; 0505.01; 0505.02; 0505.03; 0505.04; 0506.04; 0506.03; 0506.04; 0508.00; 0509.00; 0510.00; and 0511.00

Activity Progress Narrative:

29% of activity funds were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6261-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

10/29/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Placer

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$102,323.00
Total CDBG Program Funds Budgeted	N/A	\$102,323.00
Program Funds Drawdown	\$0.00	\$95,840.00
Program Funds Obligated	\$0.00	\$102,323.00
Program Funds Expended	\$0.00	\$0.00
County of Placer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

County of Placer

Activity Progress Narrative:

94% of activity funds were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6262-21A
Activity Title: General Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

12/07/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

County of Shasta

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$45,228.00
Total CDBG Program Funds Budgeted	N/A	\$45,228.00
Program Funds Drawdown	\$0.00	\$4,144.00
Program Funds Obligated	\$0.00	\$45,228.00
Program Funds Expended	\$0.00	\$0.00
County of Shasta	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

3/16/2011 - Previously obligated funds in the amount of \$1,175,417 were moved from A-6252-13 to A-6252 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6252.

11/19/10 - Grantee moving money from 13D, 04 and 21A to A-13.

3/11/10 - Grantee moving funds from Soft Seconds to Demolition.

3/3/10 - Grantee moving funds from Rehab loans to Soft 2nd loans and Demolition.

Location Description:

County of Shasta for administration of NSP funds to:

City of Anderson: Ravenwood and Anderson Heights Neighborhoods

City of Redding: CTs: 0101.00; 103.00; 0107.01; 0113.00

City of Shasta Lake: CT 0116.00/BG 1 and CT 0117.00

Activity Progress Narrative:

9% of activity funds were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6263-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/25/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Orange

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$157,902.00
Total CDBG Program Funds Budgeted	N/A	\$157,902.00
Program Funds Drawdown	\$6,134.00	\$57,335.00
Program Funds Obligated	\$0.00	\$157,902.00
Program Funds Expended	\$0.00	\$0.00
County of Orange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

County of Orange

Activity Progress Narrative:

\$6,134 was drawn down for general administration during this quarter. It was used in support of Activity A. 36% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6264-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/12/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

11/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Contra Costa

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$57,956.00
Total CDBG Program Funds Budgeted	N/A	\$57,956.00
Program Funds Drawdown	\$0.00	\$21,245.00
Program Funds Obligated	\$0.00	\$57,956.00
Program Funds Expended	\$0.00	\$0.00
County of Contra Costa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

County of Contra Costa

Activity Progress Narrative:

37% of activity funds were drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6266-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

12/23/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Kings

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$72,813.00
Total CDBG Program Funds Budgeted	N/A	\$72,813.00
Program Funds Drawdown	\$0.00	\$29,015.00
Program Funds Obligated	\$0.00	\$72,813.00
Program Funds Expended	\$0.00	\$0.00
County of Kings	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

County of Kings for administration of NSP funds to CTs: 0004.04; 0005; 0010.03; 0006.01; 0014.00; 0004.5

Activity Progress Narrative:

No activity this quarter.
40% of activity funds have been drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6267-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/18/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Ventura

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$134,286.00
Total CDBG Program Funds Budgeted	N/A	\$134,286.00
Program Funds Drawdown	\$12,053.00	\$93,600.00
Program Funds Obligated	\$0.00	\$134,286.00
Program Funds Expended	\$0.00	\$0.00
County of Ventura	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

County of Ventura

Activity Progress Narrative:

\$12,053 was drawn down for general administration during this quarter. It was used in support of Activity E. 70% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6269-21A

Activity Title: General Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

11/25/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Norwalk

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$67,012.00
Total CDBG Program Funds Budgeted	N/A	\$67,012.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$67,012.00
Program Funds Expended	\$0.00	\$0.00
City of Norwalk	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Norwalk to administer NSP funds in the following target areas:

CT: 5501.00/block group (BG) 2, 3, 4, 5, 6

CT:5519.00/BG 1, 2, 3, 4, 5, 6, 7

CT:5522.00/BG 1, 2, 3

CT:5523.00/BG 1, 2

CT:5524.00/BG 1, 2, 3

CT:5526.01/BG 1, 2, 3, 4

CT:5546.0/BG 1, 2

CT:5547.00/BG 1, 2 3

Activity Progress Narrative:

No activity funds have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6270-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/10/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Tulare

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$204,892.00
Total CDBG Program Funds Budgeted	N/A	\$204,892.00
Program Funds Drawdown	\$58,501.00	\$124,687.00
Program Funds Obligated	\$0.00	\$204,892.00
Program Funds Expended	\$0.00	\$0.00
County of Tulare	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

County of Tulare

Activity Progress Narrative:

\$58,501 was drawn down for general administration during this quarter. It was used in support of Activities B and E. 61% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6273-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

02/25/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Paramount

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$115,000.00
Total CDBG Program Funds Budgeted	N/A	\$115,000.00
Program Funds Drawdown	\$15,915.00	\$107,936.00
Program Funds Obligated	\$0.00	\$115,000.00
Program Funds Expended	\$0.00	\$0.00
City of Paramount	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

The City of Paramount for administration of NSP funds in Paramount, Bellflower, Downey and Lakewood.

Activity Progress Narrative:

\$15,915 was drawn down for general administration during this quarter. It was used in support of Activities B and D. 94% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6275-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

12/23/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Fullerton

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$68,492.00
Total CDBG Program Funds Budgeted	N/A	\$68,492.00
Program Funds Drawdown	\$0.00	\$46,675.00
Program Funds Obligated	\$0.00	\$68,492.00
Program Funds Expended	\$0.00	\$0.00
City of Fullerton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Fullerton

Activity Progress Narrative:

68% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6276-21A

Activity Title: General Admin

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

11/12/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of San Bernardino

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$29,304.00
Total CDBG Program Funds Budgeted	N/A	\$29,304.00
Program Funds Drawdown	\$0.00	\$29,304.00
Program Funds Obligated	\$0.00	\$29,304.00
Program Funds Expended	\$0.00	\$0.00
County of San Bernardino	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Admin

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

County of San Bernardino

Activity Progress Narrative:

100% of activity funds were drawn down in other quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6278-21A

Activity Title: General Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0006

Project Title:

General Administration

Projected Start Date:

12/23/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Delano

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$66,785.00
Total CDBG Program Funds Budgeted	N/A	\$66,785.00
Program Funds Drawdown	\$38,625.00	\$38,625.00
Program Funds Obligated	\$0.00	\$66,785.00
Program Funds Expended	\$0.00	\$0.00
City of Delano	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Delano to administer NSP fund to:

City of Delano - CT: 46.02, block groups 1, 2, 4; CT: 48, block groups 1, 2, 3, 4; CT 49.01, block groups 1, 2; CT: 49.02, block groups 1,2.

City of Taft - CT: 0035.00

City of Wasco - CT: 44.01, block group 2; CT 44.02, block groups 1,2

City of McFarland - the area surrounded by First Street to the east, Second Street to the west, Kern Avenue to the south and an alley to the north within CT 0047.00 with the exception of the existing pizza place at the corner of Kern and 2nd and the theater

Activity Progress Narrative:

\$38,625 was drawn down for general administration during this quarter. It was used in support of Activities A and D. 58% of the funds for this activity have been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6279-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

12/30/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Santa Maria

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$62,930.00
Total CDBG Program Funds Budgeted	N/A	\$62,930.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$62,930.00
Program Funds Expended	\$0.00	\$0.00
City of Santa Maria	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Santa Maria to administer NSP fund to CTs: 2205.00; 2209.00; 2303.00; 2306.00; 2403.00; 2404.00 and 2007.00

Activity Progress Narrative:

No funds have been drawn down on this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6299-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

12/23/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Vacaville

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$95,122.00
Total CDBG Program Funds Budgeted	N/A	\$95,122.00
Program Funds Drawdown	\$0.00	\$67,395.00
Program Funds Obligated	\$0.00	\$95,122.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Vacville to administer NSP funds to City of Vacaville, County of Solano, City of Suisun, City of Benicia, City of Dixon and the City of Rio Vista.

Activity Progress Narrative:

71% of activity funds have been drawn down during previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	6300-21A
Activity Title:	General Admin - City of Coachella

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

02/04/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Riverside

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$32,678.00
Total CDBG Program Funds Budgeted	N/A	\$32,678.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$32,678.00
Program Funds Expended	\$0.00	\$0.00
County of Riverside	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration for the City of Coachella.

Location Description:

City of Riverside to administer NSP funds in the City of Coachella

Activity Progress Narrative:

No funds have been drawn down for this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 6425-21A

Activity Title: General Administration

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

04/05/2010

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Inglewood

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$99,214.00
Total CDBG Program Funds Budgeted	N/A	\$99,214.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$99,214.00
Program Funds Expended	\$0.00	\$0.00
City of Inglewood	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

City of Inglewood

Activity Progress Narrative:

No funds have been drawn down on this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6061

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Madera

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$314,412.00
Total CDBG Program Funds Budgeted	N/A	\$314,412.00
Program Funds Drawdown	\$250,470.00	\$262,440.00
Program Funds Obligated	\$314,412.00	\$314,412.00
Program Funds Expended	\$0.00	\$0.00
County of Madera	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Soft second loans on foreclosed single family homes to approximately ten NSP income-eligible households in the target areas. Rehab loans on foreclosed single family homes to approximately ten NSP income-eligible households in the target areas 3-16-2011 - Previously obligated funds in the amount of \$181,318 from A-6061-13, \$111,845 from A-6061-14A and \$21,240 from A-6061-14H were combined and moved to A-6061 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6061.
8/9/10 - lowering budget to match obligation. Unobligated amount will be redistributed.

Location Description:

The unincorporated areas located at Road 28 to Road 29 1/2 and Highway 145 to Avenue 14 1/2; Parksdale; Parkwood and Bonadelle Ranchos 5.

Activity Progress Narrative:

Previously obligated funds in the amount of \$181,318 from A-6061-13, \$111,845 from A-6061-14A and \$21,240 from A-6061-14H were combined and moved to A-6061 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6061.
In previous quarters, Homebuyer Assistance has been provided for a total of 4 households and was reported in a previous QPR.
In this quarter, \$277,172 was drawn down to reimburse the County for expenses relating to homebuyer assistance and rehabilitation loans.
92% of funds for this activity have been expended.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/10
# of Singlefamily Units	0	4/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	1/0	4/10	75.00
# Owner Households	0	0	0	2/0	1/0	4/10	75.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6061-13
Activity Title: Soft Second Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Madera

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$181,318.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Madera	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Soft second loans on foreclosed single family homes to approximately ten NSP income-eligible households in the target areas. 3/16/2011 - Previously obligated funds in the amount of \$181,318 were moved from A-6061-13 to A-6061 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6061. 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

The unincorporated areas located at Road 28 to Road 29 1/2 and Highway 145 to Avenue 14 1/2; Parksdale; Parkwood and Bonadelle Ranchos 5.

Activity Progress Narrative:

Previously obligated funds in the amount of \$181,318 were moved from A-6061-13 to A-6061 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6061.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6061-14A

Activity Title: Rehab Loans

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Madera

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$111,845.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Madera	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehab loans on foreclosed single family homes to approximately ten NSP income-eligible households in the target areas 3/16/2011 - Previously obligated funds in the amount of \$111,845 were moved from A-6061-14A to A-6061 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6061. 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

The unincorporated areas located at Road 28 to Road 29 1/2 and Highway 145 to Avenue 14 1/2; Parksdale; Parkwood and Bonadelle Ranchos 5.

Activity Progress Narrative:

In this quarter, previously obligated funds in the amount of \$111,845 were moved from A-6061-14 to A-6061 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6061.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6061-14H

Activity Title: Rehab Activity Delivery

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Madera

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$21,249.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Madera	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Housing Rehab Activity Delivery

3/16/2011 - Previously obligated funds in the amount of \$21,249 were moved from A-6061-14H to A-6061 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6061.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

The unincorporated areas located at Road 28 to Road 29 1/2 and Highway 145 to Avenue 14 1/2; Parksdale; Parkwood and Bonadelle Ranchos 5.

Activity Progress Narrative:

In this quarter, previously obligated funds in the amount of \$21,249 were moved from A-6061-14H to A-6061 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6061.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6062

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/14/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Atwater

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$98,733.00
Total CDBG Program Funds Budgeted	N/A	\$98,733.00
Program Funds Drawdown	\$0.00	\$98,733.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Atwater	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of approximately three foreclosed single family homes.

3/16/2011 - Previously obligated funds in the amount of \$77,133 from A-6-62-13, \$20,000 from A-6-62-14A and \$1,600 from A-6062-14H were combined and moved to A-6-62 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6062.

6/29/10 - Grantee is moving all excess funds in Financing Mechanisms, Redevelopment and GA to B-01, 14A and 14H.

6/9/10 - Contract Amendment to move \$488,729 from Activity B with \$107,000 of it being moved to Activity A and \$381,729 moved to create Activity E.

Location Description:

City of Atwater

Activity Progress Narrative:

Previously obligated funds in the amount of \$77,133 from A-6062-13, \$20,000 from A-6062-14A and \$1,600 from A-6062-14H were combined and moved to A-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6062.

In previous quarters, Homebuyer Assistance has been provided for a total of 2 households and was reported in a previous QPR.

100% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/0	2/2	100.00
# Owner Households	0	0	0	0/0	2/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6062-13
Activity Title: Soft Second Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/14/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Cancelled

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Atwater

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$77,133.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Atwater	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Silend second loans to approximately 28 NSP income-eligible households.
 3-16-2011 - Previously obligated funds in the amount of \$77,133 were moved from A-6062-13 to A-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6062.
 6/29/10 - Grantee is moving all excess funds in Financing Mechs, Redev and GA to B-01, 14A and 14H.
 6/9/10- Contract Amendment to move \$488,729 from Activity B with \$107,000 of it being moved to Activity A and \$381,729 moved to create Activity E.

Location Description:

City of Atwater California

Activity Progress Narrative:

Previously obligated funds in the amount of \$77,133 were moved from A-6062-13 to A-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6062.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6062-14A

Activity Title: Rehab Loans

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

10/21/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Atwater

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$20,000.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Atwater	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehab loans to approximately 28 NSP income-eligible households.

3-16-2011 -Previously obligated funds in the amount of \$20,000 were moved from A-6062-14A to A-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6062.

6/29/10 - Grantee is moving all excess funds in Financing Mechs, Redev and GA to B-01, 14A and 14H.

Location Description:

Target Areas: Census Tracts: 6.02; 8.01; 8.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$20,000 were moved from A-6062-14 to A-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6062.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%

# of Households	0	0	0	0/0	0/0	0/0	0
-----------------	---	---	---	-----	-----	-----	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6062-14H

Activity Title: Rehab Activity Delivery

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

10/21/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Atwater

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,600.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Atwater	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehab Activity Delivery

3/16/2011 - Previously obligated funds in the amount of \$1,000 were moved from A-6062-14H to A-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6062.

6/29/10 - Grantee is moving all excess funds in Financing Mechs, Redev and GA to B-01, 14A and 14H.

Location Description:

Target Area: Census Tracts 6.02; 8.01; 8.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,600 were moved from A-6062-14H to A-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6062.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6064

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$271,072.00
Total CDBG Program Funds Budgeted	N/A	\$271,072.00
Program Funds Drawdown	\$0.00	\$148,411.00
Program Funds Obligated	\$212,451.00	\$212,451.00
Program Funds Expended	\$0.00	\$0.00
County of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Financing mechanisms to help families purchase single family homes.

3/16/2011 - Previously obligated funds in the amount of \$212,461 were moved from A-6064-13 to A-6064 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6064.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

6/29/10- Grantee is moving \$82,975 from Soft Seconds -A-13 to Demolition -D-04

Location Description:

County of Merced

Activity Progress Narrative:

Previously obligated funds in the amount of \$212,461 from A-6064-13 were combined and moved to A-6064 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6064.

In this quarter, 1 household received homebuyer assistance. Beneficiary information was provided.

47% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/2

of Singlefamily Units

1

1/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	1/0	0/0	1/2	100.00
# Owner Households	1	0	1	1/0	0/0	1/2	100.00

Activity Locations

Address	City	State	Zip
2207 Birchwood Court	Merced	NA	95301

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6064-13
Activity Title: Soft Second Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

09/08/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$212,461.00)	\$0.00
Program Funds Expended	\$0.00	\$107,075.00
County of Merced	\$0.00	\$107,075.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Soft Second Loans and rehabilitation loans for foreclosed single-family homes to approximately 28 NSP Income eligible households.

3/16/2011 - Previously obligated funds in the amount of \$212,461 were moved from A-6064-13 to A-6064 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6064.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

6/29/10- Grantee is moving \$82,975 from Soft Seconds -A-13 to Demolition -D-04

Location Description:

County of Merced

Activity Progress Narrative:

Previously obligated funds in the amount of \$212,461 were moved from A-6064-13 to A-6064 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6064.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6083

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Madera

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,117,778.00
Total CDBG Program Funds Budgeted	N/A	\$1,117,778.00
Program Funds Drawdown	\$0.00	\$1,026,369.00
Program Funds Obligated	\$1,117,778.00	\$1,117,778.00
Program Funds Expended	\$0.00	\$0.00
City of Madera	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Soft second and rehabilitation loans on foreclosed single family homes to approximately 7 NSP income-eligible households. 3/16/2011 - Previously obligated funds in the amount of \$1,117,778 from A-6083-13 were combined and moved to A-6083 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6083. 4/12/10- Grantee is moving all Madera funds into A:Silent Seconds. Have increased performance target to estimate of 15 properties. 1/29/10- City of Chowchilla is moving all funds into Soft Seconds only. 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

City of Madera: Hughes Networking Neighborhood- West by Pine Street, North by Sunset Avenue, East by Highway 99 and South by Olive Avenue
City of Chowchilla: 1st Priority- between and including Robertson Blvd and 15th Street and 8th Street and Ventura Ave. 2nd Priority - between and including Robertson Blvd and Mariposa Ave, and Jefferson St and 15th Street.

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,117,778 from A-6083-13 were combined and moved to A-6083 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6083. In previous quarters, Homebuyer Assistance has been provided for a total of 14 households and was reported in previous QPRs. 92% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/7
# of Singlefamily Units	0	0/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/0	4/0	14/7	50.00
# Owner Households	0	0	0	3/0	4/0	14/7	50.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6083-13
Activity Title: Soft Second Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Madera

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,117,778.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Madera	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$838.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Soft second and rehabilitation loans on foreclosed single family homes to approximately 7 NSP income-eligible households. 3/16/2010 - Previously obligated funds in the amount of \$1,117,778 from A-6083-13 were combined and moved to A-6083 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6083. 4/12/10- Grantee is moving all Madera funds into A:Silent Seconds. Have increased performance target to estimate of 15 properties. 1/29/10- City of Chowchilla is moving all funds into Soft Seconds only. 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

City of Madera: Hughes Networking Neighborhood- West by Pine Street, North by Sunset Avenue, East by Highway 99 and South by Olive Avenue
City of Chowchilla: 1st Priority- between and including Robertson Blvd and 15th Street and 8th Street and Ventura Ave. 2nd Priority - between and including Robertson Blvd and Mariposa Ave, and Jefferson St and 15th Street.

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,117,778 were moved from A-6083-13 to A-6083 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6083.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total

of Housing Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6084

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Financing mechanisms allowing ownership of single family homes.

3/16/2011 - Remainder of funding moved to B.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

6/30/10- Grantee moving funds from A-13, B-01 into B-14A and B-14H

6/21/10 - Grantee is moving more funds from Activity A-13 and B-Rehab and Rehab Delivery to increase B-01 -Acquisition and Acquisition AD.

6/16/10 - Grantee moving funds from Activity A and B-Rehab and Rehab Delivery to increase B-Acquisition.

4/7/10 - Grantee moving funds from activity A to Activity B - Acquisition and Rehab.

3/9/10- budget reduced because grantee is moving majority of funds into Activity B: Foreclosed Homes/Acq/Rehab/Dispo - performance measures reduced to estimate of 5 households

Location Description:

City of Merced

Activity Progress Narrative:

All funding has been moved to Activity B-6084.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**

# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	A-6084-13
Activity Title:	Down Paymnt Asst/Soft 2nds/Shared Equity loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

09/24/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$86,515.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Soft second loans to approximately 55 income-eligible households for the purchase of foreclosed single-family homes not in need of rehabilitation.

3/16/2011 - Remainder of funding moved to B.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

6/30/10- Grantee moving funds from A-13, B-01 into B-14A and B-14H

6/21/10 - Grantee is moving more funds from Activity A-13 and B-Rehab and Rehab Delivery to increase B-01 -Acquisition and Acquisition AD.

6/16/10 - Grantee moving funds from Activity A and B-Rehab and Rehab Delivery to increase B-Acquisition.

4/7/10 - Grantee moving funds from activity A to Activity B - Acquisition and Rehab.

3/9/10- budget reduced because grantee is moving majority of funds into Activity B: Foreclosed Homes/Acq/Rehab/Dispo - performance measures reduced to estimate of 5 households

Location Description:

Target areas: Census Tracts - 10.02; 10.03; 10.04; 12; 13.01; 13.02; 14.01; 14.02; 15.01; 15.02; 15.03; 16.01; 16.02 and 17

Activity Progress Narrative:

Previously obligated funds in the amount of \$86,515 were moved from A-6084-13 to B-6084 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6084.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6105-13

Activity Title: Loans to Non-Profits and Developers

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

10/21/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of West Sacramento

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$995,166.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of West Sacramento	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Down Payment Assistance loans, soft second loans, homebuyer counseling and loans to non-profits for acquisition/resale/rental and rehabilitation on foreclosed single-family homes to approximately 8 NSP income-eligible households.

3/16/2011 - Previously obligated funds in the amount of \$995,166 were moved from A-6105-13 to B-6105 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6105.

6/25/10- Grantee moving all funds into A-13 - Loans to Non-Profits and Developers only

Location Description:

Primary Target Area: Bryte and Broderick neighborhoods - CTs: 101.01 and 101.02

Secondary Target Areas: Glide/Westacre neighborhoods - CTs: 102.01, block group 1 and 2; CT 102.01, block group 2; CT 102.04, block group 3.

Activity Progress Narrative:

Previously obligated funds in the amount of \$995,166 were moved from A-6105-13 to B-6105 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6105.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6108

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Garden Grove

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$268,062.00
Total CDBG Program Funds Budgeted	N/A	\$268,062.00
Program Funds Drawdown	\$4,611.00	\$129,136.00
Program Funds Obligated	\$268,062.00	\$268,062.00
Program Funds Expended	\$0.00	\$0.00
City of Garden Grove	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Silent Second Loans to provide homebuyer assistance for approximately 4 income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$204,525 were moved from A-6108-13 and \$63,537 from B-6108-01 to A-6108 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6108.

3/9/11 - Grantee is moving a total of \$77,832 from 01 and \$12,062 from 01D and moved it into 13, 13D and 14.

6/30/10- Grantee is moving a total of \$131,264 out of A-13, B14A and B-14H, into B-01 Acq.

6/25/10- Grantee is moving \$36,000 from B-01 to A-13

6/15/10 - Grantee is moving all disposition (B-02) funds into Financing Mechs (A-13)

5/19/10- Grantee is moving \$2170 from B-02 Sale to A-13 Silent Seconds

5/11/10 - Grantee moving \$1,325,391 from A-13, silent 2nd to B - 01 Acq, 14a Rehab, 14h Rehab AD, Sale 02

Location Description:

The Cities of Garden Grove and Westminster.

Activity Progress Narrative:

Previously obligated funds in the amount of \$204,525 were moved from A-6108-13 and \$63,537 from B-6108-01 to A-6108 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6108. This quarter, Homebuyer Assistance was provided to 4 of the 13 total assisted households. Beneficiary information has been provided.

\$4,611 was drawn down this quarter to reimburse the City for expenses related to Homebuyer Assistance loans.

48% of the funds have been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	8/4
# of Singlefamily Units	4	8/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	1	4	1/0	5/0	10/4	60.00
# Owner Households	1	1	4	1/0	5/0	10/4	60.00

Activity Locations

Address	City	State	Zip
13251 Barnett Way	Garden Grove	NA	92843
8949 Palika Place	Garden Grove	NA	92841
11902 Brookhaven St., #60	Garden Grove	NA	92840
12262 Nelson St.	Garden Grove	NA	92840

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6108-13
Activity Title: Silent Second Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

10/21/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Garden Grove

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$204,525.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Garden Grove	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Silent Second Loans to provide homebuyer assistance for approximately 34 income-eligible households.
 3/16/11 - Previously obligated funds in the amount of \$204,525 were moved from A-6108-13 to A-6108 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6108.
 3/9/11 - Grantee is moving a total of \$77,832 from 01 and \$12,062 from 01D and moved it into 13, 13D and 14.
 6/30/10- Grantee is moving a total of \$131,264 out of A-13, B14A and B-14H, into B-01 Acq.
 6/25/10- Grantee is moving \$36,000 from B-01 to A-13
 6/15/10 - Grantee is moving all disposition (B-02) funds into Financing Mechs (A-13)
 5/19/10- Grantee is moving \$2170 from B-02 Sale to A-13 Silent Seconds
 5/11/10 - Grantee moving \$1,325,391 from A-13, silent 2nd to B - 01 Acq, 14a Rehab, 14h Rehab AD, Sale 02

Location Description:

City of Garden Grove and City of Westminster

Activity Progress Narrative:

Previously obligated funds in the amount of \$204,525 were moved from A-6108-13 to A-6108 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6108.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6109

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Fairfield

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$57,617.00
Total CDBG Program Funds Budgeted	N/A	\$57,617.00
Program Funds Drawdown	\$0.00	\$57,617.00
Program Funds Obligated	\$146,364.00	\$146,364.00
Program Funds Expended	\$0.00	\$0.00
City of Fairfield	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$60,657.00	\$60,657.00

Activity Description:

Assist approximately 1 NSP income-eligible households to purchase through silent second loans and developer loans.
3/16/11 - Previously obligated funds in the amount of \$57,144 from A-6109-13 and \$75,000 from A-6109-14A were combined and moved to A-6109 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6109.
4/18/11 - Grantee moving \$150,000 from 13 Silent Second Loans and \$10,347 from 13D Silent Second Loans AD, \$71,389 from 14A, \$14,250 from 14H, \$126,557 from 13D Loans to Non-Profits/Developers AD and \$69,611 from GA to 13 Loans to Non-Profits and Developers.
6/25/10 - Grantee moving \$110,750 funds from A-14A and A-14H into A-13.

Location Description:

Census tracts: 2526.05; 2526.06; 2526.08; 2526.09; 2524.02; 2525.02; 2525.01 and 2526.07

Activity Progress Narrative:

Previously obligated funds in the amount of \$57,144 from A-6109-13 and \$75,000 from A-6109-14A were combined and moved to A-6109 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6109.
This quarter Homebuyer Assistance was provided to 1 of the 3 total assisted households. Beneficiary information was provided.
38% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1
# of Singlefamily Units	1	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	1/0	2/0	3/1	100.00
# Owner Households	1	0	1	1/0	2/0	3/1	100.00

Activity Locations

Address	City	State	Zip
1830 Idaho	Fairfield	NA	94533

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	A-6109-13
Activity Title:	Silent Second Loans/Developer Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

10/21/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Fairfield

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$2,163,518.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Fairfield	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$175,000.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Assist approximately 33 NSP income-eligible households to purchase or rehabilitate foreclosed properties through silent second loans and developer loans.

Assist approximately 33 NSP income-eligible households to purchase or rehabilitate foreclosed properties through silent second loans and developer loans.

3/16/11 - Previously obligated funds in the amount of \$57,144 from A-6109-13 were combined and moved to A-6109 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6109.

4/18/11 - Grantee moving \$150,000 from 13 Silent Second Loans and \$10,347 from 13D Silent Second Loans AD, \$71,389 from 14A, \$14,250 from 14H, \$126,557 from 13D Loans to Non-Profits/Developers AD and \$69,611 from GA to 13 Loans to Non-Profits and Developers.

6/25/10 - Grantee moving \$110,750 funds from A-14A and A-14H into A-13.

Location Description:

Census tracts: 2526.05; 2526.06; 2526.08; 2526.09; 2524.02; 2525.02; 2525.01 and 2526.07

Activity Progress Narrative:

Previously obligated funds in the amount of \$2,163,518 were moved from A-6109-13 to A-6109 and B-6109 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6109 and B-6109.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total

of Housing Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6109-14A

Activity Title: Rehab Loans

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

10/21/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Fairfield

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$75,000.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Fairfield	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Assist approximately 33 NSP income-eligible households to purchase or rehabilitate foreclosed properties through silent second loans, rehabilitation loans and developer loans.

Assist approximately 33 NSP income-eligible households to purchase or rehabilitate foreclosed properties through silent second loans and developer loans.

3/16/11 - Previously obligated funds in the amount of \$75,000 from A-6109-14A were combined and moved to A-6109 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6109.

4/18/11 - Grantee moving \$150,000 from 13 Silent Second Loans and \$10,347 from 13D Silent Second Loans AD, \$71,389 from 14A, \$14,250 from 14H, \$126,557 from 13D Loans to Non-Profits/Developers AD and \$69,611 from GA to 13 Loans to Non-Profits and Developers.

6/25/10 - Grantee moving \$110,750 funds from A-14A and A-14H into A-13.

Location Description:

Census tracts: 2526.05; 2526.06; 2526.08; 2526.09; 2524.02; 2525.02; 2525.01 and 2526.07

Activity Progress Narrative:

Previously obligated funds in the amount of \$75,000 were moved from A-6109-14A to A-6109 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6109.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6110-13

Activity Title: Down Payment Assistance

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

11/12/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Escondido

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$50.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Escondido	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer assistance in the form of down payment assistance loans for approximately 40 NSP income-eligible households. 3/16/2011 - Previously obligated funds in the amount of \$50 were moved from A-6110-13 to E-6110 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6110. 5/11/10- Grantee moved all but \$50.00 of DPA funds into E-01 Acquisition/Real Property.

Location Description:

Priority 1: Census Tract/Block Group: 201.05/1,2 ; 201.06/1,2 ; 201.08/1,2,3,4
Priority 2: 201.09/3,4,6 ; 202.02/1,2,3,4 ; 202.06/1,2 ; 202.07/1,2 ; 202.08/1 ; 202.09/1,2 ; 202.10/2 ; 202.11/1,2,3 ; 202.12/1,2,3,4 ; 203.02/1,2,3,4,5 ; 203.04/3 ; 203.05/2 ; 203.07/2,3,4,5 ; 204.03/1,2 ; 204.04/1,2 ; 205.00/1,2,3,4 ; 206.01/1,2,3,4 ; 206.02/1,2,3,4 ; 207.05/1,2,3 ; 207.06/2 ; 207.07/1,2 ; 207.08/1 ; 207.09/1

Activity Progress Narrative:

Previously obligated funds in the amount of \$50 were moved from A-6110-13 to E-6110 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6110.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6120

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Pittsburgh

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$44,225.00
Total CDBG Program Funds Budgeted	N/A	\$44,225.00
Program Funds Drawdown	\$0.00	\$44,225.00
Program Funds Obligated	\$44,225.00	\$44,225.00
Program Funds Expended	\$0.00	\$0.00
City of Pittsburgh	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Down payment assistance and Shared Equity Loans on foreclosed single family homes to be sold to NSP income eligible households.

3/16/11 - Previously obligated funds in the amount of \$26,376 were moved from A-6120-13 to A-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6120.

6/28/10 - Grantee is moving all available funds into E.

Location Description:

Old Town, as well as the surrounding area in Census Tract 3100, which is bounded by 8th Street on the north, Columbia Street to the east, the Union Pacific Railroad tracks to the south, and by Willow Pass Road to the west

Activity Progress Narrative:

Previously obligated funds in the amount of \$26,376 from A-6120-13, \$14,999 from A-6120-14A and \$2,850 from A-6120-14H were combined and moved to A-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6120.

There was no activity during this quarter.

100% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1

of Singlefamily Units

0

0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6120-13

Activity Title: Down Payment Assistance/Shared Equity Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

01/11/2010

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Pittsburgh

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$26,376.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Pittsburgh	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Down payment assistance and Shared Equity Loans on foreclosed single family homes to be sold to NSP income eligible households.

3/16/11 - Previously obligated funds in the amount of \$26,376 were moved from A-6120-13 to A-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6120.

6/28/10 - Grantee is moving all available funds into E.

Location Description:

Old Town, as well as the surrounding area in Census Tract 3100, which is bounded by 8th Street on the north, Columbia Street to the east, the Union Pacific Railroad tracks to the south, and by Willow Pass Road to the west

Activity Progress Narrative:

Previously obligated funds in the amount of \$26,376 were moved from A-6120-13 to A-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6120.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6120-14A

Activity Title: Rehabilitation Loans - Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

01/11/2010

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Pittsburg

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$14,999.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Pittsburg	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation loans on foreclosed single family homes being sold to approximately 8 NSP income eligible households.
3/16/11 - Previously obligated funds in the amount of \$14,999 were moved from A-6120-14A to A-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6120.
6/28/10 - Grantee is moving all available funds into Redevelopment/New Construction - E-12

Location Description:

Old Town, as well as the surrounding area in Census Tract 3100, which is bounded by 8th Street on the north, Columbia Street to the east, the Union Pacific Railroad tracks to the south, and by Willow Pass Road to the west.

Activity Progress Narrative:

Previously obligated funds in the amount of \$14,999 were moved from A-6120-14A to A-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6120.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

of Singlefamily Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6120-14H

Activity Title: Rehab Admin - Single Family

Activity Category:

Administration

Project Number:

0001

Projected Start Date:

01/11/2010

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Pittsburg

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$2,850.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Pittsburg	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation Loan Administration

3/16/11 - Previously obligated funds in the amount of \$2,850 were moved from A-6120-14H to A-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6120.

6/28/10 - Grantee is moving all available funds into Redevelopment/New Construction - E-12

Location Description:

Old Town, as well as the surrounding area in Census Tract 3100, which is bounded by 8th Street on the north, Columbia Street to the east, the Union Pacific Railroad tracks to the south, and by Willow Pass Road to the west.

Activity Progress Narrative:

Previously obligated funds in the amount of \$2,850 were moved from A-6120-14H to A-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6120.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6122

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Roseville

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$569,700.00
Total CDBG Program Funds Budgeted	N/A	\$569,700.00
Program Funds Drawdown	\$0.00	\$478,820.00
Program Funds Obligated	\$569,700.00	\$569,700.00
Program Funds Expended	\$0.00	\$0.00
City of Roseville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Shared Equity loans to approximately seven NSP income-eligible households

3/16/11 - Previously obligated funds in the amount of \$569,700 from A-6122-13 were combined and moved to A-6122 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6122.
8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

3/3/10 - Grantee moved all funds out of this B-6122-01 and B-6122-02 and is moving them to A-6122-13.

Location Description:

Census Tracts: 208; 209.01; 209.02; 210.03; 210.04 and 210.08

Activity Progress Narrative:

Previously obligated funds in the amount of \$569,700 from A-6122-13 were combined and moved to A-6122 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6122.

In previous quarters, Homebuyer Assistance has been provided for a total of 7 households and was reported in a previous QPR.

84% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7
# of Singlefamily Units	0	7/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	7/0	7/7	100.00
# Owner Households	0	0	0	0/0	7/0	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6122-13
Activity Title: Shared Equity Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

11/25/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Roseville

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$569,700.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Roseville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Shared Equity loans to approximately seven NSP income-eligible households
 3/16/11 - Previously obligated funds in the amount of \$569,700 from A-6122-13 were combined and moved to A-6122 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6122.
 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.
 3/3/10 - Grantee moved all funds out of this B-6122-01 and B-6122-02 and is moving them to A-6122-13.

Location Description:

Census Tracts: 208; 209.01; 209.02; 210.03; 210.04 and 210.08

Activity Progress Narrative:

Previously obligated funds in the amount of \$569,700 were moved from A-6122-13 to A-6122 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6122.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6127-13

Activity Title: Loans to Non-Profits

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

10/23/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Sonoma

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,771,795.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Sonoma	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Approximately 5 loans to non-profit community based organizations to purchase foreclosed or abandoned properties. 3/16/11 - Previously obligated funds in the amount of \$1,771,795 were moved from A-6127-13 to B-6127 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6127.

Location Description:

County of Sonoma

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,771,795 were moved from A-6127-13 to B-6127 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6127.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%

# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: A-6252

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Vacaville - I

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$938,471.00
Total CDBG Program Funds Budgeted	N/A	\$938,471.00
Program Funds Drawdown	\$37,674.00	\$804,934.14
Program Funds Obligated	\$938,471.00	\$938,471.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville - I	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Shared Equity Loans to approximately 15 NSP income-eligible households to assist them with the purchase of foreclosed single-family units.

3/16/11 - Previously obligated funds in the amount of \$983,471 from A-6252-13 were combined and moved to A-6252 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6252. 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

7/7/10- Grantee is moving all \$250,000 in B activities to A-Shared Equity Loans.

Location Description:

City of Vacaville

Activity Progress Narrative:

Previously obligated funds in the amount of \$938,471 from A-6252-13 were combined and moved to A-6252 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6252.

In previous quarters, Homebuyer Assistance has been provided for a total of 22 households and was reported in a previous QPR.

In this quarter, \$37,674 was drawn down to reimburse the City for expenses relating to homebuyer assistance. 86% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	22/15
# of Singlefamily Units	0	22/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	1/0	22/15	9.09
# Owner Households	0	0	0	1/0	1/0	22/15	9.09

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6252-13
Activity Title: Shared Equity Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

12/07/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Vacaville - I

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$938,471.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville - I	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Shared Equity Loans to approximately 15 NSP income-eligible households to assist them with the purchase of foreclosed single-family units.

3/16/11 - Previously obligated funds in the amount of \$983,471 from A-6252-13 were combined and moved to A-6252 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6252.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

7/7/10- Grantee is moving all \$250,000 in B activities to A-Shared Equity Loans.

Location Description:

City of Vacaville

Activity Progress Narrative:

Previously obligated funds in the amount of \$938,471 were moved from A-6252-13 to A-6252 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6252.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6253

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Los Angeles

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$4,354,050.00
Total CDBG Program Funds Budgeted	N/A	\$4,354,050.00
Program Funds Drawdown	\$114,389.00	\$4,259,086.00
Program Funds Obligated	\$4,354,050.00	\$4,354,050.00
Program Funds Expended	\$0.00	\$0.00
County of Los Angeles	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer assistance in the form of soft second loans to approximately 43 NSP income-eligible households to purchase foreclosed single-family units.

3/16/11 - Previously obligated funds in the amount of \$3,158,357 from A-6253-13, were combined and moved to A-6253 as previous reporting created duplication of units/beneficiaries and performance data.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

6/29/10 - Grantee is moving excess funds from Silent 2nd (A-13) to Rehab (B-14A) and Rehab AD (B-14H)

5-6-10 - Grantee moving \$304,447 from A-13 to B 14A and B14H

Location Description:

County of Los Angeles

Activity Progress Narrative:

Previously obligated funds in the amount of \$3,158 357 from A-6253-13, were combined and moved to A-6253 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6253.

This quarter 2 Homebuyer Assistance was provided to 2 of the 50 total assisted households. The beneficiary information was provided.

This quarter \$114,389 was drawn down to reimburse the County for expenses relating to Homebuyer Assistance.

98% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	42/43
# of Singlefamily Units	2	42/43

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	2	0/0	21/0	42/43	50.00
# Owner Households	0	1	2	0/0	21/0	42/43	50.00

Activity Locations

Address	City	State	Zip
4126 Sandoval Avenue	Pico Rivera	NA	90660
1509 W. 105th Street	Gardena	NA	90247

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6253-13
Activity Title: Soft Second Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

11/12/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Los Angeles

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$3,158,357.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Los Angeles	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer assistance in the form of soft second loans to approximately 43 NSP income-eligible households to purchase foreclosed single-family units.

Homebuyer assistance in the form of soft second loans to approximately 43 NSP income-eligible households to purchase foreclosed single-family units.

3/16/11 - Previously obligated funds in the amount of \$3,158,357 from A-6253-13, were combined and moved to A-6253 as previous reporting created duplication of units/beneficiaries and performance data.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

6/29/10 - Grantee is moving excess funds from Silent 2nd (A-13) to Rehab (B-14A) and Rehab AD (B-14H)

5-6-10 - Grantee moving \$304,447 from A-13 to B 14A and B14H

Location Description:

County of Los Angeles

Activity Progress Narrative:

Previously obligated funds in the amount of \$3,158,357 were moved from A-6253-13 to A-6253 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6253.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

of Singlefamily Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6261

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Placer

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$67,554.00
Total CDBG Program Funds Budgeted	N/A	\$67,554.00
Program Funds Drawdown	\$0.00	\$67,554.00
Program Funds Obligated	\$67,554.00	\$67,554.00
Program Funds Expended	\$0.00	\$0.00
County of Placer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer assistance such as soft second loans and shared equity loans to benefit approximately one (1) NSP income-eligible homebuyer.

3/16/11 - Previously obligated funds in the amount of \$67,554 from A-6261-13 were combined and moved to A-6261 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now being reported under A-6261.

12/14/10 - Grantee moving money from 02 and 02D to 13 Loans to Non-Profits/Developers, 13D AD for Loans to Non-Profits/Developers and 14A and 14H.

7/15/10- Grantee is moving a total of \$25,059 into Disposition from A-13 - Loans to Non Prof/Developers, B-14A- Rehab and B-14H-RehabAD

6/17/10-Grantee is moving \$132446 from A-13 Shared Equity and Shared Equity AD to Loans to Non Profs/Developers and Loans to Non Prof/Developers AD, and B-14A Rehab and B-14H Rehab AD.

5/12/10 - Grantee is moving \$420,751 from A-Soft Seconds, Shared Equity, B- Acq, Rehab, Rehab AD, Demolition, E- New Construction and Disposition into A-Loans to Non-Prof/Develps and B-Disposition.

Location Description:

County of Placer

Activity Progress Narrative:

Previously obligated funds in the amount of \$67,554 from A-6261-13 were combined and moved to A-6261 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6261.

This quarter the County worked on providing Homebuyer Assistance for 5860 Anderson Road, Foresthill, CA. It should be completed by next quarter and beneficiary information will be sent.

100% of the funds for this activity have all been drawn down.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	A-6261-13
Activity Title:	Soft Second/Shared Equity/Non-Prof/Developer Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

10/29/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Placer

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,460,246.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer assistance such as soft second loans and shared equity loans to benefit approximately eight (8) NSP income-eligible homebuyers. In addition, loans will be provided to a non-profit or developer for the acquisition, rehabilitation, and resale of foreclosed upon homes to NSP income-eligible homebuyers.

3/16/11 - Previously obligated funds in the amount of \$67,554 from A-6261-13 were combined and moved to A-6261 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now being reported under A-6261.

12/14/10 - Grantee moving money from 02 and 02D to 13 Loans to Non-Profits/Developers, 13D AD for Loans to Non-Profits/Developers and 14A and 14H.

7/15/10- Grantee is moving a total of \$25,059 into Disposition from A-13 - Loans to Non Prof/Developers, B-14A- Rehab and B-14H-RehabAD

6/17/10-Grantee is moving \$132446 from A-13 Shared Equity and Shared Equity AD to Loans to Non Profs/Developers and Loans to Non Prof/Developers AD, and B-14A Rehab and B-14H Rehab AD.

5/12/10 - Grantee is moving \$420,751 from A-Soft Seconds, Shared Equity, B- Acq, Rehab, Rehab AD, Demolition, E- New Construction and Disposition into A-Loans to Non-Prof/Develps and B-Disposition.

Location Description:

County of Placer

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6262

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Shasta

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,175,417.00
Total CDBG Program Funds Budgeted	N/A	\$1,175,417.00
Program Funds Drawdown	\$0.00	\$1,023,999.00
Program Funds Obligated	\$1,175,417.00	\$1,175,417.00
Program Funds Expended	\$0.00	\$0.00
County of Shasta	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Soft Second Loans to approximately nine (9) to NSP income eligible households.
3/16/2011 - Previously obligated funds in the amount of \$1,175,417 were moved from A-6252-13 to A-6252 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6252.
11/19/10 - Grantee moving money from 13D, 04 and 21A to A-13.
3/11/10 - Grantee moving funds from Soft Seconds to Demolition.
3/3/10 - Grantee moving funds from Rehab loans to Soft 2nd loans and Demolition.

Location Description:

City of Anderson: Ravenwood and Anderson Heights Neighborhoods
City of Redding: CTs: 0101.00; 103.00; 0107.01; 0113.00
City of Shasta Lake: CT 0116.00/BG 1 and CT 0117.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,175 417 from A-6262-13 were combined and moved to A-6262 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6262. In previous quarters, Homebuyer Assistance was provided for a total of 20 households and was reported in a previous QPR. 87% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total

# of Housing Units	0	20/9
# of Singlefamily Units	0	20/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	7/0	20/9	40.00
# Owner Households	0	0	0	1/0	7/0	20/9	40.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6262-13
Activity Title: Soft Second Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

12/07/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Shasta

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,175,417.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Shasta	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Soft Second Loans to approximately nine (9) to NSP income eligible households.
 3/16/2011 - Previously obligated funds in the amount of \$1,175,417 were moved from A-6252-13 to A-6252 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6252.
 11/19/10 - Grantee moving money from 13D, 04 and 21A to A-13.
 3/11/10 - Grantee moving funds from Soft Seconds to Demolition.
 3/3/10 - Grantee moving funds from Rehab loans to Soft 2nd loans and Demolition.

Location Description:

City of Anderson: Ravenwood and Anderson Heights Neighborhoods
 City of Redding: CTs: 0101.00; 103.00; 0107.01; 0113.00
 City of Shasta Lake: CT 0116.00/BG 1 and CT 0117.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,175,417 were moved from A-6252-13 to A-6252 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6252.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6263

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Orange

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$3,000,140.00
Total CDBG Program Funds Budgeted	N/A	\$3,000,140.00
Program Funds Drawdown	\$0.00	\$2,910,842.00
Program Funds Obligated	\$3,000,140.00	\$3,000,140.00
Program Funds Expended	\$0.00	\$0.00
County of Orange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The County of Orange will provide loans and/or grants to other entities for the acquisition and disposition of foreclosed homes within the areas of greatest need as identified in the accepted NSP Application. Homes will be sold or rented to NSP income-eligible households that earn 120 percent or less of area median income.

3/16/2011 - Previously obligated funds in the amount of \$3,000,140 were moved from A-6263-13 to A-6263 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6263.

Location Description:

County of Orange

Activity Progress Narrative:

Previously obligated funds in the amount of \$3,000,140 from A-6263-13 were combined and moved to A-6263 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6263.

In this quarter, Homebuyer Assistance was provided to 2 the 5 total assisted households. Beneficiary information has been provided.

97% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	5/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	2	1/0	2/0	5/12	60.00
# Owner Households	0	1	2	1/0	2/0	5/12	60.00

Activity Locations

Address	City	State	Zip
28212 Sorrento, #93	Laguna Niguel	NA	92677
26158 Hillsford Place	Lake Forest	NA	92630

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6263-13

Activity Title: Loans/Grants to Develprs/Non-profs

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

11/25/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Orange

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$3,000,140.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Orange	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The County of Orange will provide loans and/or grants to other entities for the acquisition and disposition of foreclosed homes within the areas of greatest need as identified in the accepted NSP Application. Homes will be sold or rented to NSP income-eligible households that earn 120 percent or less of area median income.

3/16/2011 - Previously obligated funds in the amount of \$3,000,140 wre moved from A-6263-13 to A-6263 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6263.

Location Description:

County of Orange

Activity Progress Narrative:

Previously obligated funds in the amount of \$3,000,140 were moved from A-6263-13 to A-6263 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6263.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6264-13

Activity Title: Loans/Grants to Developers

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

11/12/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Contra Costa

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,101,168.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Contra Costa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer assistance will be provided in the form of shared equity loans to approximately four NSP income-eligible households. In addition, loans/grants will be provided to developers for the acquisition, rehabilitation and disposition of foreclosed homes.

3/16/11 - Previously obligated funds in the amount of \$1,101,168 from A-6264-13 were combined and moved to B-6264 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6264.

6/16/10 - Grantee moved all Shared Equity Loan money into Loans/Grants to Developers. No dollar change in DRGR.

Location Description:

City of Concord: Census Tracts: 3270.00, 3290.00, 3361.01, 3362.00 and 3552.00

County of Contra Costa: Bay Point, Montalvin Manor, North Richmond, Oakley, Rodeo, Rollingwood, San Pablo and Tara Hills.

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,101,168 were moved from A-6264-13 to B-6264 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6264.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6266

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Kings

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,120,745.00
Total CDBG Program Funds Budgeted	N/A	\$1,120,745.00
Program Funds Drawdown	\$0.00	\$298,689.00
Program Funds Obligated	\$1,118,767.00	\$1,118,767.00
Program Funds Expended	\$0.00	\$0.00
County of Kings	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Down-payment assistance loan to one NSP income-eligible household and soft second loans to approximately 12 NSP income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$1,118,767 were moved from A-6266-13 to A-6266 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6266.

7/8/10 - Grantee is moving \$227,038 from all B activities into A-13 Soft Seconds. Also, all funds for DPA are being moved into Soft Seconds so the activity title of A-13 will be amended.

5/4/10 - Grantee moving funds from B-01 to B-14A, B14H and A-13...total being moved \$250,000.00

Location Description:

Kings County CTs: 0004.04; 0005; and 0010.03

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,118,767 from A-6266-13 were combined and moved to A-6262 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6262.

In previous quarters, Homebuyer Assistance has been provided for a total of 15 households and was reported in a previous QPR.

27% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	15/12

of Singlefamily Units

0

15/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5/0	7/0	15/12	80.00
# Owner Households	0	0	0	5/0	7/0	15/12	80.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6266-13
Activity Title: Soft Second Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

12/23/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Kings

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,118,767.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Kings	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Down-payment assistance loan to one NSP income-eligible household and soft second loans to approximately 12 NSP income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$1,118,767 were moved from A-6266-13 to A-6266 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6266.

7/8/10 - Grantee is moving \$227,038 from all B activities into A-13 Soft Seconds. Also, all funds for DPA are being moved into Soft Seconds so the activity title of A-13 will be amended.

5/4/10 - Grantee moving funds from B-01 to B-14A, B14H and A-13...total being moved \$250,000.00

Location Description:

Kings County CTs: 0004.04; 0005; and 0010.03

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,118 767 were moved from A-6266-13 to A-6266 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6266.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6270

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Tulare

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Financing mechanisms to help families acquire a single family home.

Location Description:

The cities of Oroshi, Lindsay, Tulare, Porterville, Ivanhoe and Farmersville.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total	Total		
# of Housing Units	0	0/0		
# of Singlefamily Units	0	0/0		

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

# Owner Households	0	0	0	0/0	0/0	0/0	0
--------------------	---	---	---	-----	-----	-----	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6270-05U

Activity Title: Homebuyer Counseling

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

07/07/2010

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Tulare

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$750.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Tulare	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer Counseling for recipients of Soft Seconds. Performance measure is an estimate.
3/16/11 - Previously obligated funds in the amount of \$750 were moved from A-6270-05U to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270.
7/7/10- Grantee is moving funds \$1,630,243 out of various activities and into new Homebuyer Counseling in Financing Mechs; Multi-Family Acquisition and New Construction in Redevelopment as well as increasing Single Family Acquisition and Rehab and RehabAD.
8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

Tulare County

Activity Progress Narrative:

Previously obligated funds in the amount of \$750 were moved from A-6270-05U to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6270-13
Activity Title: Soft Second Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

11/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Tulare

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$75,052.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Tulare	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Soft Second loans to approximately 28 NSP income-eligible households.
 3/16/11 - Previously obligated funds in the amount of \$75,052 were moved from A-6270-13 to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270.
 7/7/10- Grantee is moving funds \$1,630,243 out of various activities and into new Homebuyer Counseling in Financing Mechs; Multi-Family Acquisition and New Construction in Redevelopment as well as increasing Single Family Acquisition and Rehab and RehabAD.
 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

County of Tulare

Activity Progress Narrative:

Previously obligated funds in the amount of \$75,052 were moved from A-6270-13 to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: A-6276

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of San Bernardino

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$59,095.00
Total CDBG Program Funds Budgeted	N/A	\$59,095.00
Program Funds Drawdown	\$0.00	\$59,095.00
Program Funds Obligated	\$59,095.00	\$59,095.00
Program Funds Expended	\$0.00	\$0.00
County of San Bernardino	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer assistance in the form of silent second loans to approximately 46 NSP income-eligible households. Loans/Grants to for-profit or non-profit entities to acquire, rehabilitate and resell significantly damaged foreclosed properties. 3/16/2011 - Previously obligated funds in the amount of \$59,095 were moved from A-6276-13 to A-6276 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6276. 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money. That will leave this activity with only \$59,095.

Location Description:

County of San Bernardino

Activity Progress Narrative:

Previously obligated funds in the amount of \$59,095 from A-6276-13 were combined and moved to A-6276 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6276. In previous quarters, Homebuyer Assistance has been provided for a total of 1 household and was reported in a previous QPR. 100% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/2

of Singlefamily Units

0

1/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	1/2	100.00
# Owner Households	0	0	0	0/0	1/0	1/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	A-6276-13
Activity Title:	Silent Second Loans; Loans/Grants to othr entities

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

11/12/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of San Bernardino

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$59,095.00)	\$0.00
Program Funds Expended	\$0.00	\$59,095.00
County of San Bernardino	\$0.00	\$59,095.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer assistance in the form of silent second loans to approximately 46 NSP income-eligible households. Loans/Grants to for-profit or non-profit entities to acquire, rehabilitate and resell significantly damaged foreclosed properties.
 3/16/2011 - Previously obligated funds in the amount of \$59,095 were moved from A-6276-13 to A-6276 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6276.
 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money. That will leave this activity with only \$59,095.

Location Description:

County of San Bernardino

Activity Progress Narrative:

Previously obligated funds in the amount of \$59,095 were moved from A-6276-13 to A-6276 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6276.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: A-6299

Activity Title: Financing Mechanisms

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Vacaville

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$6,180.00
Total CDBG Program Funds Budgeted	N/A	\$6,180.00
Program Funds Drawdown	\$0.00	\$6,180.00
Program Funds Obligated	\$6,180.00	\$6,180.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer Assistance in the form of Soft Second Loans and Shared Equity Loans to approximately 1 NSP income-eligible households

3/16/11 - Previously obligated funds in the amount of \$6,180 were moved from A-6299-13 to A-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6299.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

4/26/10- Grantee moving funds from Activity A and Activity B - Rental Disposition to Activity B - Acquisition

3/29/10 - Grantee moving funds from Activity A to Activity B.

Location Description:

City of Vacaville, County of Solano, City of Suisun, City of Benicia, City of Dixon and the City of Rio Vista.

Activity Progress Narrative:

Previously obligated funds in the amount of \$6,180 from A-6299-13 were combined and moved to A-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6299.

In previous quarters activity delivery was paid for Homebuyer Assistance on loans that were unable to be completed.

100% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/1

of Singlefamily Units

0

0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	A-6299-13
Activity Title:	Shared Equity Loans/Soft Second Loans

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0001

Project Title:

Financing Mechanisms

Projected Start Date:

12/23/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Vacaville

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$6,180.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer Assistance in the form of Soft Second Loans and Shared Equity Loans to approximately 23 NSP income-eligible households

3/16/11 - Previously obligated funds in the amount of \$6,180 were moved from A-6299-13 to A-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6299.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

4/26/10- Grantee moving funds from Activity A and Activity B - Rental Disposition to Activity B - Acquisition

3/29/10 - Grantee moving funds from Activity A to Activity B.

Location Description:

City of Vacaville, County of Solano, City of Suisun, City of Benicia, City of Dixon and the City of Rio Vista.

Activity Progress Narrative:

Previously obligated funds in the amount of \$6,180 were moved from A-6299-13 to A-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6299.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	A-6300-13
Activity Title:	Silent 2nds & Loans/Grants to Non-Profits/Devlprs

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0001

Projected Start Date:

02/04/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Riverside

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,265,094.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Riverside	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

County of Riverside- Silent 2nd Loans to approximately 6 NSP income eligible households on foreclosed single-family homes.
 City of Coachella - Silent 2nd Loans to approximately 21 NSP income eligible households on foreclosed single-family homes.
 City of Palm Desert - Silent 2nd Loans to approximately 10 NSP income eligible households on foreclosed single-family homes.
 City of Palm Springs - Silent 2nd Loans to approximately 5 NSP income eligible households on foreclosed single-family homes.
 3/16/11 - Previously obligated funds in the amount of \$1,265,094 was moved from A-6300-13 to B-6300 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6300.
 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.
 7/8/10- Grantee is moving fund from all A activities to create new B-01, Acquisition activities. Total amount being moved is \$326,784.
 6/29/10- Grantee moving excess funds from A-13, Silent Seconds to E- 03J - Redv- Water/Sewer project.

Location Description:

All activities will be implemented in the target areas defined in the NSP application within the County of Riverside, City of Coachella, City of Palm Desert and City of Palm Springs.

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,265,094 was moved from A-6300-13 to B-6300 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6300.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total

of Housing Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-08-DN-06-0001

Activity Title: State General Admin

Activity Category:

Administration

Project Number:

0006

Projected Start Date:

09/29/2008

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

State of California

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$9,980,295.00
Total CDBG Program Funds Budgeted	N/A	\$9,980,295.00
Program Funds Drawdown	\$250,784.25	\$1,977,817.78
Program Funds Obligated	\$0.00	\$9,980,295.00
Program Funds Expended	\$0.00	\$513,004.21
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Administration

Location Description:

1800 3rd Street Sacramento, CA 95811

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6062

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Atwater

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$912,373.00
Total CDBG Program Funds Budgeted	N/A	\$912,373.00
Program Funds Drawdown	\$0.00	\$697,185.00
Program Funds Obligated	\$1,003,901.00	\$1,003,901.00
Program Funds Expended	\$0.00	\$0.00
City of Atwater	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$367.00	\$367.00

Activity Description:

Acquisition, rehabilitation and disposition of approximately three foreclosed single family homes.

3-16-2011 - Previously obligated funds in the amount of \$383,086 from B-6062-01, \$130,452 from B-6062-14A and \$325,983 from E-6062-12 were combined and moved to B-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6062.

6/29/10 - Grantee is moving all excess funds in Financing Mechanisms, Redevelopment and GA to B-01, 14A and 14H.

6/9/10 - Contract Amendment to add Activity E.

Location Description:

City of Atwater -

Census Tracts: 6.02; 8.01; 8.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$383,086 from B-6062-01, \$130,452 from B-6062-14A and \$325,983 from E-6062-12 were combined and moved to A-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6062.

During this quarter there was rehabilitation of 4 properties and sale of 1 property - beneficiary information was provided.

75% of funds for this activity have been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/3
# of Singlefamily Units	1	1/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	0/0	0/0	1/3	0.00
# Owner Households	0	0	1	0/0	0/0	1/3	0.00

Activity Locations

Address	City	State	Zip
243 Terri Drive	Atwater	NA	95301

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6062-01
Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/14/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Atwater

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$383,086.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Atwater	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$3,431.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately three foreclosed single family homes.
 3/16/2011 - Previously obligated funds in the amount of \$383,086 were moved from B-6062-01 to B-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6062.
 6/29/10 - Grantee is moving all excess funds in Financing Mechs, Redev and GA to B-01, 14A and 14H.
 6/9/10 - Contract Amendment to add Activity E. Activity B reduced by \$488,729 with \$107,000 being added back to Activity A and \$381,729 for Activity E.

Location Description:

Census Tracts: 6.02; 8.01; 8.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$383,086 were moved from B-6062-01 to B-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6062.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6063

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Los Banos

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$2,287,483.00
Total CDBG Program Funds Budgeted	N/A	\$2,287,483.00
Program Funds Drawdown	\$403,344.00	\$2,080,913.00
Program Funds Obligated	\$2,287,483.00	\$2,287,483.00
Program Funds Expended	\$0.00	\$0.00
City of Los Banos	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 6 single family homes to be rehabilitated and sold to NSP income-eligible families 3/16/2011 - Previously obligated funds in the amount of \$1,844,883 from B-6063-01 and \$285,714 from B-6063-14A and were combined and moved to B-6063 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6063.

1/10/2011 - Grantee moved money from 14A to 01 and moved money from 14A to 02.

6/30/10- Grantee is moving all B-02 Disposition and some Rehab (B-14A) and some RehabAD (B-14H) to Acq (B-01) and Silent 2nds (A-13)

6/17/10- Grantee is moving \$194,400 from A-13 to B-01

3/9/10- Grantee is increasing budget... moving funds from Activity A into Activity B.

1/29/10- budget increased - Los Banos is moving all monies into Soft Seconds, Acq/Rehab and Disposition.

Location Description:

City of Los Banos

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,844,883 from B-6063-01 and \$285,714 from B-6063-14A were combined and moved to B-6063 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6063.

During this quarter 3 of the 12 properties were sold - beneficiary information has been provided, Rehabilitation work was done on 8 properties.

\$406,405 were drawn down on this activity to reimburse the City for costs relating to acquisition, rehabilitation and disposition of various properties.

91% of funds have been drawn down for this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	12/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	12/6
# of Singlefamily Units	3	12/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	3	3	5/0	5/0	12/6	83.33
# Owner Households	0	3	3	5/0	5/0	12/6	83.33

Activity Locations

Address	City	State	Zip
351 N. Santa Ana	Los Banos	NA	93635
2238 San Luis Street	Los Banos	NA	93635
203 N. Santa Rosa	Los Banos	NA	93635

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6063-01
Activity Title: Acquisition - Los Banos

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/08/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Los Banos

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,844,883.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Los Banos	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 6 single family homes to be rehabilitated and sold to NSP income-eligible families
3/16/2011 - Previously obligated funds in the amount of \$1,844,883 were moved from B-6063-01 to B-6063 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6063.
1/10/2011 - Grantee moved money from 14A to 01 and moved money from 14A to 02.
6/30/10- Grantee is moving all B-02 Disposition and some Rehab (B-14A) and some RehabAD (B-14H) to Acq (B-01) and Silent 2nds (A-13)
6/17/10- Grantee is moving \$194,400 from A-13 to B-01
3/9/10- Grantee is increasing budget... moving funds from Activity A into Activity B.
1/29/10- budget increased - Los Banos is moving all monies into Soft Seconds, Acq/Rehab and Disposition.

Location Description:

City of Los Banos, California

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,844,883 were moved from B-6063-01 to B-6063 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6063.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6063-14A

Activity Title: Housing Rehab - Los Banos

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/08/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Los Banos

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$285,714.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Los Banos	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately six homes acquired with NSP funds and to be sold to NSP income-eligible families.
3/16/2011 - Previously obligated funds in the amount of \$285,714 were moved from B-6063-14A to B-6063 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6063.
6/30/10- Grantee is moving all B-02 Disposition and some Rehab (B-14A) and some RehabAD (B-14H) to Acq (B-01) and Silent 2nds (A-13)
3/9/10- Grantee is increasing budget... moving funds from Activity A into Activity B.
1/29/10- activity amount increased - Los Banos is moving all monies into Soft Seconds, Acq/Rehab and Disposition.

Location Description:

City of Los Banos, California

Activity Progress Narrative:

Previously obligated funds in the amount of \$285,714 were moved from B-6063-14A to B-6063 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6063.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

of Housing Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6064

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$115,678.00
Total CDBG Program Funds Budgeted	N/A	\$115,678.00
Program Funds Drawdown	\$0.00	\$115,678.00
Program Funds Obligated	\$174,289.00	\$174,289.00
Program Funds Expended	\$0.00	\$0.00
County of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and sale of approximately 2 foreclosed single-family homes to NSP income-eligible households. 3/16/2011 - Previously obligated funds in the amount of \$115,678 were moved from B-6064-01 to B-6064 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6064. 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

County of Merced

Activity Progress Narrative:

Previously obligated funds in the amount of \$115,678 from B-6064-01, were combined and moved to B-6064 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6064. In previous quarters, 3 properties were sold. Beneficiary information was provided in a previous QPR. 66% of activity funds were drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/2
# of Singlefamily Units	0	3/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	2/0	3/2	100.00
# Owner Households	0	0	0	1/0	2/0	3/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6064-01
Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/08/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$115,678.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and sale of approximately 2 foreclosed single-family homes to NSP income-eligible households. 3/16/2011 - Previously obligated funds in the amount of \$115,678 were moved from B-6064-01 to B-6064 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6064. 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

County of Merced

Activity Progress Narrative:

Previously obligated funds in the amount of \$115,678 were moved from B-6064-01 to B-6064 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6064.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6084

Activity Title: Acquisition/Rehabilitation

Activity Category:

Homeownership Assistance to low- and moderate-income

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,932,607.00
Total CDBG Program Funds Budgeted	N/A	\$1,932,607.00
Program Funds Drawdown	\$0.00	\$1,932,607.00
Program Funds Obligated	\$1,932,607.00	\$1,932,607.00
Program Funds Expended	\$0.00	\$0.00
City of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 5 housing units to NSP income-eligible households. Previously obligated funds in the amount of \$86,515 from A-6084-13, \$1,542,811 from B-6084-01, \$264,020 from B-6084-14A and \$39,261 from B-6084-14H were combined and moved to B-6084 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6084.

6/30/10- Grantee moving funds from A-13, B-01 into B-14A and B-14H

6/23/10- Grantee moving funds from activity A-13, B-14A, B-14H and B-02 into B-01 Acq.

4/7/10 - Grantee moving funds from activity A to Activity B - Acquisition and Rehab.

3/9/10- budget increased because grantee is moving majority of funds into Activity B: Foreclosed Homes/Acq/Rehab/Dispo - performance measures increased to estimate of 15 households

Location Description:

Target areas: Census Tracts - 10.02; 10.03; 10.04; 12; 13.01; 13.02; 14.01; 14.02; 15.01; 15.02; 15.03; 16.01; 16.02 and 17

Activity Progress Narrative:

Previously obligated funds in the amount of \$86,515 from A-6084-13, and \$1,542,811 from B-6084-01, \$264,020 from B-6084-14A and \$39,261 from B-6084-14H were combined and moved to B-6084 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6084.

In this quarter properties were acquired and 1 household received homebuyer assistance. In previous quarters, 7 properties were sold and their beneficiary information was reported in prior QPRs.

100% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/5
# of Singlefamily Units	0	7/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	7/5	14.29
# Owner Households	0	0	0	1/0	0/0	7/5	14.29

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6084-01
Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

09/24/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,542,811.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 5 housing units to NSP income-eligible households. Previously obligated funds in the amount of \$1,542,811 were moved from B-6084-01 to B-6084 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6084.
6/30/10- Grantee moving funds from A-13, B-01 into B-14A and B-14H
6/23/10- Grantee moving funds from activity A-13, B-14A, B-14H and B-02 into B-01 Acq.
4/7/10 - Grantee moving funds from activity A to Activity B - Acquisition and Rehab.
3/9/10- budget increased because grantee is moving majority of funds into Activity B: Foreclosed Homes/Acq/Rehab/Dispo - performance measures increased to estimate of 15 households

Location Description:

Target areas: Census Tracts - 10.02; 10.03; 10.04; 12; 13.01; 13.02; 14.01; 14.02; 15.01; 15.02; 15.03; 16.01; 16.02 and 17

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,542 811 were moved from B-6084-01 to B-6084 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6084.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6084-14A

Activity Title: Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/24/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$264,020.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately 5 housing units to NSP income-eligible households. Previously obligated funds in the amount of \$264,020 were moved from B-6084-14A to B-6084 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6084.
6/30/10- Grantee moving funds from A-13, B-01 into B-14A and B-14H
6/23/10- Grantee moving funds from activity A-13, B-14A, B-14H and B-02 into B-01 Acq.
4/7/10 - Grantee moving funds from activity A to Activity B - Acquisition and Rehab.
3/9/10- budget increased because grantee is moving majority of funds into Activity B: Foreclosed Homes/Acq/Rehab/Dispo - performance measures increased to estimate of 15 households

Location Description:

Target areas: Census Tracts - 10.02; 10.03; 10.04; 12; 13.01; 13.02; 14.01; 14.02; 15.01; 15.02; 15.03; 16.01; 16.02 and 17

Activity Progress Narrative:

Previously obligated funds in the amount of \$264,020 were moved from B-6084-14A to B-6084 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6084.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6084-14H

Activity Title: Activity Delivery

Activity Category:

Administration

Project Number:

0002

Projected Start Date:

09/24/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$39,261.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehab Activity Delivery

Previously obligated funds in the amount of \$39,261 were moved from B-6084-14H to B-6084 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6084.

6/30/10- Grantee moving funds from A-13, B-01 into B-14A and B-14H

6/23/10- Grantee moving funds from activity A-13, B-14A, B-14H and B-02 into B-01 Acq.

4/7/10 - Grantee moving funds from activity A to Activity B - Acquisition and Rehab.

3/9/10- budget increased because grantee is moving majority of funds into Activity B: Foreclosed Homes/Acq/Rehab/Dispo - performance measures increased to estimate of 15 households

Location Description:

Target areas: Census Tracts - 10.02; 10.03; 10.04; 12; 13.01; 13.02; 14.01; 14.02; 15.01; 15.02; 15.03; 16.01; 16.02 and 17

Activity Progress Narrative:

Previously obligated funds in the amount of \$39,261 were moved from B-6084-14H to B-6084 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6084.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6105

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2012

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of West Sacramento

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$995,166.00
Total CDBG Program Funds Budgeted	N/A	\$995,166.00
Program Funds Drawdown	\$0.00	\$995,166.00
Program Funds Obligated	\$995,166.00	\$995,166.00
Program Funds Expended	\$0.00	\$0.00
City of West Sacramento	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and resale on foreclosed single-family homes to approximately 8 NSP income-eligible households. 3/16/2011 - Previously obligated funds in the amount of \$995,166 were moved from A-6105-13 to B-6105 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6105.

Location Description:

Primary Target Area: Bryte and Broderick neighborhoods - CTs: 101.01 and 101.02
Secondary Target Areas: Glide/Westacre neighborhoods - CTs: 102.01, block group 1 and 2; CT 102.01, block group 2; CT 102.04, block group 3.

Activity Progress Narrative:

Previously obligated funds in the amount of \$995,166 from A-6105-13 were combined and moved to B-6105 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6105. In this quarter, they have 2 properties on the market and 2 properties have had rehabilitation work done. In previous quarters they have sold 6 properties. Beneficiary information was provided in prior QPRs. 100% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	6/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/8
# of Singlefamily Units	0	6/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/0	2/0	6/8	50.00
# Owner Households	0	0	0	1/0	2/0	6/8	50.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6106

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Oceanside

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and rehabilitation of single family homes to rent.

Location Description:

City of Oceanside

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6107

Activity Title: Rehab/Reconstruction of residential structures

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Carson

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$2,132,965.00
Total CDBG Program Funds Budgeted	N/A	\$2,132,965.00
Program Funds Drawdown	\$190,548.00	\$1,911,067.00
Program Funds Obligated	\$2,132,965.00	\$2,132,965.00
Program Funds Expended	\$0.00	\$0.00
City of Carson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$765.00	\$765.00
Program Income Drawdown	\$2,004.00	\$2,004.00

Activity Description:

Acquisition, rehabilitation and sale of approximately 10 single-family homes to NSP income-eligible households.
3/16/2011 - Previously obligated funds in the amount of \$1,810,060 from B-6107-01, \$4,186 from B-6107-02, \$297,965 from B-6107-14A and \$20,754 from B-6107-14H were combined and moved to B-6107 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6107.
6/28/10 - Grantee is moving \$28,537 from Rehab AD 14H to Rehab 14A
6/10/10-Budget Amend: Grantee moving funds from B-02 and B-05U to B-01

Location Description:

City of Carson: Priority 1 - Census Tracts 5435.01; 5436.01; 5436.04; 5437.01; 5437.02; 5438.02 and 5439.04 Priority 2 - Census Tracts 5433.04 and 5433.22 Priority 3 - Census Tracts 5433.03 and 5440.00
City of Lynwood: Priority Area 1 - Census Tracts 5417.00 and 5405.01 Priority Area 2 - Census Tracts 5405.02 and 5418.01
Priority Area 3 - Census Tracts 5401.02 and 5418.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,810,060 from B-6107-01, \$4,186 from B-6107-02, \$297,965 from B-6107-14A and \$20,754 from B-6107-14H were combined and moved to B-6107 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6107.
This quarter, 1 property was sold and beneficiary information was provided. Rehabilitation was provided for 9 properties. This quarter \$163,846 was drawn down to reimburse the City for costs associated with acquisition, rehabilitation and disposition of various properties.
88% of the funds for this activity have all been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/10
# of Singlefamily Units	1	1/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	1/0	0/0	1/10	100.00
# Owner Households	1	0	1	1/0	0/0	1/10	100.00

Activity Locations

Address	City	State	Zip
4547 Cardwell	Lynwood	NA	90262

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6107-01
Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

11/17/2009

Benefit Type:

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Carson

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,810,060.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Carson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 10 single-family homes to NSP income-eligible households.
 3/16/2011 - Previously obligated funds in the amount of \$1,810,060 from B-6107-01 were moved to B-6107 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6107.
 6/28/10 - Grantee is moving \$28,537 from Rehab AD 14H to Rehab 14A
 6/10/10-Budget Amend: Grantee moving funds from B-02 and B-05U to B-01

Location Description:

City of Carson: Priority 1 - Censns Tracts 5435.01; 5436.01; 5436.04; 5437.01; 5437.02; 5438.02 and 5439.04 Priority 2 - Census Tracts 5433.04 and 5433.22 Priority 3 - Census Tracts 5433.03 and 5440.00
 City of Lynwood: Priority Area 1 - Census Tracts 5417.00 and 5405.01 Priority Area 2 - Census Tracts 5405.02 and 5418.01
 Priority Area 3 - Census Tracts 5401.02 and 5418.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,810,060 were moved from B-6107-01 to B-6107 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6107.

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6107-02
Activity Title: Disposition-Sale

Activity Category:

Disposition

Project Number:

0002

Projected Start Date:

11/17/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Carson

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$4,186.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Carson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sale of approximately 10 single-family homes to NSP income-eligible households.
 3/16/2011 - Previously obligated funds in the amount of \$4,186 from B-6107-02 were moved to B-6107 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6107.
 6/28/10 - Grantee is moving \$28,537 from Rehab AD 14H to Rehab 14A
 6/10/10-Budget Amend: Grantee moving funds from B-02 and B-05U to B-01

Location Description:

City of Carson: Priority 1 - Census tracts 5435.01; 5436.01; 5436.04; 5437.01; 5437.02; 5438.02 and 5439.04 Priority 2 - Census tracts 5433.04 and 5433.22 Priority 3 - Census tracts 5433.03 and 5440.00
 City of Lynwood: Priority Area 1 - Census tracts 5417.00 and 5405.01 Priority Area 2 - Census tracts 5405.02 and 5418.01
 Priority Area 3 - Census tracts 5401.02 and 5418.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$4,186 were moved from B-6107-02 to B-6107 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6107.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6107-14A

Activity Title: Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

11/17/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Carson

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$297,965.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Carson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately 10 single-family homes to NSP income-eligible households.
3/16/2011 - Previously obligated funds in the amount of \$297,965 from B-6107-14A were moved to B-6107 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6107.
6/28/10 - Grantee is moving \$28,537 from Rehab AD 14H to Rehab 14A
6/10/10-Budget Amend: Grantee moving funds from B-02 and B-05U to B-01

Location Description:

City of Carson: Priority 1 - Census tracts 5435.01; 5436.01; 5436.04; 5437.01; 5437.02; 5438.02 and 5439.04 Priority 2 - Census tracts 5433.04 and 5433.22 Priority 3 - Census tracts 5433.03 and 5440.00
City of Lynwood: Priority Area 1 - Census tracts 5417.00 and 5405.01 Priority Area 2 - Census tracts 5405.02 and 5418.01
Priority Area 3 - Census tracts 5401.02 and 5418.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$297,965 were moved from B-6107-14A to B-6107 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6107.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6107-14H

Activity Title: Rehab Activity Delivery

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

11/17/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Carson

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$20,754.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Carson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehab Activity Delivery

3/16/2011 - Previously obligated funds in the amount of \$20,754 from B-6107-14H were moved to B-6107 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6107.

6/28/10 - Grantee is moving \$28,537 from Rehab AD 14H to Rehab 14A

6/10/10-Budget Amend: Grantee moving funds from B-02 and B-05U to B-01

Location Description:

City of Carson: Priority 1 - Census tracts 5435.01; 5436.01; 5436.04; 5437.01; 5437.02; 5438.02 and 5439.04 Priority 2 - Census tracts 5433.04 and 5433.22 Priority 3 - Census tracts 5433.03 and 5440.00

City of Lynwood: Priority Area 1 - Census tracts 5417.00 and 5405.01 Priority Area 2 - Census tracts 5405.02 and 5418.01

Priority Area 3 - Census tracts 5401.02 and 5418.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$20,754 were moved from B-6107-14H to B-6107 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6107.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6108

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Garden Grove

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,177,329.00
Total CDBG Program Funds Budgeted	N/A	\$1,177,329.00
Program Funds Drawdown	\$490,355.00	\$632,345.00
Program Funds Obligated	\$1,177,329.00	\$1,177,329.00
Program Funds Expended	\$0.00	\$0.00
City of Garden Grove	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$115,857.00	\$115,857.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of approximately three single-family homes to be sold to NSP income eligible families.
3/16/2011 - Previously obligated funds in the amount of \$1,177,329 were moved from B-6108-01 to B-6108 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6108.
3/9/11 - Grantee is moving a total of \$77,832 from 01 and \$12,062 from 01D and moved it into 13, 13D and 14.
6/30/10- Grantee is moving a total of \$131,264 out of A-13, B14A and B-14H, into B-01 Acq.
6/25/10- Grantee is moving \$36,000 from B-01 to A-13
6/15/10 - Grantee is moving all disposition (B-02) funds into Financing Mechs (A-13)
5/19/10- Grantee is moving \$2170 from B-02 Sale to A-13 Silent Seconds
5/11/10 - Grantee moving \$1,325,391 from A-13, silent 2nd to B - 01 Acq, 14a Rehab, 14h Rehab AD, Sale 02

Location Description:

Activities to be carried out in the areas of greatest need in the following target areas of the cities of Garden Grove and Westminster.

Garden Grove: CT's: 0761.03, 0880.01/02, 0881.01, 0881.06/07, 0882.02/03, 0883.01/02, 0884.02/03, 0885.01/02, 0886.02, 0887.02, 0888.01/02, 0889.01/02/03/04, 0890.01, 0890.03, 0891.02, 0891.04, 0891.06, 0891.07, 0992.03, 0998.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,177,329 were moved from B-6108-01 from B-6108-01 to B-6108 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6108.
In this quarter, 5 properties were acquired. 3 properties had rehabilitation work done. In previous quarters, 2 properties were sold - beneficiary information was provided in prior QPRs.
In this quarter, \$490,355 was drawn down to reimburse the City for costs associated with acquisition, rehabilitation and disposition.
54% of the funds have been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/3
# of Singlefamily Units	0	2/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	2/3	50.00
# Owner Households	0	0	0	0/0	1/0	2/3	50.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6108-01
Activity Title: Acquisition/Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

05/10/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Garden Grove

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,221,181.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Garden Grove	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately three single-family homes to be sold to NSP income eligible families.
 3-16/2011 - Previously obligated funds in the amount of \$1,177,329 were moved from B-6108-01 to B-6108 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6108.
 3/9/11 - Grantee is moving a total of \$77,832 from 01 and \$12,062 from 01D and moved it into 13, 13D and 14.
 6/30/10- Grantee is moving a total of \$131,264 out of A-13, B14A and B-14H, into B-01 Acq.
 6/25/10- Grantee is moving \$36,000 from B-01 to A-13
 6/15/10 - Grantee is moving all disposition (B-02) funds into Financing Mechs (A-13)
 5/19/10- Grantee is moving \$2170 from B-02 Sale to A-13 Silent Seconds
 5/11/10 - Grantee moving \$1,325,391 from A-13, silent 2nd to B - 01 Acq, 14a Rehab, 14h Rehab AD, Sale 02

Location Description:

Activities to be carried out in the areas of greatest need in the following target areas of the cities of Garden Grove and Westminster.
 Garden Grove: CT's: 0761.03, 0880.01/02, 0881.01, 0881.06/07, 0882.02/03, 0883.01/02, 0884.02/03, 0885.01/02, 0886.02, 0887.02, 0888.01/02, 0889.01/02/03/04, 0890.01, 0890.03, 0891.02, 0891.04, 0891.06, 0891.07, 0992.03, 0998.01
 Westminster: CT's: 0889.01, 0889.05, 0992.03, 0996.01, 0996.02, 0997.03, 0998.01, 0999.03/04/05

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,221 181 was moved from B-6108-01 to B-6108 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6108.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total

of Properties 0 0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6109

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Fairfield

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$2,264,762.00
Total CDBG Program Funds Budgeted	N/A	\$2,264,762.00
Program Funds Drawdown	\$141,981.00	\$1,768,550.00
Program Funds Obligated	\$2,106,404.00	\$2,106,404.00
Program Funds Expended	\$0.00	\$0.00
City of Fairfield	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$65,979.00	\$65,979.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Assist approximately 6 NSP income-eligible households to purchase or rehabilitate foreclosed properties through silent second loans and developer loans.

3/16/11 - Previously obligated funds in the amount of \$2,106,404 from A-6109-13 were combined and moved to B-6109 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6109.

Location Description:

City of Fairfield

Activity Progress Narrative:

Previously obligated funds in the amount of \$2,106,404 from A-6109-13 were combined and moved to B-6109 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6109.

In previous quarters, 10 properties were sold. Beneficiary information was provided in previous QPRs.

In this quarter, \$141,981 was drawn down to reimburse the City for its costs related to rehabilitation and disposition. 86% of activity funds have been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	10/6
# of Singlefamily Units	0	10/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	6/0	10/6	70.00
# Owner Households	0	0	0	1/0	6/0	10/6	70.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6112

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Salinas

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$2,490,108.00
Total CDBG Program Funds Budgeted	N/A	\$2,490,108.00
Program Funds Drawdown	\$72,187.00	\$2,406,351.00
Program Funds Obligated	\$2,490,108.00	\$2,490,108.00
Program Funds Expended	\$0.00	\$0.00
City of Salinas	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of approximately 9 foreclosed single family homes to NSP income eligible households. 3/16/2011 - Previously obligated funds in the amount of \$2,336,108 from B-6112-01, \$140,588 from B-6112-14A and \$13,412 from B-6112-14H were combined and moved to B-6112 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6112.

6/30/10 - Grantee is moving all available funds into B-01 Acquisition.

6/17/10 - Grantee is moving \$334,000 from A-13 Soft Seconds and Soft Seconds AD to B-01 Acq and Acq AD

3/9/10 - Grantee is increasing budget. Moving funds from Activity A into Activity B.

Location Description:

1st Priority: CTs: 5, 6, 7, 8 106.02; 106.03; 106.04; 106.05 and 106.06, which will focus on neighborhoods in the 93905 zip code area to include the Williams Ranch, Creekbridge, Montebello and Hard Ranch subdivisions.

2nd Priority: CTs: 2; 3; 4; 1.02; 1.03; 1.04; 105.03; and 105.04 which will focus on neighborhoods in the 93906 zip code area to include the Creekbridge and Pariso Estates subdivision, which incorporates.

3rd Priority: CTs: 17 and 18, which will focus in the 93901 and 93907 zip codes.

Activity Progress Narrative:

Previously obligated funds in the amount of \$2,336,108 from B-6112-01, \$140,588 from B-6112-14A and \$13,412 from B-6112-14H were combined and moved to B-6112 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6112.

In this quarter, 2 properties were sold - beneficiary information was provided. Also, 10 properties have had rehabilitation work done.

In this quarter, \$72,187 was drawn down to reimburse the City for costs associated with acquisition and rehabilitation.

97% of funds for this activity have been expended.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/9

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/9
# of Singlefamily Units	2	2/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	2	0/0	1/0	2/9	50.00
# Owner Households	0	1	2	0/0	1/0	2/9	50.00

Activity Locations

Address	City	State	Zip
1898 Delancey Drive	Salinas	NA	93906
28 Geary Circle	Salinas	NA	93907

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6112-01
Activity Title: Acquisition - Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

10/21/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Salinas

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$2,336,108.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Salinas	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 9 foreclosed single family homes to NSP income eligible households.
 Acquisition, rehabilitation and disposition of approximately 9 foreclosed single family homes to NSP income eligible households.
 3/16/2011 - Previously obligated funds in the amount of \$2,336,108 frm B-6112-01, were combined and moved to B-6112 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6112.
 6/30/10 - Grantee is moving all available funds into B-01 Acquisition.
 6/17/10 - Grantee is moving \$334,000 from A-13 Soft Seconds and Soft Seconds AD to B-01 Acq and Acq AD
 3/9/10 - Grantee is increasing budget. Moving funds from Activity A into Activity B.

Location Description:

1st Priority: CTs: 5, 6, 7, 8 106.02; 106.03; 106.04; 106.05 and 106.06, which will focus on neighborhoods in the 93905 zip code area to include the Williams Ranch, Creekbridge, Montebello and Hard Ranch subdivisions.
 2nd Priority: CTs: 2; 3; 4; 1.02; 1.03; 1.04; 105.03; and 105.04 which will focus on neighborhoods in the 93906 zip code area to include the Creekbridge and Pariso Estates subdivision, which incorporates.
 3rd Priority: CTs: 17 and 18, which will focus in the 93901 and 93907 zip codes.

Activity Progress Narrative:

Previously obligated funds in the amount of \$2,336,108 were moved from B-6112-01 and moved to B-6112 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6112.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6112-14A

Activity Title: Rehabilitation - Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

10/21/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Salinas

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$140,588.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Salinas	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation on 9 foreclosed single family homes to be sold to NSP income eligible households.
3/16/2011 - Previously obligated funds in the amount of \$140,588 from B-6112-14A were combined and moved to B-6112 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6112.
3/9/10 - Grantee is increasing budget. Moving funds from Activity A into Activity B.

Location Description:

1st Priority: CTs: 5, 6, 7, 8 106.02; 106.03; 106.04; 106.05 and 106.06, which will focus on neighborhoods in the 93905 zip code area to include the Williams Ranch, Creekbridge, Montebello and Hard Ranch subdivisions.
2nd Priority: CTs: 2; 3; 4; 1.02; 1.03; 1.04; 105.03; and 105.04 which will focus on neighborhoods in the 93906 zip code area to include the Creekbridge and Pariso Estates subdivision, which incorporates.
3rd Priority: CTs: 17 and 18, which will focus in the 93901 and 93907 zip codes.

Activity Progress Narrative:

Previously obligated funds in the amount of \$140,588 were moved from B-6112-14A and moved to B-6112 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6112.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6112-14H

Activity Title: Rehab Single Family Activity Delivery

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

10/21/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Salinas

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$13,412.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Salinas	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Housing Rehab Activity Delivery

3/16/2011 - Previously obligated funds in the amount of \$13,412 from B-6112-14H were combined and moved to B-6112 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6112.
6/30/10 -Grantee is moving fund from B-Rehab 14A, Rehab AD 14H, Disposition 02 and Homebuyer Counseling 05U into Acquisition B-01. Total being moved is \$106,250.

3/9/10 - Grantee is increasing budget. Moving funds from Activity A into Activity B.

6/30/10 -Grantee is moving fund from B-Rehab 14A, Rehab AD 14H, Disposition 02 and Homebuyer Counseling 05U into Acquisition B-01. Total being moved is \$106,250.

Location Description:

1st Priority: CTs: 5, 6, 7, 8 106.02; 106.03; 106.04; 106.05 and 106.06, which will focus on neighborhoods in the 93905 zip code area to include the Williams Ranch, Creekbridge, Montebello and Hard Ranch subdivisions.

2nd Priority: CTs: 2; 3; 4; 1.02; 1.03; 1.04; 105.03; and 105.04 which will focus on neighborhoods in the 93906 zip code area to include the Creekbridge and Pariso Estates subdivision, which incorporates.

3rd Priority: CTs: 17 and 18, which will focus in the 93901 and 93907 zip codes.

Activity Progress Narrative:

Previously obligated funds in the amount of \$13,412,108 were moved from B-6112-14H and moved to B-6112 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6112.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6113

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of South Gate

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,195,113.00
Total CDBG Program Funds Budgeted	N/A	\$1,195,113.00
Program Funds Drawdown	\$0.00	\$832,648.00
Program Funds Obligated	\$1,195,113.00	\$1,195,113.00
Program Funds Expended	\$0.00	\$0.00
City of South Gate	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and rehabilitation of approximately three (3) single family housing units to be rented out to NSP eligible households. 3/16/2011 - Previously obligated funds in the amount of \$663,709 from B-6113-01, \$34,400 from B-6113-02, \$473,391 from B-6113-14A and \$23,613 from B-6113-14H were combined and moved to B-6113 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6113.

12/7/10 - Grantee moved money from 01D and 14H to 14A and 02.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

7/1/10 - Grantee is moving \$40,00 from B-01 to B-14H

6/30/10- Grantee is moving available funds from Acq B-01, RehabAD B-14H and Dispo B-02 into AcqAD B-01 and Rehab B-14A. Total being moved is \$93,718

5/12/10- Grantee moving \$445,848 from B-01M to B-01, 14A and 14H

Location Description:

South Gate CTs: 5355.01; 5355.02; 5355.03; 5356.03; 5356.07; 5358.04; 5359.02 and 5361.01

Huntington Park CTs: Priority 1 - 5335.03; 5326.03; 5331.03; 5326.04; 5326.05; 5331.06 and 5332.01. Priority 2 - 5332.03 and 5335.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$663,709 from B-6113-01, \$34,400 from B-6113-02, \$473,391 from B-6113-14A and \$23,613 from B-6113-14H were combined and moved to B-6113 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6113.

In this quarter, 1 property was rented. 2 properties have had rehabilitation done and 1 property was put on the market to rent. 70% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/3
# of Singlefamily Units	1	1/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	1/0	1/3	100.00
# Renter Households	0	1	1	0/0	1/0	1/3	100.00

Activity Locations

Address	City	State	Zip
10030 San Anselmo Avenue	South Gate	NA	90280

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6113-01

Activity Title: Acquisition- Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

12/02/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of South Gate

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$663,709.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of South Gate	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately three (3) single family housing units and two (2) multi-family properties to be rented to NSP income eligible households

Acquisition and rehabilitation of approximately three (3) single family housing units.

3/16/2011 - Previously obligated funds in the amount of \$663,709 from B-6113,01, and moved to B-6113 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6113.

12/7/10 - Grantee moved money from 01D and 14H to 14A and 02.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

7/1/10 - Grantee is moving \$40,00 from B-01 to B-14H

6/30/10- Grantee is moving available funds from Acq B-01, RehabAD B-14H and Dispo B-02 into AcqAD B-01 and Rehab B-14A. Total being moved is \$93,718

5/12/10- Grantee moving \$445,848 from B-01M to B-01, 14A and 14H

Location Description:

Target Areas:

South Gate CTs: 5355.01; 5355.02; 5355.03; 5356.03; 5356.07; 5358.04; 5359.02 and 5361.01

Huntington Park CTs: Priority 1 - 5335.03; 5326.03; 5331.03; 5326.04; 5326.05; 5331.06 and 5332.01. Priority 2 - 5332.03 and 5335.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$663,709 were moved from B-6113-01 to B-6113 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6113.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	B-6113-02
Activity Title:	Disposition - Rental

Activity Category:

Disposition

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

12/02/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of South Gate

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$34,400.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of South Gate	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Disposition through Rental of approximately three (3) single family housing units and two (2) multi-family properties to be rented to NSP income eligible households.

Acquisition and rehabilitation of approximately three (3) single family housing units.

3/16/2011 - Previously obligated funds in the amount of \$34,400 from B-6113-02, were combined and moved to B-6113 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6113.

12/7/10 - Grantee moved money from 01D and 14H to 14A and 02.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

7/1/10 - Grantee is moving \$40,00 from B-01 to B-14H

6/30/10- Grantee is moving available funds from Acq B-01, RehabAD B-14H and Dispo B-02 into AcqAD B-01 and Rehab B-14A. Total being moved is \$93,718

5/12/10- Grantee moving \$445,848 from B-01M to B-01, 14A and 14H

Location Description:

Target Areas:

South Gate CTs: 5355.01; 5355.02; 5355.03; 5356.03; 5356.07; 5358.04; 5359.02 and 5361.01

Huntington Park CTs: Priority 1 - 5335.03; 5326.03; 5331.03; 5326.04; 5326.05; 5331.06 and 5332.01. Priority 2 - 5332.03 and 5335.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$34,400 were moved from B-6113-02 to B-6113 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6113.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6113-14A

Activity Title: Rehabilitation - Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

12/02/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of South Gate

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$473,391.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of South Gate	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately three (3) single family housing units to be rented to NSP income eligible households.

Acquisition and rehabilitation of approximately three (3) single family housing units.

3/16/2011 - Previously obligated funds in the amount of \$473,391 from B-6113-14A were combined and moved to B-6113 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6113.

12/7/10 - Grantee moved money from 01D and 14H to 14A and 02.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

7/1/10 - Grantee is moving \$40,00 from B-01 to B-14H

6/30/10- Grantee is moving available funds from Acq B-01, RehabAD B-14H and Dispo B-02 into AcqAD B-01 and Rehab B-14A. Total being moved is \$93,718

5/12/10- Grantee moving \$445,848 from B-01M to B-01, 14A and 14H

Location Description:

Target Areas:

South Gate CTs: 5355.01; 5355.02; 5355.03; 5356.03; 5356.07; 5358.04; 5359.02 and 5361.01

Huntington Park CTs: Priority 1 - 5335.03; 5326.03; 5331.03; 5326.04; 5326.05; 5331.06 and 5332.01. Priority 2 - 5332.03 and 5335.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$473,391 were moved from B-6113-14A to B-6113 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6113.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6113-14H

Activity Title: Rehab/SFR- Activity Delivery

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

12/02/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of South Gate

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$23,613.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of South Gate	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/Single Family - Activity Delivery

Acquisition and rehabilitation of approximately three (3) single family housing units.

3/16/2011 - Previously obligated funds in the amount of \$23,613 from B-6113-14H were combined and moved to B-6113 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6113.

12/7/10 - Grantee moved money from 01D and 14H to 14A and 02.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

7/1/10 - Grantee is moving \$40,00 from B-01 to B-14H

6/30/10- Grantee is moving available funds from Acq B-01, RehabAD B-14H and Dispo B-02 into AcqAD B-01 and Rehab B-14A. Total being moved is \$93,718

5/12/10- Grantee moving \$445,848 from B-01M to B-01, 14A and 14H

Location Description:

Target Areas:

South Gate CTs: 5355.01; 5355.02; 5355.03; 5356.03; 5356.07; 5358.04; 5359.02 and 5361.01

Huntington Park CTs: Priority 1 - 5335.03; 5326.03; 5331.03; 5326.04; 5326.05; 5331.06 and 5332.01. Priority 2 - 5332.03 and 5335.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$23,613 were moved from B-6113-14H to B-6113 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6113.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6114

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Livermore

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$2,144,369.00
Total CDBG Program Funds Budgeted	N/A	\$2,144,369.00
Program Funds Drawdown	\$0.00	\$1,792,662.00
Program Funds Obligated	\$2,118,970.00	\$2,118,970.00
Program Funds Expended	\$0.00	\$0.00
City of Livermore	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 3 single family homes to be sold to NSP income-eligible households.

3/16/2011 - Previously obligated funds in the amount of \$1,488,238 from B-6114-01, \$563,232 from B-6114-14A and \$67,500 from B-6114-14H were combined and moved to B-6114 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6114.

7/15/10- Grantee is moving a total of \$78,971 into Rehab 14H from Acq and RehabAD.

7/1/10 - Grantee is moving all Activity A -Financing Mechs funds, all Disposition funds and Homebuyer Counseling funds to Activity B - Foreclosed Homes, specifically 01 Acquisition and 14A Rehab and 14H Rehab AD. Total being moved is \$85,000.

3/26/10 - Grantee moving all funds out of MFH and into SFR activities - Estimated performance measures to 10 households.

Location Description:

City of Berkeley- CTs: 4220; 4221; 4230; 4231; 4232; 4233; 4234; 4239.01; 4240.01; 4240.02.

City of Fremont- CTs: 4411; 4415.22; 4416.02; 4417.00; 4419.21; 4419.23; 4428; 4430.02.

City of Livermore- CTs: 4507.01; 4507.02; 4511.01; 4512.01; 4513; 4514.02; 4515.02; 4515.03; 4516.02; 4517.01; 4517.02.

City of San Leandro- CTs: 4323; 4324; 4325; 4326; 4333; 4334; 4338.

City of Union City- CTs: 4401; 4402; 4403.01; 4403.02; 4403.04; 4403.06; 4403.07; 4403.08; 4403.09; 4403.31; 4351.01; 4380; 4415.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,488,238 from B-6114-01, \$563,232 from B-6114-14A and \$67,500 from B-6114-14H were combined and moved to B-6114 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6114.

In this quarter, 1 property has been rehabbed and is now on the market. 3 other properties were acquired during this quarter.

In previous quarters, 4 properties were sold - beneficiary information was provided in prior QPRs.

85% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	4/3

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	4/3
# of Singlefamily Units	0	4/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	4/3	0.00
# Owner Households	0	0	0	0/0	0/0	4/3	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6114-01
Activity Title: Acquisition-Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

12/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Livermore

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,488,238.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Livermore	\$0.00	\$0.00
Match Contributed	\$0.00	\$489,165.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 3 single family homes to be sold to NSP income-eligible households.
 3/16/2010 - Previously obligated funds in the amount of \$1,488,238 from B-6114-01, were combined and moved to B-6114 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6114.
 7/15/10- Grantee is moving a total of \$78,971 into Rehab 14H from Acq and RehabAD.
 7/1/10 - Grantee is moving all Activity A -Financing Mechs funds, all Disposition funds and Homebuyer Counseling funds to Activity B - Foreclosed Homes, specifically 01 Acquisition and 14A Rehab and 14H Rehab AD. Total being moved is \$85,000.
 3/26/10 - Grantee moving all funds out of MFH and into SFR activities - Estimated performance measures to 10 households.

Location Description:

Target Areas:
 City of Berkeley- CTs: 4220; 4221; 4230; 4231; 4232; 4233; 4234; 4239.01; 4240.01; 4240.02.
 City of Fremont- CTs: 4411; 4415.22; 4416.02; 4417.00; 4419.21; 4419.23; 4428; 4430.02.
 City of Livermore- CTs: 4507.01; 4507.02; 4511.01; 4512.01; 4513; 4514.02; 4515.02; 4515.03; 4516.02; 4517.01; 4517.02.
 City of San Leandro- CTs: 4323; 4324; 4325; 4326; 4333; 4334; 4338.
 City of Union City- CTs: 4401; 4402; 4403.01; 4403.02; 4403.04; 4403.06; 4403.07; 4403.08; 4403.09; 4403.31; 4351.01; 4380; 4415.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,488,238 were moved from B-6114-01 to B-6114 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6114.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total

of Properties 0 0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6114-14A

Activity Title: Rehabilitation-Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

12/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Livermore

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$563,232.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Livermore	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately 3 single family homes to be sold to NSP income-eligible households
3/16/2011 - Previously obligated funds in the amount of \$563,232 from B-6114-14A were combined and moved to B-6114 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6114.
7/15/10- Grantee is moving a total of \$78,971 into Rehab 14H from Acq and RehabAD.
7/1/10 - Grantee is moving all Activity A -Financing Mechs funds, all Disposition funds and Homebuyer Counseling funds to Activity B - Foreclosed Homes, specifically 01 Acquisition and 14A Rehab and 14H Rehab AD. Total being moved is \$85,000.
3/26/10 - Grantee moving all funds out of MFH and into SFR activities - Estimated performance measures to 10 households.

Location Description:

Target Areas:
City of Berkeley- CTs: 4220; 4221; 4230; 4231; 4232; 4233; 4234; 4239.01; 4240.01; 4240.02.
City of Fremont- CTs: 4411; 4415.22; 4416.02; 4417.00; 4419.21; 4419.23; 4428; 4430.02.
City of Livermore- CTs: 4507.01; 4507.02; 4511.01; 4512.01; 4513; 4514.02; 4515.02; 4515.03; 4516.02; 4517.01; 4517.02.
City of San Leandro- CTs: 4323; 4324; 4325; 4326; 4333; 4334; 4338.
City of Union City- CTs: 4401; 4402; 4403.01; 4403.02; 4403.04; 4403.06; 4403.07; 4403.08; 4403.09; 4403.31; 4351.01; 4380; 4415.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$563,232 were moved from B-6114-14A to B-6114 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6114.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total

of Properties 0 0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6114-14H

Activity Title: Rehab/SFR-Activity Delivery

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

12/09/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Livermore

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$67,500.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Livermore	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/ Single Family - Activity Delivery

3/16/2011 - Previously obligated funds in the amount of \$67,500 from B-6114-14H were combined and moved to B-6114 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6114.

7/15/10- Grantee is moving a total of \$78,971 into Rehab 14H from Acq and RehabAD.

7/1/10 - Grantee is moving all Activity A -Financing Mechs funds, all Disposition funds and Homebuyer Counseling funds to Activity B - Foreclosed Homes, specifically 01 Acquisition and 14A Rehab and 14H Rehab AD. Total being moved is \$85,000.

3/26/10 - Grantee moving all funds out of MFH and into SFR activities - Estimated performance measures to 10 households.

Location Description:

Target Areas:

City of Berkeley- CTs: 4220; 4221; 4230; 4231; 4232; 4233; 4234; 4239.01; 4240.01; 4240.02.

City of Fremont- CTs: 4411; 4415.22; 4416.02; 4417.00; 4419.21; 4419.23; 4428; 4430.02.

City of Livermore- CTs: 4507.01; 4507.02; 4511.01; 4512.01; 4513; 4514.02; 4515.02; 4515.03; 4516.02; 4517.01; 4517.02.

City of San Leandro- CTs: 4323; 4324; 4325; 4326; 4333; 4334; 4338.

City of Union City- CTs: 4401; 4402; 4403.01; 4403.02; 4403.04; 4403.06; 4403.07; 4403.08; 4403.09; 4403.31; 4351.01; 4380; 4415.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$67,500 were moved from B-6114-01 to B-6114 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6114.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6115

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Oxnard

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,928,968.00
Total CDBG Program Funds Budgeted	N/A	\$1,928,968.00
Program Funds Drawdown	\$174,133.00	\$1,702,401.00
Program Funds Obligated	\$1,964,770.00	\$1,964,770.00
Program Funds Expended	\$0.00	\$0.00
City of Oxnard	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately seven (7) single-family housing units to be sold to NSP income eligible households.

4/19/2011 - Grantee moved \$15,000 out of B and into GA.

3/16/2011 - Previously obligated funds in the amount of \$1,547,641 from B-6115-01 \$21,600 from B-6115-02, \$360,529 from B-6115-14A and \$35,000 from B-6115-14H were combined and moved to B-6115 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6115.

11/5/2010 - Grantee moved \$50,256 from GA to 14A, 14H, 02 and 02D.

5/20/10- Grantee is moving \$40,601 from B-02 Sale to B-01 Acq, B-14A Rehab and B-14H Rehab AD

4/6/10- Grantee is moving \$242,499 into B-01 - funds are coming from reducing most of the other activity budgets.

Location Description:

Target areas: Sub-areas 33, 34 and the La Colonia neighborhood of 35 of the City of Oxnard.

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,547,641 from B-6115-01, \$21,600 from B-6115-02, \$360,529 from B-6115-14A and \$35,000 from B-6115-14H were combined and moved to B-6115 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6115.

In this quarter, rehabilitation work on 6 properties was provided and 6 properties were put on the market.

In this quarter, \$174,133 was drawn down to reimburse the City for costs associated with rehabilitation and disposition of various properties.

96% of the funds for this activity have all been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/7

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/7
# of Singlefamily Units	0	0/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/7	0
# Owner Households	0	0	0	0/0	0/0	0/7	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6115-01
Activity Title: Acquisition-Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

11/25/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Oxnard

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,547,641.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Oxnard	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately seven (7) single-family housing units to be sold to NSP income eligible households.
 4/19/2011 - Grantee moved \$15,000 out of B and into GA.
 3/16/2011 - Previously obligated funds in the amount of \$1,547,641 from B-6115-01 were combined and moved to B-6115 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6115.
 11/5/2010 - Grantee moved \$50,256 from GA to 14A, 14H, 02 and 02D.
 5/20/10- Grantee is moving \$40,601 from B-02 Sale to B-01 Acq, B-14A Rehab and B-14H Rehab AD
 4/6/10- Grantee is moving \$242,499 into B-01 - funds are coming from reducing most of the other activity budgets.

Location Description:

Target areas: Sub-areas 33, 34 and the La Colonia neighborhood of 35 of the City of Oxnard.

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,547,641 were moved from B-6115-01 to B-6115 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6115.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total

of Housing Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6115-02
Activity Title: Disposition / Sale

Activity Category:

Disposition

Project Number:

0002

Projected Start Date:

11/25/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Oxnard

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$21,600.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Oxnard	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Disposition through sale of approximately seven (7) single-family housing units to NSP income eligible households.
 4/19/2011 - Grantee moved \$15,000 out of B and into GA.
 3/16/2011 - Previously obligated funds in the amount of \$21,600 from B-6115-02, were combined and moved to B-6115 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6115.
 11/5/2010 - Grantee moved \$50,256 from GA to 14A, 14H, 02 and 02D.
 5/20/10- Grantee is moving \$40,601 from B-02 Sale to B-01 Acq, B-14A Rehab and B-14H Rehab AD
 4/6/10- Grantee is moving \$242,499 into B-01 - funds are coming from reducing most of the other activity budgets.

Location Description:

Target areas: Sub-areas 33, 34 and the La Colonia neighborhood of 35 of the City of Oxnard.

Activity Progress Narrative:

Previously obligated funds in the amount of \$21,600 were moved from B-6115-02 to B-6115 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6115.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6115-14A

Activity Title: Rehabilitation - Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

11/25/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Oxnard

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$360,529.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Oxnard	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately seven (7) single-family housing units to be sold to NSP income eligible households.

4/19/2011 - Grantee moved \$15,000 out of B and into GA.

3/16/2011 - Previously obligated funds in the amount of \$360,529 from B-6115-14A were combined and moved to B-6115 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6115.

11/5/2010 - Grantee moved \$50,256 from GA to 14A, 14H, 02 and 02D.

5/20/10- Grantee is moving \$40,601 from B-02 Sale to B-01 Acq, B-14A Rehab and B-14H Rehab AD

4/6/10- Grantee is moving \$242,499 into B-01 - funds are coming from reducing most of the other activity budgets.

Location Description:

Target areas: Sub-areas 33, 34 and the La Colonia neighborhood of 35 of the City of Oxnard

Activity Progress Narrative:

Previously obligated funds in the amount of \$360,529 were moved from B-6115-14A to B-6115 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6115.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6115-14H

Activity Title: Rehabilitation-Activity Delivery

Activity Category:

Administration

Project Number:

0002

Projected Start Date:

11/25/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Oxnard

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$35,000.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Oxnard	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation - Activity Delivery

4/19/2011 - Grantee moved \$15,000 out of B and into GA.

3/16/2011 - Previously obligated funds in the amount of \$35,000 from B-6115-14H were combined and moved to B-6115 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6115.

11/5/2010 - Grantee moved \$50,256 from GA to 14A, 14H, 02 and 02D.

5/20/10- Grantee is moving \$40,601 from B-02 Sale to B-01 Acq, B-14A Rehab and B-14H Rehab AD

4/6/10- Grantee is moving \$242,499 into B-01 - funds are coming from reducing most of the other activity budgets.

Location Description:

Target areas: Sub-areas 33, 34 and the La Colonia neighborhood of 35 of the City of Oxnard.

Activity Progress Narrative:

Previously obligated funds in the amount of \$35,000 were moved from B-6115-14H to B-6115 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6115.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6117

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Hayward

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,501,216.00
Total CDBG Program Funds Budgeted	N/A	\$1,501,216.00
Program Funds Drawdown	\$0.00	\$1,038,925.00
Program Funds Obligated	\$1,476,489.00	\$1,476,489.00
Program Funds Expended	\$0.00	\$0.00
City of Hayward	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of approximately 6 foreclosed single family homes to NSP income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$1,059,766 from B-6117-01, \$350,187 from B-6117-14A and \$66,536 from B-6117-14H were combined and moved to B-6117 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6117.

07/15/10- Grantee is moving \$42,951 from Rehab and Rehab AD to Acquisition.

6/17/10 - Grantee moving funds of \$171,073 from B-01 and B-02 into B-14A and B-14H

2/8/10 - increased budget...all funds moving from A to B.

Location Description:

All activities will be implemented in the following target areas: Census Tracts 4373; 4374; 4375; 4376; 4377; 4383; 4382.01; and the area north of Industrial Parkway 4382.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,059,766 from B-6117-01, \$350,187 from B-6117-14A and \$66,536 from B-6117-14H were combined and moved to B-6117 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6117.

In this quarter, 2 properties were sold. Beneficiary information was provided. 1 property was acquired. 3 properties were rehabbed. 2 properties have been put up for sale.

70% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	4/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	4/6
# of Singlefamily Units	2	4/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	2	0/0	2/0	4/6	50.00
# Owner Households	0	1	2	0/0	2/0	4/6	50.00

Activity Locations

Address	City	State	Zip
27790 Miami Avenue	Hayward	NA	94544
27689 Pompano Avenue	Hayward	NA	94544

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6117-01

Activity Title: Acquisition-Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

10/23/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Hayward

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,059,766.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Hayward	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 6 foreclosed single family homes to NSP income-eligible households

2/8/10 - increased budget...all funds moving in Project B-002

6/17/10 - Grantee moving funds of \$171,073 from B-01 and B-02 into B-14A and B-14H

07/15/10- Grantee is moving \$42,951 from Rehab and Rehab AD to Acquisition.

Location Description:

All activities will be implemented in the following target areas: Census Tracts 4373; 4374; 4375; 4376; 4377; 4383; 4382.01; and the area north of Industrial Parkway of 4382.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,059,766 were moved from B-6117-01 to B-6117 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6117.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	B-6117-14A
Activity Title:	Rehabilitation-Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:
10/23/2009

Projected End Date:
09/30/2011

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Hayward

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$350,187.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Hayward	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately 6 foreclosed single family homes to NSP income-eligible households
 3/16/11 - Previously obligated funds in the amount of \$350,187 from B-6117-14A were combined and moved to B-6117 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6117.
 07/15/10- Grantee is moving \$42,951 from Rehab and Rehab AD to Acquisition.
 6/17/10 - Grantee moving funds of \$171,073 from B-01 and B-02 into B-14A and B-14H
 2/8/10 - increased budget...all funds moving from A to B.

Location Description:

All activities will be implemented in the following target areas: Census Tracts 4373; 4374; 4375; 4376; 4377; 4383; 4382.01; and the area north of Industrial Parkway of 4382.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$350,187 were moved from B-6117-14A to B-6117 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6117.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

This Report Period	Cumulative Actual Total / Expected
Total	Total

# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6117-14H

Activity Title: Rehab Activity Delivery

Activity Category:

Administration

Project Number:

0002

Projected Start Date:

10/23/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Hayward

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$66,536.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Hayward	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehab Activity Delivery

3/16/11 - Previously obligated funds in the amount of \$66,536 from B-6117-14H were combined and moved to B-6117 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6117.

07/15/10- Grantee is moving \$42,951 from Rehab and Rehab AD to Acquisition.

6/17/10 - Grantee moving funds of \$171,073 from B-01 and B-02 into B-14A and B-14H

2/8/10 - increased budget...all funds moving from A to B.

Location Description:

All activities will be implemented in the following target areas: Census Tracts 4373; 4374; 4375; 4376; 4377; 4383; 4382.01; and the area north of Industrial Parkway of 4382.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$66,536 were moved from B-6117-14H to B-6117 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6117.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6119

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Chino

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,031,323.00
Total CDBG Program Funds Budgeted	N/A	\$1,031,323.00
Program Funds Drawdown	\$0.00	\$951,361.00
Program Funds Obligated	\$1,031,323.00	\$1,031,323.00
Program Funds Expended	\$0.00	\$0.00
City of Chino	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of approximately ten (10) single-family homes to be rehabilitated and sold to NSP income-eligible households.

3/17/11 - Grantee moved \$31,653 from 21A and into 01, 14A and 14H.

3/16/11 - Previously obligated funds in the amount of \$889,831 from B-6119-01 and \$109,838 from B-6119-14A were combined and moved to B-6119 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6119.

6/29/10- Grantee moving all Silent 2nd (A-13) and Disposition (B-02) funds, along with some Rehab B-14A and Rehab AD (B-14H) to B-01 Acq, and GA...Total being moved is \$232,364

5/4/10 - Grantee moving funds from A-13 and B-02 into B-01, B-14A, B-14H

Location Description:

City of Chino

All activities will be implemented in the follow CT block groups:060710017.017; 060710017.018; 060710006.011; 060710006.012; 060710006.013; 060710006.014; 060710001.106; 060710004.024; 060710004.025; 060710004.026; 060710004.027; 060710006.021; 060710006.022; 060710006.023; 060710005.001; 060710005.002; 060710005.003; 060710005.004; 060710005.005; 060710005.006; 060710005.007; 060710005.008

Activity Progress Narrative:

Previously obligated funds in the amount of \$889,831 from B-6119-01 and \$109,839 from B-6119-14A were combined and moved to B-6119 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B6119.

In this quarter, 1 of the 2 total properties were sold and beneficiary information was provided.

92% of activity funds were drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	2/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	2/10
# of Singlefamily Units	1	2/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	0/0	0/0	2/10	0.00
# Owner Households	0	0	1	0/0	0/0	2/10	0.00

Activity Locations

Address	City	State	Zip
6011 Alfredo Street	Chino	NA	91710

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6119-01
Activity Title: Acquisition - Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

12/02/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Cancelled

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Chino

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$889,831.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Chino	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of approximately ten (10) single-family homes to be rehabilitated and sold to NSP income-eligible households.

3/17/11 - Grantee moved \$31,653 from 21A and into 01, 14A and 14H.

3/16/11 - Previously obligated funds in the amount of \$889,831 from B-6119-01 and \$109,838 from B-6119-14A were combined and moved to B-6119 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6119.

6/29/10- Grantee moving all Silent 2nd (A-13) and Disposition (B-02) funds, along with some Rehab B-14A and Rehab AD (B-14H) to B-01 Acq, and GA...Total being moved is \$232,364

5/4/10 - Grantee moving funds from A-13 and B-02 into B-01, B-14A, B-14H

Location Description:

All activities will be implemented in the follow CT block groups:

060710017.017; 060710017.018; 060710006.011; 060710006.012; 060710006.013; 060710006.014; 060710001.106; 060710004.024; 060710004.025; 060710004.026; 060710004.027; 060710006.021; 060710006.022; 060710006.023; 060710005.001; 060710005.002; 060710005.003; 060710005.004; 060710005.005; 060710005.006; 060710005.007; 060710005.008

Activity Progress Narrative:

Previously obligated funds in the amount of \$889,831 were moved from B-6119-01 to B-6119 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6119.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total

# of Properties	0	0/0
-----------------	---	-----

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6119-14A

Activity Title: Rehabilitation - Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

12/02/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Chino

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$109,839.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Chino	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately ten (10) single-family homes to be rehabilitated and sold to NSP income-eligible households.

3/17/11 - Grantee moved \$31,653 from 21A and into 01, 14A and 14H.

3/16/11 - Previously obligated funds in the amount of \$889,831 from B-6119-01 and \$109,838 from B-6119-14A were combined and moved to B-6119 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6119.

6/29/10- Grantee moving all Silent 2nd (A-13) and Disposition (B-02) funds, along with some Rehab B-14A and Rehab AD (B-14H) to B-01 Acq, and GA...Total being moved is \$232,364

5/4/10 - Grantee moving funds from A-13 and B-02 into B-01, B-14A, B-14H

Location Description:

All activities will be implemented in the follow CT block groups:

060710017.017; 060710017.018; 060710006.011; 060710006.012; 060710006.013; 060710006.014; 060710001.106; 060710004.024; 060710004.025; 060710004.026; 060710004.027; 060710006.021; 060710006.022; 060710006.023; 060710005.001; 060710005.002; 060710005.003; 060710005.004; 060710005.005; 060710005.006; 060710005.007; 060710005.008

Activity Progress Narrative:

Previously obligated funds in the amount of \$109,839 were moved from B-6119-14A to B-6119 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6119.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6125

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Monterey

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$2,033,678.00
Total CDBG Program Funds Budgeted	N/A	\$2,033,678.00
Program Funds Drawdown	\$0.00	\$2,016,457.00
Program Funds Obligated	\$2,033,678.00	\$2,033,678.00
Program Funds Expended	\$0.00	\$0.00
County of Monterey	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of 5 single family foreclosed homes in the County of Monterey.

3/16/11 - Previously obligated funds in the amount of \$1,960,446 from B-6125-01 and \$73,232 from B-6125-14A were combined and moved to B-6125 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6125.

3/25/10 - Grantee is moving all funds out of Activity A and Housing Counseling and into Aqu, Rehab, Rehab Delivery and Disposition. Have increased performance measure to an estimate of 10.

6/10/10- Grantee moving a total of \$103,196 from 01 AD, 14A, 14H and 02 into 01.

9/1/2010 - Grantee is moving funds \$1154 from B01 to 14A.

Location Description:

Cities of Castroville, Greenfield, Soledad, King City, and Gonzales.

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,960,446 from B-6125-01 and \$73,232 from B-6125-14A were combined and moved to B-6125 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6125.

In this quarter, 1 property was sold. Beneficiary information was provided. 1 property was rehabbed. 13 properties were put on the market.

99% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected

Total

# of Properties	1	1/5
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/5
# of Singlefamily Units	1	1/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	1/0	1/5	100.00
# Owner Households	0	1	1	0/0	1/0	1/5	100.00

Activity Locations

Address	City	State	Zip
645 St. Christopher	Greenfield	NA	93927

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	B-6125-01
Activity Title:	Acquisition - Single Family Homes

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

10/21/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Monterey

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,960,446.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Monterey	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approx 5 single-family foreclosed homes in the County of Monterey.
 3/16/11 - Previously obligated funds in the amount of \$1,960,446 from B-6125-01 were combined and moved to B-6125 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6125.
 3/25/10 - Grantee is moving all funds out of Activity A and Housing Counseling and into Aqu, Rehab, Rehab Delivery and Disposition. Have increased performance measure to an estimate of 10.
 6/10/10- Grantee moving a total of \$103,196 from 01 AD, 14A, 14H and 02 into 01.
 9/1/2010 - Grantee is moving funds \$1154 from B01 to 14A.

Location Description:

County of Monterey

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,960,446 were moved from B-6125-01 to B-6125 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6125.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6125-14A

Activity Title: Rehabilitation Loans- Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

10/21/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Monterey

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$73,232.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Monterey	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of 5 single family foreclosed homes in the County of Monterey.

3/16/11 - Previously obligated funds in the amount of \$73,232 from B-6125-14A were combined and moved to B-6125 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6125.

3/25/10 - Grantee is moving all funds out of Activity A and Housing Counseling and into Aqu, Rehab, Rehab Delivery and Disposition. Have increased performance measure to an estimate of 10.

6/10/10- Grantee moving a total of \$103,196 from 01 AD, 14A, 14H and 02 into 01.

9/1/2010 - Grantee is moving funds \$1154 from B01 to 14A.

Location Description:

County of Monterey

Activity Progress Narrative:

Previously obligated funds in the amount of \$73,232 were moved from B-6125-14A to B-6125 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6125.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6127

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Sonoma

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,771,795.00
Total CDBG Program Funds Budgeted	N/A	\$1,771,795.00
Program Funds Drawdown	\$0.00	\$1,680,060.00
Program Funds Obligated	\$1,771,795.00	\$1,771,795.00
Program Funds Expended	\$0.00	\$0.00
County of Sonoma	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation of 4 single family homes to rent.

3/16/11 - Previously obligated funds in the amount of \$1,771,795 were moved from A-6127-13 to B-6127 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6127.

Location Description:

Sonoma County

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,771 795 from A-6127-13 were combined and moved to B-6127 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6127.

In previous quarters 10 properties were rented out - beneficiary information was provided in prior QPRs.

95% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/4

of Singlefamily Units

0

10/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	9/0	1/0	10/4	100.00
# Renter Households	0	0	0	9/0	1/0	10/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6129

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Yuba

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,660,260.00
Total CDBG Program Funds Budgeted	N/A	\$1,660,260.00
Program Funds Drawdown	\$0.00	\$1,364,019.00
Program Funds Obligated	\$1,625,000.00	\$1,625,000.00
Program Funds Expended	\$0.00	\$0.00
County of Yuba	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$918,743.00	\$918,743.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and sale of approximately 9 foreclosed single-family homes to NSP income eligible homebuyers. 3/16/11 - Previously obligated funds in the amount of \$883,984 from B-6129-01, \$622,703 from B-6129-14A and \$118,313 from B-6129-14H were combined and moved to B-6129 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6129. 6/23/10 - Grantee is moving all funds from A-13 and B 02 to B 01, B 14A and B14H. Total being moved is \$185,000. 4/26/10- Grantee moving funds from B-01 to B-14A and B-14H - required revision of voucher 118975.

Location Description:

Marysville, Linda, Olivehurst and Plumas Lake as defined in CTs: 0401.00; 0402.00; 0403.00; 0404.00; 0405.00; 0406.00 and 0407.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$883,984 from B-6129-01, \$622,703 from B-6129-14A and \$118,313 from B-6129-14H were combined and moved to B-6129 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6129. In this quarter, 2 of the 8 total properties were sold. Beneficiary information was provided. 10 properties were acquired. 4 properties were rehabbed. 5 properties were put up for sale. 84% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**

# of Properties	2	10/9
-----------------	---	------

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	10/9
# of Singlefamily Units	2	10/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	2	3/0	5/0	10/9	80.00
# Owner Households	0	1	2	3/0	5/0	10/9	80.00

Activity Locations

Address	City	State	Zip
1627 Cornfield Way	Olivehurst	NA	95961
1720 Valley Meadows Drive	Olivehurst	NA	95961

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6129-01

Activity Title: Acquisition - Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

11/25/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Yuba

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$883,984.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Yuba	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$24,737.00
Program Income Drawdown	\$0.00	\$24,737.00

Activity Description:

Acquisition of approximately 9 foreclosed single-family homes to NSP income eligible homebuyers.
4/26/10- Grantee moving funds from B-01 to B-14A and B-14H - required revision of voucher 118975.
6/23/10 - Grantee is moving all funds from A-13 and B 02 to B 01, B 14A and B14H. Total being moved is \$185,000.

Location Description:

Target Areas: Marysville, Linda, Olivehurst and Plumas Lake as defined in CTs: 0401.00; 0402.00; 0403.00; 0404.00; 0405.00; 0406.00 and 0407.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$883,984 were moved from B-6129-01 to B-6129 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6129.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6129-14A

Activity Title: Rehabilitation-Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

11/25/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Yuba

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$622,703.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Yuba	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$31,331.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation loans on foreclosed single family homes to approximately 8 NSP income eligible buyers.
3/16/11 - Previously obligated funds in the amount of \$622,703 from B-6129-14A were combined and moved to B-6129 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6129.
6/23/10 - Grantee is moving all funds from A-13 and B 02 to B 01, B 14A and B14H. Total being moved is \$185,000.
4/26/10- Grantee moving funds from B-01 to B-14A and B-14H - required revision of voucher 118975.

Location Description:

All Activities will be implemented in: Marysville, Linda, Olivehurst and Plumas Lake that are defined by CTs: 0401.00, 0402.00, 0403.00, 0404.00, 0405.00, 0406.00 and 0407.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$622,703 were moved from B-6129-14A to B-6129 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6129.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

of Singlefamily Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6129-14H

Activity Title: Rehab Activity Delivery

Activity Category:

Administration

Project Number:

0002

Projected Start Date:

11/25/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Yuba

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$118,313.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Yuba	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$35,764.00
Program Income Drawdown	\$0.00	\$35,764.00

Activity Description:

Rehabilitation Activity Delivery

3/16/11 - Previously obligated funds in the amount of \$118,313 from B-6129-14H were combined and moved to B-6129 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6129.
6/23/10 - Grantee is moving all funds from A-13 and B 02 to B 01, B 14A and B14H. Total being moved is \$185,000.
4/26/10- Grantee moving funds from B-01 to B-14A and B-14H - required revision of voucher 118975.

Location Description:

All Activities will be implemented in: Marysville, Linda, Olivehurst and Plumas Lake that are defined by CTs: 0401.00, 0402.00, 0403.00, 0404.00, 0405.00, 0406.00 and 0407.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$118,313 were moved from B-6129-14H to B-6129 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6129.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	B-6251
Activity Title:	Acquisition/Rehabilitation

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:
09/09/2009

Projected End Date:
09/30/2011

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Clovis

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,053,282.00
Total CDBG Program Funds Budgeted	N/A	\$1,053,282.00
Program Funds Drawdown	\$177,299.00	\$1,043,684.00
Program Funds Obligated	\$1,043,684.00	\$1,043,684.00
Program Funds Expended	\$0.00	\$0.00
City of Clovis	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of approximately five single-family housing units to NSP income-eligible households. 3/16/11 - Previously obligated funds in the amount of \$835,646 from B-6251-01, \$5,400 from B-6251-02, \$1,620 from B-6251-05U, \$161,925 from B-6251-14A and \$30,764 from B-6251-14H were combined and moved to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251.
12/27/10 - Grantee moving all funds from A to B.
9/21/10 - Grantee moving funds from B-01D, D-04, and D-04D to B01.
6/17/10- Grantee moving funds from A-13 and all other line items to increase activity delivery amounts (within percentage limits) in B 01 and B-14H Acquisition and Rehab respectively.

Location Description:

City of Clovis: #1-Southwest Clovis Neighborhood-CT 3101.00 & 3102.00; #2-Old Town Clovis Neighborhood-CT 5604.00; #3-Central Clovis Neighborhood-CT 5701.00 & 5704.00; #4-Villa & Highway 168 Neighborhood-CT 5602.00
City of Firebaugh - Entire City
City of Parlier - Entire City

Activity Progress Narrative:

Previously obligated funds in the amount of \$835,646 from B-6251-01, \$5,400 from B-6251-02, \$1,620 from B-6251-05U, \$161,925 from B-6251-14A and \$30,764 from B-6251-14H were combined and moved to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251.
In this quarter, 3 properties were acquired. 6 properties were rehabbed. In a previous quarter 1 property was sold - beneficiary information was provided.
In this quarter, \$177,299 was drawn down to reimburse the City for costs associated with acquisition, rehabilitation, disposition and housing counseling.
100% of the funds for this activity have all been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/5
# of Singlefamily Units	0	3/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	3/5	33.33
# Owner Households	0	0	0	0/0	1/0	3/5	33.33

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6251-01
Activity Title: Acquisition-Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

11/12/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Clovis

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$835,646.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Clovis	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of approximately five single-family housing units to NSP income-eligible households. 3/16/11 - Previously obligated funds in the amount of \$835,646 from B-6251-01, were combined and moved to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251. 12/27/10 - Grantee moving all funds from A to B. 9/21/10 - Grantee moving funds from B-01D, D-04, and D-04D to B01. 6/17/10- Grantee moving funds from A-13 and all other line items to increase activity delivery amounts (within percentage limits) in B 01 and B-14H Acquisition and Rehab respectively.

Location Description:

City of Clovis: #1-Southwest Clovis Neighborhood-CT 3101.00 & 3102.00; #2-Old Town Clovis Neighborhood-CT 5604.00; #3-Central Clovis Neighborhood-CT 5701.00 & 5704.00; #4-Villa & Highway 168 Neighborhood-CT 5602.00
 City of Firebaugh - Entire City
 City of Parlier - Entire City

Activity Progress Narrative:

Previously obligated funds in the amount of \$835,646 were moved from B-6251-01 to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6251-02
Activity Title: Disposition/Sale

Activity Category:

Disposition

Project Number:

0002

Projected Start Date:

11/12/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Clovis

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$5,400.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Clovis	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Disposition through sale of approximately five single-family housing units to NSP income-eligible households.
 3/16/11 - Previously obligated funds in the amount of \$5,400 from B-6251-02, were combined and moved to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251.
 12/27/10 - Grantee moving all funds from A to B.
 9/21/10 - Grantee moving funds from B-01D, D-04, and D-04D to B01.
 6/17/10- Grantee moving funds from A-13 and all other line items to increase activity delivery amounts (within percentage limits) in B 01 and B-14H Acquisition and Rehab respectively.

Location Description:

City of Clovis: #1-Southwest Clovis Neighborhood-CT 3101.00 & 3102.00; #2-Old Town Clovis Neighborhood-CT 5604.00; #3-Central Clovis Neighborhood-CT 5701.00 & 5704.00; #4-Villa & Highway 168 Neighborhood-CT 5602.00
 City of Firebaugh - Entire City
 City of Parlier - Entire City

Activity Progress Narrative:

Previously obligated funds in the amount of \$5,400 were moved from B-6251-02 to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6251-05U

Activity Title: Homebuyer Counseling

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

0002

Projected Start Date:

11/12/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Clovis

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,620.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Clovis	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Homebuyer Counseling for sale of approximately five single-family housing units to NSP income-eligible households. 3/16/11 - Previously obligated funds in the amount of \$1,620 from B-6251-05U, were combined and moved to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251. 12/27/10 - Grantee moving all funds from A to B.

Location Description:

City of Clovis: #1-Southwest Clovis Neighborhood-CT 3101.00 & 3102.00; #2-Old Town Clovis Neighborhood-CT 5604.00; #3-Central Clovis Neighborhood-CT 5701.00 & 5704.00; #4-Villa & Highway 168 Neighborhood-CT 5602.00
City of Firebaugh - Entire City
City of Parlier - Entire City

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,620 were moved from B-6251-05U to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6251-14A

Activity Title: Rehab-Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

11/12/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Clovis

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$161,925.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Clovis	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately five single-family housing units to NSP income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$161,925 from B-6251-14A were combined and moved to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251.

12/27/10 - Grantee moving all funds from A to B.

9/21/10 - Grantee moving funds from B-01D, D-04, and D-04D to B01.

6/17/10- Grantee moving funds from A-13 and all other line items to increase activity delivery amounts (within percentage limits) in B 01 and B-14H Acquisition and Rehab respectively.

Location Description:

City of Clovis: #1-Southwest Clovis Neighborhood-CT 3101.00 & 3102.00; #2-Old Town Clovis Neighborhood-CT 5604.00; #3-Central Clovis Neighborhood-CT 5701.00 & 5704.00; #4-Villa & Highway 168 Neighborhood-CT 5602.00

City of Firebaugh - Entire City

City of Parlier - Entire City

Activity Progress Narrative:

Previously obligated funds in the amount of \$161,925 were moved from B-6251-14A to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6251-14H

Activity Title: Rehab Activity Delivery

Activity Category:

Administration

Project Number:

0002

Projected Start Date:

11/12/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Clovis

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$30,764.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Clovis	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation Activity Delivery

3/16/11 - Previously obligated funds in the amount of \$30,764 from B-6251-14H were combined and moved to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251.

12/27/10 - Grantee moving all funds from A to B.

9/21/10 - Grantee moving funds from B-01D, D-04, and D-04D to B01.

6/17/10- Grantee moving funds from A-13 and all other line items to increase activity delivery amounts (within percentage limits) in B 01 and B-14H Acquisition and Rehab respectively.

Location Description:

City of Clovis: #1-Southwest Clovis Neighborhood-CT 3101.00 & 3102.00; #2-Old Town Clovis Neighborhood-CT 5604.00; #3-Central Clovis Neighborhood-CT 5701.00 & 5704.00; #4-Villa & Highway 168 Neighborhood-CT 5602.00

City of Firebaugh - Entire City

City of Parlier - Entire City

Activity Progress Narrative:

Previously obligated funds in the amount of \$30,764 were moved from B-6251-14H to B-6251 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6251.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6253-14A

Activity Title: Rehabilitation-Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

11/12/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Los Angeles

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,004,784.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Los Angeles	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Housing rehabilitation assistance through grants, not to exceed \$24,999 per benefiting household to approximately 21 NSP income-eligible households to aid in financing rehabilitation of foreclosed single-family units.

Homebuyer assistance in the form of soft second loans to approximately 43 NSP income-eligible households to purchase foreclosed single-family units.

3/16/11 - Previously obligated funds in the amount of \$3,158,357 from A-6253-13, were combined and moved to A-6253 as previous reporting created duplication of units/beneficiaries and performance data.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

6/29/10 - Grantee is moving excess funds from Silent 2nd (A-13) to Rehab (B-14A) and Rehab AD (B-14H)

5-6-10 - Grantee moving \$304,447 from A-13 to B 14A and B14H

Location Description:

County of Los Angeles

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,004,784 were moved from B-6253-14A to A-6253 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6253.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6253-14H

Activity Title: Rehab Activity Delivery

Activity Category:

Administration

Project Number:

0002

Projected Start Date:

11/12/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Los Angeles

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$190,909.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Los Angeles	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation Activity Delivery

Homebuyer assistance in the form of soft second loans to approximately 43 NSP income-eligible households to purchase foreclosed single-family units.

3/16/11 - Previously obligated funds in the amount of \$3,158,357 from A-6253-13, were combined and moved to A-6253 as previous reporting created duplication of units/beneficiaries and performance data.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

6/29/10 - Grantee is moving excess funds from Silent 2nd (A-13) to Rehab (B-14A) and Rehab AD (B-14H)

5-6-10 - Grantee moving \$304,447 from A-13 to B 14A and B14H

Location Description:

County of Los Angeles

Activity Progress Narrative:

Previously obligated funds in the amount of \$190,909 were moved from B-6253-14J to A-6253 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under A-6253.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6254

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2009

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Baldwin Park

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,513,711.00
Total CDBG Program Funds Budgeted	N/A	\$1,513,711.00
Program Funds Drawdown	\$0.00	\$1,330,207.00
Program Funds Obligated	\$1,513,711.00	\$1,513,711.00
Program Funds Expended	\$0.00	\$0.00
City of Baldwin Park	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Description: City of Baldwin Park: Acquisition, rehabilitation and disposition of approximately three foreclosed single-family units to benefit NSP income-eligible households.

City of El Monte: Acquisition, rehabilitation and disposition of approximately three foreclosed single-family units to benefit NSP income-eligible households.

3/16/2011 - Previously obligated funds in the amount of \$1,327,057 from B-6254-01 and \$186,654 from B-6254-14A were combined and moved to B-6254 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6254.

6/16/10 - Grantee moving funds from B - 05U, 02, 14A, 14H and 01AD to increase B-01 by \$172,912.

Location Description:

City of Baldwin Park: Priority Area 1: Census Tract Block Groups 40.50.02.1 and 40.50.02.2 Priority Area 2: Census Tract Block Groups 40.52.01.1; 40.52.01.2 and 40.52.01.3

City of El Monte: Priority Area 1: Census Tracts 43.28.02; 43.34.03; 43.39.01; 43.39.02; 43.40.01 and 43.40.02 Priority Area 2: Census Tracts 43.26.01; 43.27.00; 43.28.01; 43.29.02; 43.32.00 and 43.38.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,327 057 from B-6254-01 and \$186,654 from B-6254-14A were combined and moved to B-6254 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6254.

In this quarter, 4 properties have been sold. Beneficiary information has been provided.

88% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	4	4/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	4/6
# of Singlefamily Units	4	4/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	4	4	0/0	4/0	4/12	100.00
# Owner Households	0	4	4	0/0	4/0	4/6	100.00
# Renter Households	0	0	0	0/0	0/0	0/6	0

Activity Locations

Address	City	State	Zip
11154 Bonwood Road, Unit 2	El Monte	NA	91706
11154 Bonwood Road, Unit 3	El Monte	NA	91706
11154 Bonwood Road, Unit 1	El Monte	NA	91706
11154 Bonwood Road, Unit 4	El Monte	NA	91706

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6254-01

Activity Title: Acquisition-Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

11/19/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Cancelled

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Baldwin Park

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,327,057.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Baldwin Park	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Description: City of Baldwin Park: Acquisition, rehabilitation and disposition of approximately three foreclosed single-family units to benefit NSP income-eligible households.

City of El Monte: Acquisition, rehabilitation and disposition of approximately three foreclosed single-family units to benefit NSP income-eligible households.

3/16/2011 - Previously obligated funds in the amount of \$1,327,057 from B-6254-01 were combined and moved to B-6254 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6254.

6/16/10 - Grantee moving funds from B - 05U, 02, 14A, 14H and 01AD to increase B-01 by \$172,912.

Location Description:

City of Baldwin Park: Priority Area 1: Census Tract Block Groups 40.50.02.1 and 40.50.02.2 Priority Area 2: Census Tract Block Groups 40.52.01.1; 40.52.01.2 and 40.52.01.3

City of El Monte: Priority Area 1: Census Tracts 43.28.02; 43.34.03; 43.39.01; 43.39.02; 43.40.01 and 43.40.02 Priority Area 2: Census Tracts 43.26.01; 43.27.00; 43.28.01; 43.29.02; 43.32.00 and 43.38.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,327,057 were moved from B-6254-01 to B-6254 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6254.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6254-14A

Activity Title: Rehab-Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

11/19/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Baldwin Park

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$186,654.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Baldwin Park	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

City of Baldwin Park: Rehabilitation of approximately three foreclosed single-family units to benefit NSP income-eligible households.

City of El Monte: Rehabilitation of approximately three foreclosed single-family units to benefit NSP income-eligible households.
3/16/2011 - Previously obligated funds in the amount of \$186,654 from B-6254-14A were combined and moved to B-6254 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6254.
6/16/10 - Grantee moving funds from B - 05U, 02, 14A, 14H and 01AD to increase B-01 by \$172,912.

Location Description:

City of Baldwin Park: Priority Area 1: Census Tract Block Groups 40.50.02.1 and 40.50.02.2 Priority Area 2: Census Tract Block Groups 40.52.01.1; 40.52.01.2 and 40.52.01.3

City of El Monte: Priority Area 1: Census Tracts 43.28.02; 43.34.03; 43.39.01; 43.39.02; 43.40.01 and 43.40.02 Priority Area 2: Census Tracts 43.26.01; 43.27.00; 43.28.01; 43.29.02; 43.32.00 and 43.38.01

Activity Progress Narrative:

Previously obligated funds in the amount of \$186,654 were moved from B-6254-14A to B-6254 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6254.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6260

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Yuba City

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,704,304.00
Total CDBG Program Funds Budgeted	N/A	\$1,704,304.00
Program Funds Drawdown	\$0.00	\$1,586,910.00
Program Funds Obligated	\$1,704,304.00	\$1,704,304.00
Program Funds Expended	\$0.00	\$0.00
City of Yuba City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and rehabilitation of approximately 10 single family foreclosed homes to be rented to income-eligible households. 3/16/11 - Previously obligated funds in the amount of \$1,340,255 from B-6260-01, \$306,627 from B-6260-14A and \$57,422 from B-6260-14H were combined and moved to B-6260 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported as B-6260.

6/24/10 - Grantee is moving \$4409 from B-01 and B-14H to B-14A

5/19/10- Grantee is moving funds (\$55,336) from B-01 Acq, into B-14A Rehab and B-14H Rehab AD.

Location Description:

CTs: 0501.01; 0501.02; 0502.01; 0502.02; 0503.01; 0503.02; 0504.00; 0505.01; 0505.02; 0505.03; 0505.04; 0506.04; 0506.03; 0506.04; 0508.00; 0509.00; 0510.00; and 0511.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,340,255 from B-6260-01, \$306,627 from B-6260-14A and \$57,422 from B-6260-14H were combined and moved to B-6260 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6260.

In this quarter, 1 of the 9 units were rented out. Beneficiary information was provided.

93% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	9/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	9/10
# of Singlefamily Units	1	9/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	6/0	3/0	9/10	100.00
# Renter Households	1	0	1	6/0	3/0	9/10	100.00

Activity Locations

Address	City	State	Zip
2660 Date Street	Live Oak	NA	95953

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	B-6260-01
Activity Title:	Acquisition- Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

12/02/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Yuba City

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,340,255.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Yuba City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and rehabilitation of approximately 10 single family foreclosed homes to be sold/rented to income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$1,340,255 from B-6260-01, were combined and moved to B-6260 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported as B-6260.

6/24/10 - Grantee is moving \$4409 from B-01 and B-14H to B-14A

5/19/10- Grantee is moving funds (\$55,336) from B-01 Acq, into B-14A Rehab and B-14H Rehab AD.

Location Description:

CTs: 0501.01; 0501.02; 0502.01; 0502.02; 0503.01; 0503.02; 0504.00; 0505.01; 0505.02; 0505.03; 0505.04; 0506.04; 0506.03; 0506.04; 0508.00; 0509.00; 0510.00; and 0511.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,340,255 were moved from B-6260-01 to B-6260 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6260.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

This Report Period	Cumulative Actual Total / Expected
Total	Total

of Housing Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6260-14A

Activity Title: Rehabilitation-Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

12/02/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Yuba City

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$306,627.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Yuba City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately 10 single family foreclosed homes to be sold/rented to income-eligible households.
3/16/11 - Previously obligated funds in the amount of \$306,627 from B-6260-14A were combined and moved to B-6260 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported as B-6260.
6/24/10 - Grantee is moving \$4409 from B-01 and B-14H to B-14A
5/19/10- Grantee is moving funds (\$55,336) from B-01 Acq, into B-14A Rehab and B-14H Rehab AD.

Location Description:

CTs: 0501.01; 0501.02; 0502.01; 0502.02; 0503.01; 0503.02; 0504.00; 0505.01; 0505.02; 0505.03; 0505.04; 0506.04; 0506.03; 0506.04; 0508.00; 0509.00; 0510.00; and 0511.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$306,627 were moved from B-6260-14A to B-6260 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6260.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

of Singlefamily Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6260-14H

Activity Title: Rehabilitation/Activity Delivery

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

12/02/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Yuba City

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$57,422.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Yuba City	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/Single Family - Activity Delivery

3/16/11 - Previously obligated funds in the amount of \$57,422 from B-6260-14H were combined and moved to B-6260 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported as B-6260.

6/24/10 - Grantee is moving \$4409 from B-01 and B-14H to B-14A

5/19/10- Grantee is moving funds (\$55,336) from B-01 Acq, into B-14A Rehab and B-14H Rehab AD.

Location Description:

CTs: 0501.01; 0501.02; 0502.01; 0502.02; 0503.01; 0503.02; 0504.00; 0505.01; 0505.02; 0505.03; 0505.04; 0506.04; 0506.03; 0506.04; 0508.00; 0509.00; 0510.00; and 0511.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$57,422 were moved from B-6260-14H to B-6260 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6260.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6261

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Placer

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,876,592.00
Total CDBG Program Funds Budgeted	N/A	\$1,876,592.00
Program Funds Drawdown	\$0.00	\$1,861,839.00
Program Funds Obligated	\$1,876,592.00	\$1,876,592.00
Program Funds Expended	\$0.00	\$0.00
County of Placer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and sale of approximately six Single-Family homes to NSP income-eligible homebuyers.

3/16/11 - Previously obligated funds in the amount of \$1,392,692 from A-6261-13, \$39,105 from B-6261-02, \$373,777 from B-6261-14A and \$71,018 from B-6261-14H were combined and moved to B-6261 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now being reported under B-6261.

12/14/10 - Grantee moving money from 02 and 02D to 13 Loans to Non-Profits/Developers, 13D AD for Loans to Non-Profits/Developers and 14A and 14H.

7/15/10- Grantee is moving a total of \$25,059 into Disposition from A-13 - Loans to Non Prof/Developers, B-14A- Rehab and B-14H-RehabAD

6/17/10-Grantee is moving \$132446 from A-13 Shared Equity and Shared Equity AD to Loans to Non Profs/Developers and Loans to Non Prof/Developers AD, and B-14A Rehab and B-14H Rehab AD.

5/12/10 - Grantee is moving \$420,751 from A-Soft Seconds, Shared Equity, B- Acq, Rehab, Rehab AD, Demolition, E- New Construction and Disposition into A-Loans to Non-Prof/Develps and B-Disposition.

Location Description:

County of Placer

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,392,692 from A-6261-13, \$39,105 from B-6261-02, \$373,777 from B-6261-14A and \$71,018 from B-6261-14H were combined and moved to B-6261 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6261.

In this quarter, 3 properties were sold. Beneficiary information was provided. 2 houses were rehabbed and listed for sale. One other house that was rehabbed last quarter is still listed for sale. 2 of these 3 houses have purchase agreements. The buyers have been income qualified.

99% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	3/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	3/6
# of Singlefamily Units	3	3/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	2	3	0/0	2/0	3/6	66.67
# Owner Households	0	2	3	0/0	2/0	3/6	66.67

Activity Locations

Address	City	State	Zip
6227 Tuttle Drive	Rocklin	NA	95677
1717 Richard Court	Lincoln	NA	95648
862 Live Oak Way	Auburn	NA	95603

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6261-02
Activity Title: Disposition - Sale

Activity Category:

Disposition

Project Number:

0002

Projected Start Date:

10/29/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Placer

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$39,105.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Placer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Sale of approximately one Single-Family home to NSP income-eligible homebuyer
3/16/11 - Previously obligated funds in the amount of \$39,105 from B-6261-02, were combined and moved to B-6261 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now being reported under B-6261.
12/14/10 - Grantee moving money from 02 and 02D to 13 Loans to Non-Profits/Developers, 13D AD for Loans to Non-Profits/Developers and 14A and 14H.
7/15/10- Grantee is moving a total of \$25,059 into Disposition from A-13 - Loans to Non Prof/Developers, B-14A- Rehab and B-14H-RehabAD
6/17/10-Grantee is moving \$132446 from A-13 Shared Equity and Shared Equity AD to Loans to Non Profs/Developers and Loans to Non Prof/Developers AD, and B-14A Rehab and B-14H Rehab AD.
5/12/10 - Grantee is moving \$420,751 from A-Soft Seconds, Shared Equity, B- Acq, Rehab, Rehab AD, Demolition, E- New Construction and Disposition into A-Loans to Non-Prof/Develps and B-Disposition.

Location Description:

County of Placer

Activity Progress Narrative:

Previously obligated funds in the amount of \$39,105 were moved from B-6261-02 to B-6261 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6261.

Accomplishments Performance Measures

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---

of Properties

0

0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6261-14A

Activity Title: Rehab - single-family

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

10/29/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Placer

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$373,777.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Placer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately one single-family for NSP income-eligible homebuyers/renters. Acquisition, rehabilitation and sale of approximately one Single-Family home to NSP income-eligible homebuyers. 3/16/11 - Previously obligated funds in the amount of \$373,777 from B-6261-14A were combined and moved to B-6261 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now being reported under B-6261. 12/14/10 - Grantee moving money from 02 and 02D to 13 Loans to Non-Profits/Developers, 13D AD for Loans to Non-Profits/Developers and 14A and 14H. 7/15/10- Grantee is moving a total of \$25,059 into Disposition from A-13 - Loans to Non Prof/Developers, B-14A- Rehab and B-14H-RehabAD 6/17/10-Grantee is moving \$132446 from A-13 Shared Equity and Shared Equity AD to Loans to Non Profs/Developers and Loans to Non Prof/Developers AD, and B-14A Rehab and B-14H Rehab AD. 5/12/10 - Grantee is moving \$420,751 from A-Soft Seconds, Shared Equity, B- Acq, Rehab, Rehab AD, Demolition, E- New Construction and Disposition into A-Loans to Non-Prof/Develps and B-Disposition.

Location Description:

Placer County

Activity Progress Narrative:

Previously obligated funds in the amount of \$373,777 were moved from B-6261-14A to B-6261 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6261.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total

# of Properties	0	0/0
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6261-14H

Activity Title: Rehab/SFR - Activity Delivery

Activity Category:

Administration

Project Number:

0002

Projected Start Date:

10/29/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Placer

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$71,018.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Placer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehab/Single Family- Activity Delivery

3/16/11 - Previously obligated funds in the amount of \$71,018 from B-6261-14H were combined and moved to B-6261 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now being reported under B-6261.

12/14/10 - Grantee moving money from 02 and 02D to 13 Loans to Non-Profits/Developers, 13D AD for Loans to Non-Profits/Developers and 14A and 14H.

7/15/10- Grantee is moving a total of \$25,059 into Disposition from A-13 - Loans to Non Prof/Developers, B-14A- Rehab and B-14H-RehabAD

6/17/10-Grantee is moving \$132446 from A-13 Shared Equity and Shared Equity AD to Loans to Non Profs/Developers and Loans to Non Prof/Developers AD, and B-14A Rehab and B-14H Rehab AD.

5/12/10 - Grantee is moving \$420,751 from A-Soft Seconds, Shared Equity, B- Acq, Rehab, Rehab AD, Demolition, E- New Construction and Disposition into A-Loans to Non-Prof/Develps and B-Disposition.

Location Description:

County of Placer

Activity Progress Narrative:

Previously obligated funds in the amount of \$71,018 were moved from B-6261-14J to B-6261 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6261.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6264

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Contra Costa

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,001,168.00
Total CDBG Program Funds Budgeted	N/A	\$1,001,168.00
Program Funds Drawdown	\$0.00	\$749,629.00
Program Funds Obligated	\$1,101,168.00	\$1,101,168.00
Program Funds Expended	\$0.00	\$0.00
County of Contra Costa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of 3 of single family homes.

3/16/11 - Previously obligated funds in the amount of \$1,101,168 from A-6264-13 were combined and moved to B-6264 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6264.

Location Description:

City of Concord

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,101,168 from A-6264-13 were combined and moved to B-6264 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6264.

In this quarter, Homebuyer assistance loans are being prepared for 5 households. In previous quarters, 2 properties were sold - beneficiary information was provided in prior QPRs.

68% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	4/3
# of Singlefamily Units	0	4/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	4/3	25.00
# Owner Households	0	0	0	0/0	1/0	4/3	25.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	B-6266
Activity Title:	Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Kings

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$262,712.00
Total CDBG Program Funds Budgeted	N/A	\$262,712.00
Program Funds Drawdown	\$0.00	\$157,031.00
Program Funds Obligated	\$264,690.00	\$264,690.00
Program Funds Expended	\$0.00	\$0.00
County of Kings	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and rehabilitation of approximately three (3) foreclosed single-family homes to be sold to NSP income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$264,690 were moved from B-6266-01 to B-6266 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6266.

7/8/10 - Grantee is moving \$227,038 from all B activities into A-13 Soft Seconds. Also, all funds for DPA are being moved into Soft Seconds so the activity title of A-13 will be amended.

5/4/10 - Grantee moving funds from B-01 to B-14A, B14H and A-13...total being moved \$250,000.00

Location Description:

Kings County CTs: 0006.01; 0014.00; 0004.5

Activity Progress Narrative:

Previously obligated funds in the amount of \$264,690 from B-6266-01 were combined and moved to B-6266 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6266.

In this quarter, 1 property was sold. Beneficiary information was provided.

90% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/3
# of Singlefamily Units	1	1/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	1/0	1/3	100.00
# Owner Households	0	1	1	0/0	1/0	1/3	100.00

Activity Locations

Address	City	State	Zip
744 Basil Court	Lemoore	NA	93245

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6266-01

Activity Title: Acquisition / Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

12/23/2009

Benefit Type:

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Kings

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$183,600.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Kings	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and rehabilitation of approximately three (3) foreclosed single-family homes to be sold to NSP income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$264,690 were moved from B-6266-01 to B-6266 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6266.

7/8/10 - Grantee is moving \$227,038 from all B activities into A-13 Soft Seconds. Also, all funds for DPA are being moved into Soft Seconds so the activity title of A-13 will be amended.

5/4/10 - Grantee moving funds from B-01 to B-14A, B14H and A-13...total being moved \$250,000.00

Location Description:

Kings County CTs: 0006.01; 0014.00; 0004.5

Activity Progress Narrative:

Previously obligated funds in the amount of \$264,690 were moved from B-6266-01 to B-6266 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6266.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

of Housing Units

0

0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6267-01

Activity Title: Acquisition -Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

11/18/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Ventura

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$0.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately five single-family homes located within areas of greatest need as identified in the accepted NSP application for the County of Ventura.

6/23/10 - Grantee is moving all funds to E-01 and E-12

Location Description:

County of Ventura

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6268

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Turlock

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,460,747.00
Total CDBG Program Funds Budgeted	N/A	\$1,460,747.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$1,410,367.00	\$1,410,367.00
Program Funds Expended	\$0.00	\$0.00
City of Turlock	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of single family homes.

Location Description:

City of Turlock

Activity Progress Narrative:

In this quarter, 3 of the 6 total properties were sold. Beneficiary information was provided. 4 properties were acquired. 8 properties were rehabbed. 6 properties were put on the market. No activity funds have been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	3	6/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	6/5
# of Singlefamily Units	3	6/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	3	1/0	2/0	6/5	50.00
# Owner Households	0	1	3	1/0	2/0	6/5	50.00

Activity Locations

Address	City	State	Zip
1107 Kirksey	Turlock	NA	95382
1102 Kay Circle	Turlock	NA	95382
2600 Del's Lane	Turlock	NA	95382

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	B-6269
Activity Title:	Acquisition/Rehabilitation

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
0002

Project Title:
Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:
09/09/2009

Projected End Date:
09/30/2011

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Norwalk

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,273,237.00
Total CDBG Program Funds Budgeted	N/A	\$1,273,237.00
Program Funds Drawdown	\$0.00	\$1,102,430.00
Program Funds Obligated	\$1,273,237.00	\$1,273,237.00
Program Funds Expended	\$0.00	\$0.00
City of Norwalk	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately three foreclosed single-family homes to be sold and/or rented to income-eligible households. 3/16/11 - Previously obligated funds in the amount of \$916,997 from B-6269-01 and \$356,240 from B-6269-14A were combined and moved to B-6269 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6269. 6/30/10- Grantee moving funds from A-13, D-04, B-14A, B-14H and B-01(AD) into B-01 Activity. Total being moved is \$148,478

Location Description:

CT: 5501.00/block group (BG) 2, 3, 4, 5, 6
CT:5519.00/BG 1, 2, 3, 4, 5, 6, 7

Activity Progress Narrative:

Previously obligated funds in the amount of \$916,997 from B-6269-01 and \$356,240 from B-6269-14A were combined and moved to B-6269 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6269. In this quarter, 1 property was sold. Beneficiary information was provided. Rehabilitation work was provided for 4 houses. 87% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/3
# of Singlefamily Units	1	1/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	1	0	1	1/0	0/0	1/3	100.00
# Owner Households	1	0	1	1/0	0/0	1/3	100.00

Activity Locations

Address	City	State	Zip
11836 162nd Street	Norwalk	NA	90650

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6269-01

Activity Title: Acquisition- Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

11/25/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Norwalk

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$916,997.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Norwalk	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately three foreclosed single-family homes to be sold and/or rented to income-eligible households. 3/16/11 - Previously obligated funds in the amount of \$916,997 from B-6269-01 were combined and moved to B-6269 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6269. 6/30/10- Grantee moving funds from A-13, D-04, B-14A, B-14H and B-01(AD) into B-01 Activity. Total being moved is \$148,478

Location Description:

All NSP activities will be focused in the following target areas:

CT: 5501.00/block group (BG) 2, 3, 4, 5, 6

CT:5519.00/BG 1, 2, 3, 4, 5, 6, 7

CT:5522.00/BG 1, 2, 3

CT:5523.00/BG 1, 2

CT:5524.00/BG 1, 2, 3

CT:5526.01/BG 1, 2, 3, 4

CT:5546.0/BG 1, 2

CT:5547.00/BG 1, 2 3

Activity Progress Narrative:

Previously obligated funds in the amount of \$916,997 were moved from B-6269-01 to B-6269 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6269.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected

Total

of Properties 0 0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6269-14A

Activity Title: Rehabilitation- Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

11/25/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Norwalk

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$356,240.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Norwalk	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately three foreclosed single-family homes to be sold and/or rented to income-eligible households. 3/16/11 - Previously obligated funds in the amount of \$356,240 from B-6269-14A were combined and moved to B-6269 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6269. 6/30/10- Grantee moving funds from A-13, D-04, B-14A, B-14H and B-01(AD) into B-01 Activity. Total being moved is \$148,478

Location Description:

All NSP activities will be focused in the following target areas:

CT: 5501.00/block group (BG) 2, 3, 4, 5, 6

CT:5519.00/BG 1, 2, 3, 4, 5, 6, 7

CT:5522.00/BG 1, 2, 3

CT:5523.00/BG 1, 2

CT:5524.00/BG 1, 2, 3

CT:5526.01/BG 1, 2, 3, 4

CT:5546.0/BG 1, 2

CT:5547.00/BG 1, 2 3

Activity Progress Narrative:

Previously obligated funds in the amount of \$356,240 were moved from B-6269-14A to B-6269 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6269.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected

Total

# of Properties	0	0/0
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6270

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

12/31/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Tulare

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,812,923.00
Total CDBG Program Funds Budgeted	N/A	\$1,812,923.00
Program Funds Drawdown	\$2,174.00	\$1,324,806.00
Program Funds Obligated	\$1,812,923.00	\$1,812,923.00
Program Funds Expended	\$0.00	\$0.00
County of Tulare	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 12 foreclosed single-family housing units to be rehabilitated and sold to NSP income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$76,073 from B-6270-14H, \$75,052 from A-6270-13, \$750 from A-6270-05U, \$401,247 from B-6270-14A and \$1,253,801 from B-6270-01 were moved to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270.

7/7/10 - Grantee is moving funds \$1,630,243 out of various activities and into new Homebuyer Counseling in Financing Mechanisms, Multi-Family Acquisition and New Construction in Redevelopment as well as increasing single family acquisition and rehab and rehab AD.

Location Description:

County of Tulare

Activity Progress Narrative:

Previously obligated funds in the amount of \$76,073 from B-6270-14H, \$75,052 from A-6270-13, \$750 from A-6270-05U, \$401,247 from B-6270-14A and \$1,253,801 from B-6270-01 were combined and moved to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270.

In this quarter, 9 properties have had rehabilitation work done.

In this quarter, \$2,174 was drawn down to reimburse the County for costs associated with rehabilitation.

73% of activity funds have been drawn down.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total

# of Properties	0	0/12
-----------------	---	------

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/12
# of Singlefamily Units	0	0/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/12	0
# Owner Households	0	0	0	0/0	0/0	0/12	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	B-6270-01
Activity Title:	Acquisition-Single Family

Activity Category:

Acquisition - general

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

11/10/2009

Projected End Date:

09/30/2011

Benefit Type:

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Tulare

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,253,801.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Tulare	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 12 foreclosed single-family housing units to be rehabed and sold to NSP income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$1,253,801 from B-6270-01 were moved to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270.

7/7/10 - Grantee is moving funds \$1,630,243 out of various activities and into new Homebuyer Counseling in Financing Mechanisms, Multi-Family Acquisition and New Construction in Redevelopment as well as increasing single family acquisition and rehab and rehab AD.

Location Description:

County of Tulare

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,253,801 were moved from B-6270-01 to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total

of Housing Units

0

0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6270-14A

Activity Title: Rehabilitation-Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

11/10/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Tulare

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$401,247.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Tulare	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately 12 foreclosed single-family housing units to be sold to NSP income-eligible households. 3/16/11 - Previously obligated funds in the amount of \$401,247 from B-6270-14A were moved to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270. 7/7/10 - Grantee is moving funds \$1,630,243 out of various activities and into new Homebuyer Counseling in Financing Mechanisms, Multi-Family Acquisition and New Construction in Redevelopment as well as increasing single family acquisition and rehab and rehab AD.

Location Description:

County of Tulare

Activity Progress Narrative:

Previously obligated funds in the amount of \$401,247 were moved from B-6270-14A to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

of Singlefamily Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6270-14H

Activity Title: Rehab Activity Delivery

Activity Category:

Administration

Project Number:

0002

Projected Start Date:

11/10/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Tulare

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$76,073.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Tulare	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation Activity Delivery

3/16/11 - Previously obligated funds in the amount of \$76,073 from B-6270-14H were moved to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270.

7/7/10 - Grantee is moving funds \$1,630,243 out of various activities and into new Homebuyer Counseling in Financing Mechanisms, Multi-Family Acquisition and New Construction in Redevelopment as well as increasing single family acquisition and rehab and rehab AD.

Location Description:

County of Tulare

Activity Progress Narrative:

Previously obligated funds in the amount of \$76,073 were moved from B-6270-14H to B-6270 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6270.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6273

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Paramount

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$289,284.00
Total CDBG Program Funds Budgeted	N/A	\$289,284.00
Program Funds Drawdown	\$0.00	\$272,470.00
Program Funds Obligated	\$289,284.00	\$289,284.00
Program Funds Expended	\$0.00	\$0.00
City of Paramount	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approx 2 foreclosed single-family homes to NSP income-eligible households.
3/16/11 - Previously obligated funds in the amount of \$289,284 were moved from B-6273-01 to B-6273 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6273.
8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

All activities will be implements in the areas of greatest need identified and accepted in the NSP Application, including the Cities of Paramount, Bellflower, Downey and Lakewood.

Activity Progress Narrative:

Previously obligated funds in the amount of \$289,284 from B-6273-01, were combined and moved to B-6273 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6273. In this quarter, 1 property had rehabilitation work done. 94% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/2	0
# Owner Households	0	0	0	0/0	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6273-01

Activity Title: Aquisition

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

02/25/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Paramount

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$289,284.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Paramount	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approx 2 foreclosed single-family homes to NSP income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$289,284 were moved from B-6273-01 to B-6273 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6273.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

All activities will be implements in the areas of greatest need identified and accepted in the NSP Application, including the Cities of Paramount, Bellflower, Downey and Lakewood.

Activity Progress Narrative:

Previously obligated funds in the amount of \$289,284 were moved from B-6273-01 to B-6273 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6273.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6275

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Fullerton

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,301,362.00
Total CDBG Program Funds Budgeted	N/A	\$1,301,362.00
Program Funds Drawdown	\$0.00	\$1,112,055.00
Program Funds Obligated	\$1,301,362.00	\$1,301,362.00
Program Funds Expended	\$0.00	\$0.00
City of Fullerton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of approximately four (4) single-family homes to be sold to NSP income-eligible families.

3/16/11 - Previously obligated funds in the amount of \$1,163,462 from B-6275-01 and \$115,882 from B-6275-14A were combined and moved to B-6275 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6275.

6/24/10 - Grantee is moving all Activity A funds and some B-14A and B-14H to B-Acquisition.

5/17/10 - Grantee is moving funds out of B-01 and into B-14A and B-14H

5/4/10- Grantee is moving funds out of A-13, 05U and B- 14A/14H into B-01 and B-02. Total being moved is \$287,600.00

Location Description:

City of Fullerton

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,163,462 from B-6275-01 and \$115,882 from B-6275-14A were combined and moved to B-6275 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6275.

In this quarter, 3 properties had rehabilitation work done.

85% of the funds for this activity have all been drawn down.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**

# of Properties	0	0/4
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/4	0
# Owner Households	0	0	0	0/0	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6275-01
Activity Title: Acquisition-Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

12/23/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Fullerton

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,163,462.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Fullerton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation and disposition of approximately four (4) single-family homes to be sold to NSP income-eligible families.

3/16/11 - Previously obligated funds in the amount of \$1,163,462 from B-6275-01 were combined and moved to B-6275 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6275.

6/24/10 - Grantee is moving all Activity A funds and some B-14A and B-14H to B-Acquisition.

5/17/10 - Grantee is moving funds out of B-01 and into B-14A and B-14H

5/4/10- Grantee is moving funds out of A-13, 05U and B- 14A/14H into B-01 and B-02. Total being moved is \$287,600.00

Location Description:

City of Fullerton

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,163,462 were moved from B-6275-01 to B-6275 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6275.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total

of Housing Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6275-14A

Activity Title: Rehabilitation-Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

12/23/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Fullerton

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$115,882.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Fullerton	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately four (4) single-family homes to be sold to NSP income-eligible families.

3/16/11 - Previously obligated funds in the amount of \$115,882 from B-6275-14A were combined and moved to B-6275 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6275.

6/24/10 - Grantee is moving all Activity A funds and some B-14A and B-14H to B-Acquisition.

5/17/10 - Grantee is moving funds out of B-01 and into B-14A and B-14H

5/4/10- Grantee is moving funds out of A-13, 05U and B- 14A/14H into B-01 and B-02. Total being moved is \$287,600.00

Location Description:

City of Fullerton

Activity Progress Narrative:

Previously obligated funds in the amount of \$115,882 were moved from B-6275-14H to B-6275 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6275.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

of Singlefamily Units

0

0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6278

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Delano

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$873,320.00
Total CDBG Program Funds Budgeted	N/A	\$873,320.00
Program Funds Drawdown	\$481,618.00	\$481,618.00
Program Funds Obligated	\$933,093.00	\$933,093.00
Program Funds Expended	\$0.00	\$0.00
City of Delano	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

City of Delano: Acquisition of approximately two (2) single family housing units to be rehabilitated and sold to NSP income-eligible households.

City of Taft: Acquisition of approximately two (2) single family housing units to be rehabilitated and sold to NSP income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$737,584 were moved from B-6278-01 to B-6278 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6278.

1/3/11 - Grantee is moving \$24,362 from B-01 and B-01D to D-04 and D-04D. Also moved \$72 from B-14A to B-14H.

6/30/10- Grantee is moving all E-Redevelopment funds into B-Foreclosed Homes,etc and D-Demolition. Total being moved is \$829,962.00

3/26/10- Contract and budget amendment - money out of A:Rehab into A:Acq.

Location Description:

City of Delano - CT: 46.02, block groups 1, 2, 4; CT: 48, block groups 1, 2, 3, 4; CT 49.01, block groups 1, 2; CT: 49.02, block groups 1,2.

City of Taft - CT: 0035.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$737,584 from B-6278-01, were combined and moved to B-6278 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6278.

In this quarter, 1 property was acquired and 4 properties had rehabilitation work done.

In this quarter, \$481,618 was drawn down to reimburse the City for costs associated with acquisition and rehabilitation of various properties.

52% of the funds for this activity have all been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/4	0
# Owner Households	0	0	0	0/0	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6278-01

Activity Title: Acquisition- Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

12/23/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Delano

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$737,584.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Delano	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

City of Delano: Acquisition of approximately two (2) single family housing units to be rehabilitated and sold to NSP income-eligible households.

City of Taft: Acquisition of approximately two (2) single family housing units to be rehabilitated and sold to NSP income-eligible households.

3/16/11 - Previously obligated funds in the amount of \$737,584 were moved from B-6278-01 to B-6278 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6278.

1/3/11 - Grantee is moving \$24,362 from B-01 and B-01D to D-04 and D-04D. Also moved \$72 from B-14A to B-14H.

6/30/10- Grantee is moving all E-Redevelopment funds into B-Foreclosed Homes,etc and D-Demolition. Total being moved is \$829,962.00

3/26/10- Contract and budget amendment - money out of A:Rehab into A:Acq.

Location Description:

City of Delano - CT: 46.02, block groups 1, 2, 4; CT: 48, block groups 1, 2, 3, 4; CT 49.01, block groups 1, 2; CT: 49.02, block groups 1,2.

City of Taft - CT: 0035.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$737,584 were moved from B-6278-01 to B-6278 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6278.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6279

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

03/31/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Santa Maria

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,130,864.00
Total CDBG Program Funds Budgeted	N/A	\$1,130,864.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$1,130,864.00	\$1,130,864.00
Program Funds Expended	\$0.00	\$0.00
City of Santa Maria	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and rehabilitation of single family homes.
7/30/10 - \$64,808 was disencumbered to match obligation amount.
7/6/10 - Grantee is moving money \$15,012 from 14A and 14H to 01 and 01D.
6/22/10 - Grantee is moving all funds from A to B.

Location Description:

City of Santa Maria

Activity Progress Narrative:

There was no activity this quarter.
No funds have been drawn down for this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/2	0
# Renter Households	0	0	0	0/0	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6299

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0002

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Vacaville

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$852,985.00
Total CDBG Program Funds Budgeted	N/A	\$852,985.00
Program Funds Drawdown	\$0.00	\$765,873.00
Program Funds Obligated	\$852,985.00	\$852,985.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$181,232.00	\$181,232.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately four (4) foreclosed single family homes to be rehabbed, sold or rented.
3/16/11 - Previously obligated funds in the amount of \$641,971 from B-6299-01, \$173,061 from B-6299-14A and \$4,000 from B-6299-02 were combined and moved to B-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6299.
8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.
4/26/10- Grantee moving funds from Activity A and Activity B - Rental Disposition to Activity B - Acquisition
3/29/10 - Budget increased - Grantee moving funds from Activity A to Activity B.

Location Description:

City of Vacaville, County of Solano, City of Suisun, City of Benicia, City of Dixon and the City of Rio Vista.

Activity Progress Narrative:

Previously obligated funds in the amount of \$641,971 from B-6299-01, \$173,061 from B06299-14A and \$4,000 from B-6299-02 were combined and moved to B-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6299.
In this quarter, 3 properties had rehabilitation work done.
90% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**

# of Properties	0	0/4
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/4	0
# Owner Households	0	0	0	0/0	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	B-6299-01
Activity Title:	Acquisition- Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

12/23/2009

Benefit Type:

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Vacaville

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$641,971.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately four (4) foreclosed single family homes to be sold or rented.
 3/16/11 - Previously obligated funds in the amount of \$641,971 from B-6299-01, were combined and moved to B-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6299.
 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.
 4/26/10- Grantee moving funds from Activity A and Activity B - Rental Disposition to Activity B - Acquisition
 3/29/10 - Budget increased - Grantee moving funds from Activity A to Activity B.

Location Description:

City of Vacaville, County of Solano, City of Suisun, City of Benicia, City of Dixon and the City of Rio Vista.

Activity Progress Narrative:

Previously obligated funds in the amount of \$641,971 were moved from B-6299-01 to B-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6299.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

of Housing Units

0

0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6299-02
Activity Title: Disposition-Sale

Activity Category:

Disposition

Project Number:

0002

Projected Start Date:

12/23/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Vacaville

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$4,000.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Disposition through sale/rental of approximately four (4) foreclosed single family homes.
 3/16/11 - Previously obligated funds in the amount of \$4,000 from B-6299-02 were combined and moved to B-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6299.
 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.
 4/26/10- Grantee moving funds from Activity A and Activity B - Rental Disposition to Activity B - Acquisition
 3/29/10 - Budget increased - Grantee moving funds from Activity A to Activity B.

Location Description:

City of Vacaville, County of Solano, City of Suisun, City of Benicia, City of Dixon and the City of Rio Vista

Activity Progress Narrative:

Previously obligated funds in the amount of \$4,000 were moved from B-6299-02 to B-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6299.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6299-14A

Activity Title: Rehabilitation- Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

12/23/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Vacaville

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$173,961.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of approximately four (4) foreclosed single family homes to be sold or rented.

3/16/11 - Previously obligated funds in the amount of \$173,061 from B-6299-14A were combined and moved to B-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6299.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

4/26/10- Grantee moving funds from Activity A and Activity B - Rental Disposition to Activity B - Acquisition

3/29/10 - Budget increased - Grantee moving funds from Activity A to Activity B.

Location Description:

City of Vacaville, County of Solano, City of Suisun, City of Benicia, City of Dixon and the City of Rio Vista

Activity Progress Narrative:

Previously obligated funds in the amount of \$173,961 were moved from B-6299-14A to B-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6299.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6300

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Riverside

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,591,878.00
Total CDBG Program Funds Budgeted	N/A	\$1,591,878.00
Program Funds Drawdown	\$0.00	\$1,307,467.00
Program Funds Obligated	\$1,991,878.00	\$1,991,878.00
Program Funds Expended	\$0.00	\$0.00
County of Riverside	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition/rehabilitation of single family homes.

County of Riverside- Silent 2nd Loans to approximately 6 NSP income eligible households on foreclosed single-family homes.

City of Coachella - Silent 2nd Loans to approximately 21 NSP income eligible households on foreclosed single-family homes.

City of Palm Desert - Silent 2nd Loans to approximately 10 NSP income eligible households on foreclosed single-family homes.

City of Palm Springs - Silent 2nd Loans to approximately 5 NSP income eligible households on foreclosed single-family homes.

3/16/11 - Previously obligated funds in the amount of \$1,265,094 was moved from A-6300-13, \$400,000 from E-6300-03J and \$326,784 was moved from B-6300-01 to B-6300 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6300.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

7/8/10- Grantee is moving fund from all A activities to create new B-01, Acquisition activities. Total amount being moved is \$326,784.

6/29/10- Grantee moving excess funds from A-13, Silent Seconds to E- 03J - Redv- Water/Sewer project.

Location Description:

Cities of Lake Elsinore and Winchester

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,265,094 from A-6300-13 and \$326,784 from B-6300-01 were combined and moved to B-6300 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6300.

In this quarter, 2 properties had rehabilitation work done.

79% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/2	0
# Owner Households	0	0	0	0/0	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	B-6300-01
Activity Title:	Acquisition - Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

07/08/2010

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Riverside

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$326,784.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Riverside	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of Properties

3/16/11 - Previously obligated funds in the amount of \$326,784 was moved from B-6300-01 to B-6300 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6300.

8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

7/8/10- Grantee is moving fund from all A activities to create new B-01, Acquisition activities. Total amount being moved is \$326,784.

6/29/10- Grantee moving excess funds from A-13, Silent Seconds to E- 03J - Redv- Water/Sewer project.

Location Description:

Riverside County

Activity Progress Narrative:

Previously obligated funds in the amount of \$326,784 was moved from B-6300-01 to B-6300 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6300.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: B-6425

Activity Title: Acquisition/Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0002

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected Start Date:

09/09/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Inglewood

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,371,168.00
Total CDBG Program Funds Budgeted	N/A	\$1,371,168.00
Program Funds Drawdown	\$0.00	\$1,028,376.00
Program Funds Obligated	\$1,371,168.00	\$1,371,168.00
Program Funds Expended	\$0.00	\$0.00
City of Inglewood	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and Rehab of single family properties and sale to NSP income-eligible households - a preference will be given to veterans of the Iraq and Afghanistan wars.

3/16/11 - Previously obligated funds in the amount of \$1,371,168 from B-6425-01 were combined and moved to B-6425 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6425. 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

Cities of Hawthorne and Inglewood

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,371,168 from B-6425-01 were combined and moved to B-6425 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6425.

In this quarter, 4 properties had rehabilitation work done. 93% of the funds for this activity have all been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/3
# of Singlefamily Units	0	0/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/3	0
# Owner Households	0	0	0	0/0	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: B-6425-01

Activity Title: Acquisition- Single Family

Activity Category:

Acquisition - general

Project Number:

0002

Projected Start Date:

04/05/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Acquisition/Rehabilitation/Disposition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Inglewood

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,371,168.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Inglewood	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and Rehab of single family properties and sale to NSP income-eligible households - a preference will be given to veterans of the Iraq and Afghanistan wars.

3/16/11 - Previously obligated funds in the amount of \$1,371,168 from B-6425-01 were combined and moved to B-6425 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6425.
8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

City of Inglewood

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,371,168 from B-6425-01 were combined and moved to B-6425 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6425.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	D-6064
Activity Title:	Demolition

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
0004

Project Title:
Demolition

Projected Start Date:
09/09/2009

Projected End Date:
09/30/2011

Benefit Type:
Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
County of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$92,975.00
Total CDBG Program Funds Budgeted	N/A	\$92,975.00
Program Funds Drawdown	\$0.00	\$92,975.00
Program Funds Obligated	\$92,975.00	\$92,975.00
Program Funds Expended	\$0.00	\$0.00
County of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of approximately 2 blighted structures.
 3/16/2011 - Previously obligated funds in the amount of \$92,975 were moved from D-6064-04 to D-6064 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6064.
 6/29/10- Grantee is moving \$92,975 from Soft Seconds -A-13 to Demolition -D-04

Location Description:

County of Merced

Activity Progress Narrative:

Previously obligated funds in the amount of \$92,975 from D-6064-04 were combined and moved to D-6064 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6064. In this quarter, 2 properties were demolished. Beneficiary information was provided. 100% of activity funds have been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	State	Zip
1111 Elgin Avenue	Dos Palos	NA	93620
1217 Elgin Avenue	Dos Palos	NA	93620

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: D-6064-04

Activity Title: Demolition

Activity Category:

Clearance and Demolition

Project Number:

0004

Projected Start Date:

09/08/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Merced

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$92,975.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of approximately 2 blighted structures.

3/16/2011 - Previously obligated funds in the amount of \$92,975 were moved from D-6064-04 to D-6064 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6064.

6/29/10- Grantee is moving \$92,975 from Soft Seconds -A-13 to Demolition -D-04

Location Description:

County of Merced

Activity Progress Narrative:

Previously obligated funds in the amount of \$92,975 were moved from D-6278-04 to D-6278 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6278.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	D-6111
Activity Title:	Demolition

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
0004

Project Title:
Demolition

Projected Start Date:
12/30/2009

Projected End Date:
09/30/2011

Benefit Type:
N/A

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Rancho Cordova

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$84,509.00
Total CDBG Program Funds Budgeted	N/A	\$84,509.00
Program Funds Drawdown	\$3,288.00	\$54,379.00
Program Funds Obligated	(\$100,000.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Rancho Cordova	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of approximately 26 blighted and vacant multi-family units.
6/28/2011 - Grantee moved \$100,000 from E-6111 to D-6111.
4/25/11 - Grantee moved \$15,491 from D-6111 to E-6111.

Location Description:

All Activities will be implemented in the following target areas: CTs 89.10 and 90.08

Activity Progress Narrative:

Previously obligated funds in the amount of \$100,000 were moved from D-6111-04 to E-6111 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6111.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	D-6118
Activity Title:	Clearance and Demolition

Activity Category:

Clearance and Demolition

Activity Status:

Under Way

Project Number:

0004

Project Title:

Demolition

Projected Start Date:

11/10/2009

Projected End Date:

09/30/2011

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Citrus Heights

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$748,567.00
Total CDBG Program Funds Budgeted	N/A	\$748,567.00
Program Funds Drawdown	\$0.00	\$509,027.00
Program Funds Obligated	\$450,959.00	\$450,959.00
Program Funds Expended	\$0.00	\$0.00
City of Citrus Heights	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of nine 4-plexes, relocation of 8 households from demolished units and maintenance of vacant sites while the redevelopment project is implemented.

3/16/11 - Previously obligated funds in the amount of \$450,959 were moved from D-6118-04 to D-6118 and moved \$311,826 from E-6118 to D-6118 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6118.

11/20/10 - Grantee moved money from 04D, 08, 08D, 12, 12D and into 04. A total of \$19,739.

7/7/10 - Grantee is moving funds out of D-04 (Demolition) to E-12 (New Construction) and newly added E-08 (Relocation).

Total being moved is \$563,758.

4/6/10 - Grantee moving all funds out of E-12 and into Demolition.

Location Description:

Sayonara Drive - Census Tract 0081.41

Activity Progress Narrative:

Previously obligated funds in the amount of \$450,959 from D-6118-04 were combined and moved to D-6118 and \$311,826 was moved from E-6118 to D-6118 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6118.

In previous quarters, 10 properties were demolished.

97% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: D-6118-04

Activity Title: Demolition

Activity Category:

Clearance and Demolition

Activity Status:

Under Way

Project Number:

0004

Project Title:

Demolition

Projected Start Date:

11/10/2009

Projected End Date:

09/30/2011

Benefit Type:

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Citrus Heights

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$450,959.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Citrus Heights	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of nine 4-plexes, relocation of 8 households from demolished units and maintenance of vacant sites while the redevelopment project is implemented.

3/16/11 - Previously obligated funds in the amount of \$450,959 were moved from D-6118-04 to D-6118 and moved \$311,826 from E-6118 to D-6118 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6118.

11/20/10 - Grantee moved money from 04D, 08, 08D, 12, 12D and into 04. A total of \$19,739.

7/7/10 - Grantee is moving funds out of D-04 (Demolition) to E-12 (New Construction) and newly added E-08 (Relocation). Total being moved is \$563,758.

4/6/10 - Grantee moving all funds out of E-12 and into Demolition.

Location Description:

Sayonara Drive - Census Tract 0081.41

Activity Progress Narrative:

Previously obligated funds in the amount of \$450,959 were moved from D-6118-04 to D-6118 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6118.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: D-6262
Activity Title: Demolition

Activity Category:
 Clearance and Demolition

Project Number:
 0004

Projected Start Date:
 09/09/2009

Benefit Type:
 Area Benefit (Census)

National Objective:
 NSP Only - LMMI

Activity Status:
 Under Way

Project Title:
 Demolition

Projected End Date:
 09/30/2011

Completed Activity Actual End Date:

Responsible Organization:
 County of Shasta

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$136,015.00
Total CDBG Program Funds Budgeted	N/A	\$136,015.00
Program Funds Drawdown	\$0.00	\$136,015.00
Program Funds Obligated	\$136,015.00	\$136,015.00
Program Funds Expended	\$0.00	\$0.00
County of Shasta	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of five (5) blighted, vacant properties that post a threat to human health, safety and public welfare.
 3/16/2011 - Previously obligated funds in the amount of \$136,015 were moved from D-6252-04 to D-6252 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6252.
 11/19/10 - Grantee moving money from 13D, 04 and 21A to A-13.
 3/11/10 - Grantee moving funds from Soft Seconds to Demolition.
 3/3/10 - Grantee moving funds from Rehab loans to Soft 2nd loans and Demolition.

Location Description:

City of Shasta Lake: CT 0116.00/BG 1 and CT 0117.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$136,015 from D-6262-04 were combined and moved to D-6262 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6262. 100% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	22/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: D-6262-04

Activity Title: Demolition

Activity Category:

Clearance and Demolition

Project Number:

0004

Projected Start Date:

12/07/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Shasta

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$136,015.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Shasta	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of five (5) blighted, vacant properties that post a threat to human health, safety and public welfare.
3/16/2011 - Previously obligated funds in the amount of \$136,015 were moved from D-6252-04 to D-6252 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6252.
11/19/10 - Grantee moving money from 13D, 04 and 21A to A-13.
3/11/10 - Grantee moving funds from Soft Seconds to Demolition.
3/3/10 - Grantee moving funds from Rehab loans to Soft 2nd loans and Demolition.

Location Description:

City of Shasta Lake: CT 0116.00/BG 1 and CT 0117.00

Activity Progress Narrative:

Previously obligated funds in the amount of \$136,015 were moved from D-6262-04 to D-6262 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6262.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	D-6273
Activity Title:	Demolition

Activity Category:
Clearance and Demolition

Project Number:
0004

Projected Start Date:
09/09/2009

Benefit Type:
Area Benefit (Census)

National Objective:
NSP Only - LMMI

Activity Status:
Under Way

Project Title:
Demolition

Projected End Date:
09/30/2011

Completed Activity Actual End Date:

Responsible Organization:
City of Paramount

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$661,034.00
Total CDBG Program Funds Budgeted	N/A	\$661,034.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$661,034.00	\$661,034.00
Program Funds Expended	\$0.00	\$0.00
City of Paramount	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of blighted structures

Location Description:

All activities will be implements in the areas of greatest need identified and accepted in the NSP Application, including the Cities of Paramount, Bellflower, Downey and Lakewood.

Activity Progress Narrative:

In this quarter, demolition was begun on 1 property.
No program funds have been drawn down on this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: D-6278
Activity Title: Demolition

Activity Category:
 Clearance and Demolition

Project Number:
 0004

Projected Start Date:
 09/09/2009

Benefit Type:
 Area Benefit (Census)

National Objective:
 NSP Only - LMMI

Activity Status:
 Under Way

Project Title:
 Demolition

Projected End Date:
 09/30/2011

Completed Activity Actual End Date:

Responsible Organization:
 City of Delano

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$305,230.00
Total CDBG Program Funds Budgeted	N/A	\$305,230.00
Program Funds Drawdown	\$203,499.00	\$203,499.00
Program Funds Obligated	\$306,348.00	\$306,348.00
Program Funds Expended	\$0.00	\$0.00
City of Delano	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of single family units.
 3/16/11 - Previously obligated funds in the amount of \$281,986 were moved from D-6278-04 to D-6278 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6278.
 1/3/11 - Grantee is moving \$24,362 from B-01 and B-01D to D-04 and D-04D. Also moved \$72 from B-14A to B-14H.
 8/9/10 - Lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.
 6/30/10- Grantee is moving all E-Redevelopment funds into B-Foreclosed Homes,etc and D-Demolition. Total being moved is \$829,962.00

Location Description:

City of Delano

Activity Progress Narrative:

Previously obligated funds in the amount of \$281,986 from D-6278-04 were combined and moved to D-6278 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6278. In this quarter, 7 of the 8 total of properties have been demolished. Beneficiary information has been provided. In this quarter, \$203,499 was drawn down by the City to be reimbursed for costs associated with demolition and clearance. 66% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total

of Properties

7

8/10

This Report Period
Total

Cumulative Actual Total / Expected
Total

of Housing Units

7

8/10

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	State	Zip
725 Sab Emidio	Taft	NA	93268
400 Front Street	Taft	NA	93268
327 Woodrow	Taft	NA	93268
325 Woodrow	Taft	NA	93268
965 E Street	Wasco	NA	93280
959 E Street	Wasco	NA	93280
199 1/2 2nd Street	Taft	NA	93268

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: D-6278-04

Activity Title: Demolition

Activity Category:

Clearance and Demolition

Project Number:

0004

Projected Start Date:

12/23/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Delano

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$281,986.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Delano	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of single family units.

3/16/11 - Previously obligated funds in the amount of \$281,986 were moved from D-6278-04 to D-6278 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6278.

1/3/11 - Grantee is moving \$24,362 from B-01 and B-01D to D-04 and D-04D. Also moved \$72 from B-14A to B-14H.

8/9/10 - Lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

6/30/10- Grantee is moving all E-Redevelopment funds into B-Foreclosed Homes,etc and D-Demolition. Total being moved is \$829,962.00

Location Description:

City of Delano - CT: 46.02, block groups 1, 2, 4; CT: 48, block groups 1, 2, 3, 4; CT 49.01, block groups 1, 2; CT: 49.02, block groups 1,2.

City of Taft - CT: 0035.00

City of Wasco - CT: 44.01, block group 2; CT 44.02, block groups 1,2

City of McFarland - the area surrounded by First Street to the east, Second Street to the west, Kern Avenue to the south and an alley to the north within CT 0047.00 with the exception of the existing pizza place at the corner of Kern and 2nd and the theater.

Activity Progress Narrative:

Previously obligated funds in the amount of \$281,986 were moved from D-6278-04 to D-6278 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6278.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: D-6299
Activity Title: Demolition

Activity Category:
 Clearance and Demolition

Project Number:
 0004

Projected Start Date:
 09/09/2009

Benefit Type:
 Area Benefit (Census)

National Objective:
 NSP Only - LMMI

Activity Status:
 Under Way

Project Title:
 Demolition

Projected End Date:
 09/30/2011

Completed Activity Actual End Date:

Responsible Organization:
 City of Vacaville

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$73,206.00
Total CDBG Program Funds Budgeted	N/A	\$73,206.00
Program Funds Drawdown	\$0.00	\$55,844.00
Program Funds Obligated	\$73,206.00	\$73,206.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

3/16/11 - Previously obligated funds in the amount of \$73,206 from D-6299-04, were combined and moved to D-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6299. 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

City of Benicia - CT 2521.02/block groups 1 and 2, at The Northwest corner of East 4th and East L Streets and 550 East G Streets.

Activity Progress Narrative:

Previously obligated funds in the amount of \$73,206 from D-6299-04 were combined and moved to D-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6299. 76% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: D-6299-04

Activity Title: Demolition

Activity Category:

Clearance and Demolition

Project Number:

0004

Projected Start Date:

12/23/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Vacaville

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$73,206.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Vacaville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Demolition of two (2) blighted structures which pose a health and a safety risk to the residents of the target area. 3/16/11 - Previously obligated funds in the amount of \$73,206 from D-6299-04, were combined and moved to D-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6299. 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.

Location Description:

City of Benicia - CT 2521.02/block groups 1 and 2, at The Northwest corner of East 4th and East L Streets and 550 East G Streets.

Activity Progress Narrative:

Previously obligated funds in the amount of \$73,206 were moved from D-6299-04 to D-6299 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6299.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: E-6062-12
Activity Title: New Construction

Activity Category:
 Construction of new housing

Activity Status:
 Under Way

Project Number:
 0005

Project Title:
 Redevelopment

Projected Start Date:
 05/28/2010

Projected End Date:
 09/30/2011

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 City of Atwater

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$325,083.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Atwater	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Redevelopment of a vacant property.
 3/16/2011 - Previously obligated funds in the amount of \$324,083 were moved from E-6062-12 to B-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6062.
 6/29/2010 - Grantee is moving all excess funds in Financing Mechanisms, Redevelopment and GA to 14A and 14H.
 6/9/10- Contract Amendment to move \$488,729 from Activity B with \$107,000 of it being moved to Activity A and \$381,729 moved to create Activity E.

Location Description:

All activities will be carried out in the target areas of CT 6.02, CT 8.01 and CT 8.02

Activity Progress Narrative:

Previously obligated funds in the amount of \$325,083 were moved from E-6062-12 to B-6062 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6062.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6106

Activity Title: Redevelopment

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Oceanside

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,165,626.00
Total CDBG Program Funds Budgeted	N/A	\$1,165,626.00
Program Funds Drawdown	\$5,871.00	\$1,165,626.00
Program Funds Obligated	\$1,165,626.00	\$1,165,626.00
Program Funds Expended	\$0.00	\$0.00
City of Oceanside	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of 4-5 vacant unoccupied properties for use as rental properties for very low- and low-income formerly homeless Oceanside residents who have graduated from transitional housing programs.

3/16/2011 - Previously obligated funds in the amount of \$858,540 from E-6106-01, \$258,062 from E-6106-14A and \$49,024 from E-6106-14H were combined and moved to E-6106 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6106.

8/16/10 -Contract Amendment moving all funds into A-Financing Mechs is being canceled. Original budget structure in E-Redevelopment being reactivated

8/9/10- Contract amendment completed. Grantee moving all funds into A-13- Loans/Grants to Non-Profits/Developers.

4/22/10 - Grantee is moving some funds from Rehab Activity to Rehab Activity Delivery.

Location Description:

City of Oceanside

Priority 1: Census tracts 185.07; 185.13; 186.07; 186.09; 186.10; and 186.11

Priority 2: Census tracts 185.14; 193.01; 193.02; and 193.03

Priority 3: Census tracts 185.04; 185.17; 186.01; and 186.03

Activity Progress Narrative:

Previously obligated funds in the amount of \$858,540 from E-6106-01, \$258,062 from E-6106-14A and \$49,024 from E-6106-14H were combined and moved to E-6106 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6106.

In previous quarters, 4 properties were rehabbed and sold. Beneficiary information was provided in prior QPRs.

In this quarter, \$5,871 was drawn down by the City to be reimbursed for costs associated with rehabilitation of various properties.

100% of funds for this activity have been expended.

Beneficiary information has been provided in an updated QPER for the period ending 9/30/10.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/4	
# of Singlefamily Units	0		4/4	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/0	0/0	4/8	100.00
# Owner Households	0	0	0	4/0	0/0	4/4	100.00
# Renter Households	0	0	0	0/0	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6106-01
Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/23/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Oceanside

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$858,540.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Oceanside	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of 4-5 vacant unoccupied properties for use as rental properties for very low- and low-income formerly homeless Oceanside residents who have graduated from transitional housing programs.
 3/16/2011 - Previously obligated funds in the amount of \$858,540 were moved from E-6106-01 to E-6106 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6106.
 8/16/10 -Contract Amendment moving all funds into A-Financing Mechs is being canceled. Original budget structure in E-Redevelopment being reactivated
 8/9/10- Contract amendment completed. Grantee moving all funds into A-13- Loans/Grants to Non-Profits/Developers.

Location Description:

Priority 1: Census tracts 185.07; 185.13; 186.07; 186.09; 186.10; and 186.11
 Priority 2: Census tracts 185.14; 193.01; 193.02; and 193.03
 Priority 3: Census tracts 185.04; 185.17; 186.01; and 186.03
 Priority 4: Census tracts 185.10; 185.11; 185.12; 185.15; 185.16; 185.19; 186.08; and 186.12

Activity Progress Narrative:

Previously obligated funds in the amount of \$858,540 were moved from E-6106-01 to E-6106 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6106.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6106-14A

Activity Title: Rehab/Reconstruction

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0005

Project Title:

Redevelopment

Projected Start Date:

09/23/2009

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Oceanside

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$258,062.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Oceanside	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of 4-5 vacant unoccupied properties for use as rental properties for very low- and low-income formerly homeless Oceanside residents who have graduated from transitional housing programs.

3/16/2011 - Previously obligated funds in the amount of \$258,062 were moved from E-6106-14A to E-6106 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6106.

8/16/10 -Contract Amendment moving all funds into A-Financing Mechs is being canceled. Original budget structure in E-Redevelopment being reactivated

8/9/10- Contract amendment completed. Grantee moving all funds into A-13- Loans/Grants to Non-Profits/Developers.

4/22/10 - Grantee is moving some funds from Rehab Activity to Rehab Activity Delivery.

Location Description:

Priority 1: Census tracts 185.07; 185.13; 186.07; 186.09; 186.10; and 186.11

Priority 2: Census tracts 185.14; 193.01; 193.02; and 193.03

Priority 3: Census tracts 185.04; 185.17; 186.01; and 186.03

Priority 4: Census tracts 185.10; 185.11; 185.12; 185.15; 185.16; 185.19; 186.08; and 186.12

Activity Progress Narrative:

Previously obligated funds in the amount of \$258,062 were moved from E-6106-14A to E-6106 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6106.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6106-14H

Activity Title: Rehab - Activity Delivery

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

0005

Project Title:

Redevelopment

Projected Start Date:

09/23/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Oceanside

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$49,024.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Oceanside	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehab Activity Delivery

3/16/2011 - Previously obligated funds in the amount of \$49,024 were moved from E-6106-14H to E-6106 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6106.

8/16/10 -Contract Amendment moving all funds into A-Financing Mechs is being canceled. Original budget structure in E-Redevelopment being reactivated

8/9/10- Contract amendment completed. Grantee moving all funds into A-13- Loans/Grants to Non-Profits/Developers.

4/22/10 -Grantee moving funds from Rehab Activity to Rehab Activity Delivery

Location Description:

Priority 1: Census tracts 185.07; 185.13; 186.07; 186.09; 186.10; and 186.11

Priority 2: Census tracts 185.14; 193.01; 193.02; and 193.03

Priority 3: Census tracts 185.04; 185.17; 186.01; and 186.03

Priority 4: Census tracts 185.10; 185.11; 185.12; 185.15; 185.16; 185.19; 186.08; and 186.12

Activity Progress Narrative:

Previously obligated funds in the amount of \$49,024 were moved from E-6106-14H to E-6106 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6106.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: E-6110

Activity Title: Redevelopment

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

0005

Project Title:

Redevelopment

Projected Start Date:

09/09/2009

Projected End Date:

12/31/2012

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Escondido

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,244,338.00
Total CDBG Program Funds Budgeted	N/A	\$1,244,338.00
Program Funds Drawdown	\$0.00	\$1,244,338.00
Program Funds Obligated	\$1,244,338.00	\$1,244,338.00
Program Funds Expended	\$0.00	\$0.00
City of Escondido	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 3-4 vacant and/or demolished single-family properties which will be redeveloped with other funding sources

3/16/2011 - Previously obligated funds in the amount of \$50 from A-6110-13 and \$1,244,882 were moved from E-6110-01 to E-6110 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6110.

6/17/10-Grantee is moving all Demo funds D-04 and part of Acq/AD to Acq E-01

5/11/10- Grantee moved all but \$50.00 of DPA funds into E-01 Acquisition/Real Property.

Location Description:

Priority 1: Census Tract/Block Group: 201.05/1,2 ; 201.06/1,2 ; 201.08/1,2,3,4

Priority 2: 201.09/3,4,6 ; 202.02/1,2,3,4 ; 202.06/1,2 ; 202.07/1,2 ; 202.08/1 ; 202.09/1,2 ; 202.10/2 ; 202.11/1,2,3 ; 202.12/1,2,3,4 ; 203.02/1,2,3,4,5 ; 203.04/3 ; 203.05/2 ; 203.07/2,3,4,5 ; 204.03/1,2 ; 204.04/1,2 ; 205.00/1,2,3,4, ; 206.01/1,2,3,4 ; 206.02/1,2,3,4 ; 207.05/1,2,3, ; 207.06/2 ; 207.07/1,2 ; 207.08/1 ; 207.09/1

Activity Progress Narrative:

Previously obligated funds in the amount of \$50 from A-6110-13, and \$1,244,288 from E-6110-01 were combined and moved to E-6110 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6110.

There was no activity this quarter.

100% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Singlefamily Units	0	0/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/4	0
# Owner Households	0	0	0	0/0	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	E-6110-01
Activity Title:	Acquisition-Real Property

Activity Category:

Acquisition - general

Activity Status:

Under Way

Project Number:

0005

Project Title:

Redevelopment

Projected Start Date:

11/12/2009

Projected End Date:

09/30/2011

Benefit Type:

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Escondido

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,244,288.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Escondido	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 3-4 vacant and/or demolished single-family properties which will be redeveloped with other funding sources.

3/16/2011 - Previously obligated funds in the amount of \$1,244,882 were moved from E-6110-01 to E-6110 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6110.

6/17/10-Grantee is moving all Demo funds D-04 and part of Acq/AD to Acq E-01

5/11/10- Grantee moved all but \$50.00 of DPA funds into E-01 Acquisition/Real Property.

Location Description:

Priority 1: Census Tract/Block Group: 201.05/1,2 ; 201.06/1,2 ; 201.08/1,2,3,4

Priority 2: 201.09/3,4,6 ; 202.02/1,2,3,4 ; 202.06/1,2 ; 202.07/1,2 ; 202.08/1 ; 202.09/1,2 ; 202.10/2 ; 202.11/1,2,3 ; 202.12/1,2,3,4 ; 203.02/1,2,3,4,5 ; 203.04/3 ; 203.05/2 ; 203.07/2,3,4,5 ; 204.03/1,2 ; 204.04/1,2 ; 205.00/1,2,3,4, ; 206.01/1,2,3,4 ; 206.02/1,2,3,4 ; 207.05/1,2,3, ; 207.06/2 ; 207.07/1,2 ; 207.08/1 ; 207.09/1

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,244,822 were moved from E-6110-01 to E-6110 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6110.

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6111

Activity Title: Redevelopment

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Rancho Cordova

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$936,286.00
Total CDBG Program Funds Budgeted	N/A	\$936,286.00
Program Funds Drawdown	\$5,974.00	\$555,434.00
Program Funds Obligated	\$1,020,795.00	\$1,020,795.00
Program Funds Expended	\$0.00	\$0.00
City of Rancho Cordova	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition and redevelopment of one (1) vacant, previously developed property.

Location Description:

Activities will be implemented in the following target areas: CTs 89.10 and 90.08

Activity Progress Narrative:

Previously obligated funds in the amount of \$100,000 from D-6111-04, \$405,374 from E-6111-12, \$370,099 from E-6111-01R and \$145,322 from E-6111-01G were combined and moved to E-6111 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6111.

In this quarter, demolition and new construction were done on 2 properties.

In this quarter, \$9,262 was drawn down by the City for reimbursement of costs associated with demolition and new construction.

60% of the activity funds have been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units exceeding Energy Star	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6111-01G

Activity Title: Acquisition/Vacant Property

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

12/30/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Rancho Cordova

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$145,322.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Rancho Cordova	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of one (1) vacant, previously developed property for redevelopment.
6/30/10 - Grantee is moving funds from E-01G, Acq Vacant Prop to E-12, New Construction. Total being moved is \$550,695.00

Location Description:

All Activities will be implemented in the following target areas: CTs 89.10 and 90.08

Activity Progress Narrative:

Previously obligated funds in the amount of \$145,322 were moved from E-6111-12 to E-6111 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6111.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	E-6111-01R
Activity Title:	Acquisition/Multi-Family

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

12/30/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Rancho Cordova

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$370,099.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Rancho Cordova	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of approximately 3 vacant and foreclosed multi-family properties to be redeveloped.

Location Description:

All Activities will be implemented in the following target areas: CTs 89.10 and 90.08

Activity Progress Narrative:

Previously obligated funds in the amount of \$100,000 were moved from E-6111-01R to E-6111 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6111.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: E-6111-12
Activity Title: New Construction

Activity Category:
 Construction of new housing

Activity Status:
 Under Way

Project Number:
 0005

Project Title:
 Redevelopment

Projected Start Date:
 12/30/2009

Projected End Date:
 09/30/2011

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 City of Rancho Cordova

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$405,374.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Rancho Cordova	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Redevelopment of approximately 3 vacant, foreclosed multi-family properties and one vacant, previously developed property. 6/24/10 - Grantee no longer needed \$10,000 in Land Bank so reallocated funds to New Construction.

Location Description:

All Activities will be implemented in the following target areas: CTs 89.10 and 90.08

Activity Progress Narrative:

Previously obligated funds in the amount of \$405,374 were moved from E-6111-12 to E-6111 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6111.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: E-6116

Activity Title: Redevelopment

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Santa Clarita

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,127,653.00
Total CDBG Program Funds Budgeted	N/A	\$1,127,653.00
Program Funds Drawdown	\$175,724.00	\$1,084,871.00
Program Funds Obligated	\$1,127,653.00	\$1,127,653.00
Program Funds Expended	\$0.00	\$0.00
City of Santa Clarita	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of a vacant property (several parcels) targeted for redevelopment. Previously obligated funds in the amount of \$1,127,653 from E-6116-01G were moved to E-6116 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6116.

Location Description:

Old Town Newhall - CT 9203.35

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,127,653 from E-6116-01G were moved to E-6116 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6116.

In this quarter, 1 property was acquired.

In this quarter, \$175,725 was drawn down by the City for costs associated with acquisition.

96% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6116-01G

Activity Title: Acquisition/Vacant Property

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

01/04/2010

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Santa Clarita

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,127,653.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Santa Clarita	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of a vacant property (several parcels) targeted for redevelopment. Previously obligated funds in the amount of \$1,127,653 from E-6116-01G were moved to E-6116 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6116.

Location Description:

Old Town Newhall - CT 9203.35

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,127,653 were moved from E-6116-01G to E-6116 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6116.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: E-6118

Activity Title: Redevelopment

Activity Category:

Relocation payments and assistance

Project Number:

0005

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Citrus Heights

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$311,826.00	\$311,826.00
Program Funds Expended	\$0.00	\$0.00
City of Citrus Heights	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Building a neighborhood park

3/16/11 - Previously obligated funds in the amount of \$450,959 were moved from D-6118-04 to D-6118 and moved \$311,826 from E-6118 to D-6118 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6118.

11/20/10 - Grantee moved money from 04D, 08, 08D, 12, 12D and into 04. A total of \$19,739.

7/7/10 - Grantee is moving funds out of D-04 (Demolition) to E-12 (New Construction) and newly added E-08 (Relocation).

Total being moved is \$563,758.

4/6/10 - Grantee moving all funds out of E-12 and into Demolition.

Location Description:

City of Citrus Heights. Sayonara Drive - Census Tract 0081.41

Activity Progress Narrative:

Previously obligated funds in the amount of \$311,826 from E-6118-08 were combined and moved to E-6118 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6118.

In previous quarters, 10 properties have been rented out. Beneficiary information was provided in prior QPRs.

64% of the funds for this activity have all been drawn down.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	9/0	1/0	10/0	100.00
# Owner Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	9/0	1/0	10/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: E-6118-08

Activity Title: Relocation

Activity Category:

Relocation payments and assistance

Project Number:

0005

Projected Start Date:

07/07/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Citrus Heights

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$311,826.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Citrus Heights	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Relocation Assistance for families being relocated from 4 plexes being demolished and rebuilt.
3/16/11 - Previously obligated funds in the amount of \$450,959 were moved from D-6118-04 to D-6118 and moved \$311,826 from E-6118 to D-6118 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6118.
11/20/10 - Grantee moved money from 04D, 08, 08D, 12, 12D and into 04. A total of \$19,739.
7/7/10 - Grantee is moving funds out of D-04 (Demolition) to E-12 (New Construction) and newly added E-08 (Relocation). Total being moved is \$563,758.
4/6/10 - Grantee moving all funds out of E-12 and into Demolition.

Location Description:

City of Citrus Heights

Activity Progress Narrative:

Previously obligated funds in the amount of \$311,826 were moved from E-6118-08 to E-6118 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6118.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	E-6118-12
Activity Title:	New Construction

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

11/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Citrus Heights

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$135,058.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Citrus Heights	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Redevelopment of demolished properties through construction of affordable housing units and a neighborhood park *performance measures are an estimate based on families being relocated. Actual numbers may be different.
 3/16/11 - Previously obligated funds in the amount of \$450,959 were moved from D-6118-04 to D-6118 and moved \$311,826 from E-6118 to D-6118 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under D-6118.
 11/20/10 - Grantee moved money from 04D, 08, 08D, 12, 12D and into 04. A total of \$19,739.
 7/7/10 - Grantee is moving funds out of D-04 (Demolition) to E-12 (New Construction) and newly added E-08 (Relocation). Total being moved is \$563,758.
 4/6/10 - Grantee moving all funds out of E-12 and into Demolition.

Location Description:

Sayonara Drive, census tract 0081.41

Activity Progress Narrative:

Previously obligated funds in the amount of \$135,058 were moved from E-6118-12 to E-6118P as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6118P.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: E-6120

Activity Title: Redevelopment

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Pittsburgh

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,588,337.00
Total CDBG Program Funds Budgeted	N/A	\$1,588,337.00
Program Funds Drawdown	\$0.00	\$678,250.00
Program Funds Obligated	\$1,588,337.00	\$1,588,337.00
Program Funds Expended	\$0.00	\$0.00
City of Pittsburgh	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction of 20 unit multifamily project.

3/16/11 - Previously obligated funds in the amount of \$1,588,337 were moved from E-6120-12 to E-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6120.

6/28/10 - Grantee is moving all available funds into Redevelopment/New Construction - E-12

Location Description:

City of Pittsburgh

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,588,337 from E-6120-12 were combined and moved to E-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6120.

This quarter there was some new construction at La Almenara - 20 unit modular complex. Some units were delivered and placed onsite. More units are being built in the factory and will be delivered next month.

43% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20
# of Singlefamily Units	0	0/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/20	0
# Owner Households	0	0	0	0/0	0/0	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6120-12

Activity Title: New Construction

Activity Category:

Construction of new housing

Activity Status:

Under Way

Project Number:

0005

Project Title:

Redevelopment

Projected Start Date:

01/11/2010

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Pittsburgh

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,588,337.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Pittsburgh	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New Construction of approximately 1 vacant property.

Redevelopment and new construction of single family homes.

3/16/11 - Previously obligated funds in the amount of \$1,588,337 were moved from E-6120-12 to E-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6120.

6/28/10 - Grantee is moving all available funds into Redevelopment/New Construction - E-12

Location Description:

Old Town, as well as the surrounding area in Census Tract 3100, which is bounded by 8th Street on the north, Columbia Street to the east, the Union Pacific Railroad tracks to the south, and by Willow Pass Road to the west

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,588,337 were moved from E-6120-12 to E-6120 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6120.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6267

Activity Title: Redevelopment

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Ventura

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$2,551,452.00
Total CDBG Program Funds Budgeted	N/A	\$2,551,452.00
Program Funds Drawdown	\$0.00	\$1,951,452.00
Program Funds Obligated	\$2,551,452.00	\$2,551,452.00
Program Funds Expended	\$0.00	\$0.00
County of Ventura	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of vacant properties located in the target areas. Acquisition of 2 multi family properties: Orchards Senior Housing and Encanto Del Mar

3/16/2011 - Previously obligated funds in the amount of \$1,951,452 were moved from E-6267-01M to E-6267 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6267.

6/23/10 - Grantee is moving all funds to E-01 and E-12

Location Description:

Target Areas:

Census Tract: 000800 - Santa Paula/Unincorporated Area of Ventura County

Census Tract: 000700 - Santa Paula

Census Tract: 006100 - Thousand Oaks

Census Tract: 007100 - Thousand Oaks

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,951,452 from E-6267-01M were combined and moved to E-6267 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6267.

There was no activity this quarter.

76% of the funds for this activity have all been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/2	0
# Owner Households	0	0	0	0/0	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6267-01M

Activity Title: Acquisition-Multi-Family

Activity Category:

Acquisition - general

Activity Status:

Under Way

Project Number:

0005

Project Title:

Redevelopment

Projected Start Date:

11/18/2009

Projected End Date:

09/30/2011

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Ventura

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$1,951,452.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Ventura	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of vacant properties located in the target areas. Acquisition of 2 multi family properties: Orchards Senior Housing and Encanto Del Mar

3/16/2011 - Previously obligated funds in the amount of \$1,951,452 were moved from E-6267-01M to E-6267 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6267.

6/23/10 - Grantee is moving all funds to E-01 and E-12

Location Description:

Target Areas:

Census Tract: 000800 - Santa Paula/Unincorporated Area of Ventura County

Census Tract: 000700 - Santa Paula

Census Tract: 006100 - Thousand Oaks

Census Tract: 007100 - Thousand Oaks

Activity Progress Narrative:

Previously obligated funds in the amount of \$1,951,452 were moved from E-6267-01M to E-6267 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6267.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: E-6270

Activity Title: Redevelopment

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

12/31/2011

Completed Activity Actual End Date:

Responsible Organization:

County of Tulare

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,853,976.00
Total CDBG Program Funds Budgeted	N/A	\$1,853,976.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$1,853,976.00	\$1,853,976.00
Program Funds Expended	\$0.00	\$0.00
County of Tulare	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

New construction and redevelopment of 6 single family homes.

Location Description:

County of Tulare

Activity Progress Narrative:

This quarter there was some new construction at 445 South I Street, Tulare, CA 93274. In a previous quarter 1 property was redeveloped and sold. Beneficiary information was provided in prior QPRs. None of the program funds have been drawn down.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/6	
# of Singlefamily Units	0		1/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%

# of Households	0	0	0	0/0	1/0	1/6	100.00
# Owner Households	0	0	0	0/0	1/0	1/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: E-6298

Activity Title: Redevelopment

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/09/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Huntington Beach

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$950,126.00
Total CDBG Program Funds Budgeted	N/A	\$950,126.00
Program Funds Drawdown	\$0.00	\$950,126.00
Program Funds Obligated	\$950,126.00	\$950,126.00
Program Funds Expended	\$0.00	\$0.00
City of Huntington Beach	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of one single family home in Buena Park and acquisition for one vacant parcel of land in Huntington Beach. 3/16/11 - Previously obligated funds in the amount of \$559,558 from E-6298-01, and \$390,568 from E-6298-01G were combined and moved to E-6298 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6298.
2/8/10 - Budget increased. Grantee moving all funds into E.

Location Description:

Cities of Buena Park and Huntington Beach

Activity Progress Narrative:

Previously obligated funds in the amount of \$559,558 from E-6298-01, and \$390,568 from E-6298-01G were combined and moved to E-6298 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6298.
In this quarter, 2 properties were acquired.
100% of the funds for this activity have all been drawn down in previous quarters.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1

of Singlefamily Units

0

0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: E-6298-01G

Activity Title: Acquisition-General

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

12/14/2009

Benefit Type:

N/A

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Huntington Beach

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$390,568.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
City of Huntington Beach	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition for one vacant parcel of land in Huntington Beach.

Acquisition of one single family home in Buena Park and acquisition for one vacant parcel of land in Huntington Beach.

3/16/11 - Previously obligated funds in the amount of \$559,558 from E-6298-01, and \$390,568 from E-6298-01G were combined and moved to E-6298 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6298.

2/8/10 - Budget increased. Grantee moving all funds into E.

Location Description:

City of Huntington Beach

Activity Progress Narrative:

Previously obligated funds in the amount of \$390,568 were moved from E-6298-01G to E-6298 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6298.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	E-6300
Activity Title:	Storm Water Drainage Project

Activity Category:

Rehabilitation/reconstruction of public facilities

Activity Status:

Under Way

Project Number:

0005

Project Title:

Redevelopment

Projected Start Date:

02/04/2010

Projected End Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

County of Riverside

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total CDBG Program Funds Budgeted	N/A	\$400,000.00
Program Funds Drawdown	\$0.00	\$260,143.00
Program Funds Obligated	(\$400,000.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
County of Riverside	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm water drainage project (on vacant land) in support of Rosa Gardens 57 unit affordable housing complex.
 3/16/11 - Previously obligated funds in the amount of \$400,000 from E-6300-03J to B-6300 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6300.
 8/09/10- lowering budget to match obligation. Unobligated amount will be redistributed to other contracts that can use more money.
 6/29/10- Grantee moving excess funds from A-13, Silent Seconds to E- 03J - Redv- Water/Sewer project.

Location Description:

Target areas defined in NSP Application in the city of Palm Springs.

Activity Progress Narrative:

3/16/11 - Previously obligated funds in the amount of \$400,000 from E-6300-03J to B-6300 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under B-6300.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6555

Activity Title: Encanto Del Mar Apartments

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

10/26/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2030

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of the City of San Buenaventura

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$9,483,097.00
Total CDBG Program Funds Budgeted	N/A	\$9,483,097.00
Program Funds Drawdown	\$2,424,859.00	\$2,424,859.00
Program Funds Obligated	\$591,364.00	\$9,483,097.00
Program Funds Expended	\$0.00	\$0.00
Housing Authority of the City of San Buenaventura	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

This is a multi-family rental housing project targeting households with incomes between 30% and 50% of the Area Median Income in the City of Ventura. This project is the redevelopment of a parcel of land located in the Ventura downtown area, and when completed will provide 37 affordable rental units. The NSP loan is part of the total development costs of over \$17,250,000, and closed in December, 2010.

Expected completion for the project is February, 2012, with beneficiary households taking occupancy shortly there after.

3/16/2011 - Previously obligated funds in the amount of \$591,364 were moved from E-6555-01 to E-6555 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6555.

Location Description:

351 E. Thompson Blvd. Ventura, CA 93001

Activity Progress Narrative:

This is a multi-family rental housing project targeting households with incomes between 30% and 50% of the Area Median Income in the City of Ventura. This project is the redevelopment of a parcel of land located in the Ventura downtown area, and when completed will provide 37 affordable rental units. The NSP loan is part of the total development costs of over \$17,250,000, and closed in December, 2010.

Redevelopment costs (including engineering, legal and closing costs) and some site work was drawn this quarter. Construction continues and will be drawn in the upcoming quarters.

Expected completion for the project is February, 2012, with beneficiary households taking occupancy shortly there after.

3/16/2011 - Previously obligated funds in the amount of \$591,364 were moved from E-655-01 to E-6555 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6555.

26% of the activity funds have been drawn down.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/36
# of Multifamily Units	0	0/36

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/36	0
# Renter Households	0	0	0	0/0	0/0	0/36	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6555-01
Activity Title: Encanto Del Mar

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

09/08/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Housing Authority of the City of San Buenaventura

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$591,364.00)	\$0.00
Program Funds Expended	\$0.00	\$0.00
Housing Authority of the City of San Buenaventura	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds to be used for the acquisition and rehabilitation or new construction of rental housing at the Encanto del Mar Apartments project in the city of Ventura, CA.

This is a multi-family rental housing project targeting households with incomes between 30% and 50% of the Area Median Income in the City of Ventura. This project is the redevelopment of a parcel of land located in the Ventura downtown area, and when completed will provide 37 affordable rental units. The NSP loan is part of the total development costs of over \$17,250,000, and closed in December, 2010.

Expected completion for the project is February, 2012, with beneficiary households taking occupancy shortly there after.

3/16/2011 - Previously obligated funds in the amount of \$591,364 were moved from E-655-01 to E-6555 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6555.

Location Description:

351 E. Thompson Blvd. Ventura, CA 93001

Activity Progress Narrative:

3/16/11 - Previously obligated funds in the amount of \$591,364 were moved from E-6555-01 to E-6555 as previous reporting created duplication of units/beneficiaries and performance data. All funds are now reported under E-6555.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected
Total

# of Housing Units	0	0/37
# of Singlefamily Units	0	0/37

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/36	0/1	0/37	0
# Renter Households	0	0	0	0/36	0/1	0/37	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6564

Activity Title: Olivero Ranch

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

08/31/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2030

Completed Activity Actual End Date:

Responsible Organization:

City of Chowchilla

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$8,035,840.00
Total CDBG Program Funds Budgeted	N/A	\$8,035,840.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	(\$982,080.00)	\$8,035,840.00
Program Funds Expended	\$0.00	\$0.00
City of Chowchilla	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds to be used for the acquisition and rehabilitation of new construction of rental housing at the Olivero Ranch project in the city of Chowchille, CA.

Location Description:

Northwest corner of Washington Rd. and Maple St.

Activity Progress Narrative:

No program funds have been drawn down for this activity.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/30	
# of Multifamily Units	0		0/30	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%

# of Households	0	0	0	0/0	0/0	0/30	0
# Renter Households	0	0	0	0/0	0/0	0/30	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6564-01
Activity Title: Olivero Ranch

Activity Category:

Acquisition - general

Project Number:

0005

Projected Start Date:

08/31/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2030

Completed Activity Actual End Date:

Responsible Organization:

City of Chowchilla

Overall

Jan 1 thru Mar 31, 2011

To Date

	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,964,160.00
Total CDBG Program Funds Budgeted	N/A	\$1,964,160.00
Program Funds Drawdown	\$982,080.00	\$1,964,160.00
Program Funds Obligated	\$982,080.00	\$1,964,160.00
Program Funds Expended	\$0.00	\$0.00
City of Chowchilla	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds to be used for the acquisition and rehabilitation of new construction of rental housing at the Olivero Ranch project in the city of Chowchilla, CA.

Location Description:

300 to 444 Olive Way, Chowchilla, CA, Madera County

Activity Progress Narrative:

50% of activity funds have been drawn down.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/1
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/30
# of Multifamily Units	0	0/30

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/30	0/1	0/31	0
# Renter Households	0	0	0	0/30	0/1	0/31	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	E-6565
Activity Title:	Crossings at New Rancho

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/14/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2030

Completed Activity Actual End Date:

Responsible Organization:

City of Rancho Cordova

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$3,677,385.00
Total CDBG Program Funds Budgeted	N/A	\$3,677,385.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$3,677,385.00
Program Funds Expended	\$0.00	\$0.00
City of Rancho Cordova	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds to be used for the acquisition and rehabilitation or new construction of rental housing at the Crossings at New Rancho project in the City of Rancho Cordova, CA.

Location Description:

Corner of Woodberry Way and Croetto Way Rancho Cordova CA 95670

Activity Progress Narrative:

No program funds have been drawn down for this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/17
# of Multifamily Units	0	0/17

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%

# of Households	0	0	0	0/0	0/0	0/17	0
# Renter Households	0	0	0	0/0	0/0	0/17	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	E-6566
Activity Title:	Garvey Court

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/23/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2030

Completed Activity Actual End Date:

Responsible Organization:

Affordable Housing CDC, Inc.

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$10,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$10,000,000.00
Program Funds Drawdown	\$426,212.00	\$426,212.00
Program Funds Obligated	\$0.00	\$10,000,000.00
Program Funds Expended	\$0.00	\$0.00
Affordable Housing CDC, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds to be used for the acquisition and rehabilitation of new construction of rental housing at the Garvey Senior Apartments project in the city of El Monte, CA.

Location Description:

10117-10127 Garvey Ave. South El Monte, CA 91733

Activity Progress Narrative:

There has been Predevelopment work such as architectural and engineering. 4% of the activity funds have been drawn down.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/67	
# of Multifamily Units	0		0/67	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%

# of Households	0	0	0	0/0	0/0	0/67	0
# Renter Households	0	0	0	0/0	0/0	0/67	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	E-6567
Activity Title:	Buckingham Senior Apartments

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

10/26/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2030

Completed Activity Actual End Date:

Responsible Organization:

Western Community Housing, Inc.

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$10,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$10,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$10,000,000.00
Program Funds Expended	\$0.00	\$0.00
Western Community Housing, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds to be used for the acquisition and rehabilitation or new construction of rental housing at the Buckingham Senior Apartments project in the city of Los Angeles, CA.

Location Description:

4020 Buckingham Road, Los Angeles, CA 90008

Activity Progress Narrative:

Western Community Housing, Inc. is the grantee for the Buckingham Senior Apartments, LP, which will provide 69 affordable housing units in the Los Angeles Crenshaw district. This redevelopment project will complete a failed multi-family development for seniors targeted at 30, 40 and 50% AMI levels. The Construction / Permanent loan closing process under way, and documents are being reviewed and approved.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/69
# of Multifamily Units	0	0/69

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/69	0
# Renter Households	0	0	0	0/0	0/0	0/69	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6571

Activity Title: The Phoenix at Willowbrook

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0005

Project Title:

Redevelopment

Projected Start Date:

08/18/2010

Projected End Date:

09/30/2030

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

City of Merced

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$1,300,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,300,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$1,300,000.00
Program Funds Expended	\$0.00	\$0.00
City of Merced	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition, rehabilitation or new construction of multi-family project funded under the NSP Affordable Rental Housing Component.

Location Description:

2800 North Highway 58, the Phoenix at Willowbrook, city of Merced, Merced County.

Activity Progress Narrative:

No funds have been drawn down for this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Multifamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/10	0
# Renter Households	0	0	0	0/0	0/0	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	E-6572
Activity Title:	Pittsburg/Solano County

Activity Category:

Construction of new housing

Project Number:

0005

Projected Start Date:

09/23/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

09/30/2030

Completed Activity Actual End Date:

Responsible Organization:

City of Pittsburg

Overall	Jan 1 thru Mar 31, 2011	To Date
Total Projected Budget from All Sources	N/A	\$2,095,822.00
Total CDBG Program Funds Budgeted	N/A	\$2,095,822.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$1,387,637.00	\$2,095,822.00
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

A loan from the NSP affordable rental housing component, to Affordable Housing CDC, Inc. for use in acquisition and rehabilitation or new construction of rental housing.

Location Description:

438 East Santa Fe, 441-443 East 9th Street, 446-448 East 9th Street, and 452-454 East 9th Street, in the City of Pittsburg, Solano County.

Activity Progress Narrative:

No funds have been drawn down for this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/10
# of Multifamily Units	0	0/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/0	0/10	0
# Renter Households	0	0	0	0/10	0/0	0/10	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: E-6573

Activity Title: Manzanita Place Project

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

0005

Project Title:

Redevelopment

Projected Start Date:

08/06/2010

Projected End Date:

09/30/2060

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Mid-Peninsula the Farm, Inc.

Overall

Jan 1 thru Mar 31, 2011

To Date

Total Projected Budget from All Sources	N/A	\$10,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$10,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Obligated	\$0.00	\$10,000,000.00
Program Funds Expended	\$0.00	\$0.00
Mid-Peninsula the Farm, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

A loan from the NSP Affordable Rental Housing Component, to Mid-Peninsula the Farm, Inc. for use in acquisition and rehabilitation or new construction of rental housing at the Manzanita Place Project.

Location Description:

Unincorporated area, Monterey County

Activity Progress Narrative:

No funds have been drawn down on this activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/31
# of Multifamily Units	0	0/31

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/31	0
# Renter Households	0	0	0	0/0	0/0	0/31	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	
